

IRRIGATION AND FLOOD CONTROL DEPARTMENT, GNCT DELHI

Detailed progress report of the area wise Development Works in Unauthorized Colonies undertaken by I&FC Department

Under MH-4217 Development of Unauthorized Colonies

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Narela	1	Sh. Sharad Kumar Chauhan	21	Ankur Vihar	1	Demolishing and Construction of side drain and streets of unauthorized Ankur Vihar Colony Holambi Kalan Narela in Distt. North, Delhi (Reg. No. 21)	60.39	44.58	Ongoing	
2	Narela	1	Sh. Sharad Kumar Chauhan	197	Swatantra Nagar	1	Demolishing and reconstruction of Gali No. 21-26 and side drain in Swatantra Nagar, Ph-II at Narela in Distt North (Regn. No. 197).	235.95	159.60	Completed	
3	Narela	1	Sh. Sharad Kumar Chauhan	200	New Colony Sannoth	1	Development of Street in New Colony Sannoth (Reg. No. 200) at Village Ghoga Sannoth Ghoga More in Distt. North, Delhi.	358.83	248.48	Ongoing	
4	Narela	1	Sh. Sharad Kumar Chauhan	278	Gautam Colony Extension	1	Demolishing & Construction of Side Drain & Street of Unauthorized Gautam Colony extn. Arya Nagar (Reg. No. 278) Safiabab Road Narela in Distt. North.	416.05	218.48	Ongoing	
5	Narela	1	Sh. Sharad Kumar Chauhan	343	Saptrishi Garden	1	Remodeling & Construction of Side Drain & Streets of Unauthorized Saptrishi Garden Colony, Holambi Kalan (Regn. No. 343) Narela in Distt. North, Delhi.	13.32	11.12	Completed	
6	Narela	1	Sh. Sharad Kumar Chauhan	371	Gautam Vihar Colony	2	Demolishing & Construction of Side Drain & Street of Unauthorized Gautam Vihar Colony (Regn. No. 371) Part-B (Street No. 11 to 15) in Narela Distt. North, Delhi.	367.03	206.54	Ongoing	
7							Improvement & Construction of Side Drains and Streets of Unauthorized Gautam Vihar Extn (Reg. No. 371) Part-A Street No. 1 to 10 Narela in Distt. North, Delhi.	371.70	211.68	Ongoing	
8	Narela	1	Sh. Sharad Kumar Chauhan	607	Sanjay Colony	3	Demolishing & Construction of side drain and streets of Unauthorized Sanjay Colony Part-A (Street No. 1 to 8) Narela in Distt. North, Delhi. (Reg No. 607)	356.59	179.02	Ongoing	
9							Demolishing & Construction of side drain and streets of Unauthorized Sanjay Colony Part-B (Street No. 9 to 17) Narela in Distt. North, Delhi (Reg. No. 607)	324.10	165.53	Completed	
10							Demolishing & Construction of Side Drain & street of Unauthorized Sanjay Colony (Saboli Road Street No. 1 to 4) Part-C Narela, Distt. North, Delhi (Regn. 607).	399.62	208.70	Ongoing	
11	Narela	1	Sh. Sharad Kumar Chauhan	1194	Vishal Enclave	3	Construction of Streets in Vishal Enclave Block-A (Regn No. 1194) at Bawana Narela road in Distt North Delhi AC-01.	314.32	205.10	Ongoing	
12							Construction of Streets in Vishal Enclave Block-B (Regn No. 1194) at Bawana Narela road in Distt North Delhi AC-01.	465.88	306.75	Ongoing	
13							Construction of Streets in Vishal Enclave Block-C (Regn No. 1194) at Bawana Narela road in Distt North Delhi AC-01.	171.89	113.81	Ongoing	
14	Narela	1	Sh. Sharad Kumar Chauhan	1196	Sannoth Extn (Part-I, II & III)	1	Development of Streets in Sannoth Extn. (Regn. No. 1196), Part-I, II & III at Village Sannoth Distt. North, Delhi.	450.98	315.37	Ongoing	
15	Narela	1	Sh. Sharad Kumar, MLA	1236	Zindpur Extn.	1	Construction of streets and side drains in Zindpur Extn. Zindpur (Regn. No.1236) in AC-01 Narela in Distt. North Delhi	478.24	323.50	Ongoing	Work in progress
16	Narela	1	Sh. Sharad Kumar, MLA	1341	Pawan Dham Triveni Colony	1	Construction of streets and side drains in Pawan Dham Triveni Colony Delhi-36 (Regn. No.1341) in AC-01 Narela in Distt. North, Delhi	280.30	198.15	Ongoing	Work in progress
17	Narela	1	Sh. Sharad Kumar Chauhan	1574	Punjabi Colony	1	Improvement of side drain and street of unauthorized Punjabi Colony, G-Block, Narela in Distt North (Regn No. 1574).	164.53	95.50	Completed	

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
18	Narela	1	Sh. Sharad Kumar Chauhan	197 A	Swatantra Nagar	1	Restoration of road and construction of both side RCC drain in Swatantra Nagar, A Part Main road at Narela in Distt North (Regn No. 197A) AC-01.	488.25	317.01	Completed	
19	Narela	1	Sh. Sharad Kumar Chauhan	25 LOP	Ambedkar Colony Extn. Part- II	1	Construction of Streets in Ambedkar Colony Extn. Part II at Village Bankner in Distt. North, Delhi (Regn No. 25-LOP).	35.21	22.33	Completed	
20	Narela	1	Sh. Sharad Kumar Chauhan	502 A	Bankner	1	Construction in Basti Bankner Near Bharada Pana Shamshan Ghat Road (Extended Portion) (Regn No. 502-A) at Village Bankner in Distt. North, Delhi.	124.18	77.31	Completed	
21	Narela	1	Sh. Sharad Kumar Chauhan	76 ELD	Khera Kalan & Khera Garhi (Part-2)	1	Construction of road and side drain in Extended Abadi Khera Kalan and Khera Garhi Part-2 at Khera Kalan in Distt North (Regn No. 76-ELD).	524.85	333.17	Completed	
22	Narela	1	Sh. Sharad Kumar Chauhan	1292	Nai Basti Bankner	1	Construction of road and side drains in Nai Basti (Regn No. 1292) at village Bankner in Distt North Delhi, AC-01.	10.28	11.56	Completed	
23	Narela	1	Sh. Sharad Kumar Chauhan	1411	Ghoga Extension	1	Development of street in Ghoga Extension (Regn No. 1411) at village Ghoga in Distt North Delhi.	59.07	63.23	Completed	
24	Narela	1	Sh. Sharad Kumar Chauhan	627	Nai Basti Kureni	1	Improvement of side drain and street of unauthorized Nai Basti Colony, Kureni Narela in Distt North (Regn No. 627).	97.06	56.30	Completed	
25	Narela	1	Sh. Sharad Kumar Chauhan	819-B	Jag Jeevan Ram Colony	1	Improvement of Streets in Jag Jeevan Ram Colony (Regn No. 819-B) at Narela in Distt North Delhi.	47.65	37.84	Completed	
26	Narela	1	Sh. Sharad Kumar Chauhan	574	Shiv Colony	1	Demolishing and construction of side drain and street of Un-authorized Shiv colony Safiabad Border (Regn No. 574) Narela in Distt North Delhi.	71.48	47.11	Completed	
27	Narela	1	Sh. Sharad Kumar Chauhan	20	Vashu Vihar Colony	1	Demolishing & Construction of side drain and street of Unauthorized Vashu Vihar Colony Holambi Kalan Narela in Distt. North Delhi (Reg. No. 20).	82.48	72.33	Completed	
28	Narela	1	Sh. Sharad Kumar Chauhan	01	Jeet Ram Colony	1	Improvement of Streets of Jeet Ram Colony at Village Budhpur in Distt. North (Regn No. 01-ELD).	29.69	16.82	Completed	
29	Narela	1	Sh. Sharad Kumar Chauhan	153	Krishna Mamurpur	1	Improvement of Side Drain & Street of Unauthorized Krishna Mamurpur Narela in Distt. North, Delhi (Reg. No. 153).	162.18	85.50	Completed	
30	Narela	1	Sh. Sharad Kumar Chauhan	593	Rajiv Colony Extn	1	Improvement & Construction of Side Drains and Streets of Unauthorized Rajiv Colony Extn (Reg. No. 593) Narela in Distt. North.	54.19	35.50	Completed	
31	Burari	2	Sh. Sanjeev Jha, MLA,	8	West kamal Vihar Near Kamal Pur Burari Delhi-84	4	Development of streets and side drains in Inderprasth Colony, A-Block, Nathupura Burari, Delhi-84 in AC-02 Burari in Distt. Central Delhi (Part-I) Near Omkar Builder (Regn. No.8)	127.83	76.90	Completed	Work completed and account to be finalized
32							Development of streets and side drains in Inderprasth Colony, B-Block, Nathupura Burari, Delhi-84 in AC-02 Burari in Distt. Central Delhi (Part-II) Near Jai Durga General Store (Regn. No.8)	423.65	278.34	Ongoing	Work in progress
33							Development of streets and side drains in Inderprasth Colony, C-Block, Nathupura Burari, Delhi-84 in AC-02 Burari in Distt. Central Delhi (Part-III) Near Shiv Mandir (Regn. No.8)	434.30	286.99	Completed	Work completed and account to be finalized
34							Development of streets and side drains in Inderprasth Colony, C-Block, Nathupura Burari, Delhi-84 in AC-02 Burari in Distt. Central Delhi (Part-IV) Near Jai Durga Computer (Regn. No.8)	321.33	212.36	Ongoing	Work in progress
35							Construction of RCC outfall drain to drain out the storm water of Tomar Colony into Burari Creek Drain in AC-02, Burari in Distt. Central Delhi (Part-III), Near Pump Home and Guard Room of CD-VII (Regn.No.271)	370.51	233.89	Completed	Work completed and account to be finalized

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
36	Burari	2	Sh. Sanjeev Jha, MLA,	271	Tomar Colony	3	Development of streets and side drains in F-Block Tomar Colony in Distt. Central Delhi (Part-II) Balance Portion) Near Shri Balaji Mandir, Burari in distt. Central, Delhi AC-02 (Regn. No.271)	382.21	260.35	Completed	Work completed and account to be finalized
37							Development of streets and side drains in F-Block Tomar Colony in Distt. Central Delhi (Part-I) Balance Portion) Near Shiv Mandir, Burari AC-02 (Regn. No.271)	336.38	229.67	Completed	Work completed and account to be finalized
38							Development of streets and side drains in Kaushik Enclave, A-Block Burari Road Delhi (Regn No.287) in AC-02 Burari in Distt Central, Delhi (Part-I) Near Mother Dairy.	356.41	221.69	Completed	Work completed and account to be finalized
39	Burari	2	Sh. Sanjeev Jha, MLA,	287	Kaushik Enclave, A-Block, Burari Road, Delhi	3	Development of streets and side drains in Kaushik Enclave, A-Block Burari Road Delhi (Regn No.287) in AC-02 Burari in Distt Central, Delhi (Part-III) near Oscar Public School.	359.88	225.76	Ongoing	Work in progress
40							Development of streets and side drains in Kaushik Enclave, A-Block Burari road Delhi (Regn No.287) in AC-02 Burari in Distt. Central Delhi (PartII near Mata Mandir	499.25	311.31	Ongoing	Work in progress
41							Construction of side drain and providing and laying interlocking tiles in galleys of F1 & F2 Block in Pradhan Encalve in Distt. Central Part-I (Regn.No.307)	372.28	216.01	Completed	work completed and account to be finalized ADOC 24.10.20
42	Burari	2	Sh. Sanjeev Jha, MLA,	307	Pradhan Enclave	3	Construction of side drain and providing and laying interlocking tiles in galleys of A & A1 Block in Pradhan Encalve in Distt. Central Part-II (Regn.No.307)	352.19	216.89	Ongoing	Work in slow progress. Scheme sent to the higher authority for issue of revised A/A & E/S
43							Construction of side drains and providing and laying interlocking tiles in galleys of B,C,E1 and F-Block in Pradhan Enclave in Distt. Central (307)	353.75	251.33	Ongoing	Work in progress
44							Development of street and side drains in Amrit Vihar, A-Block, Burari (Ren. NO.448) in AC-02 Burari in Distt. North Delhi (Part-I near Panchmukhi Hanuman Mandir)	408.53	287.42	Ongoing	Work in progress
45							Development of street and side drains in Amrit Vihar, B-Block, Burari (Ren. NO.448) in AC-02 Burari in Distt. North Delhi (Part-II near Shiv Mandir)	495.28	344.80	Ongoing	Work in progress
46	Burari	2	Sh. Sanjeev Jha, MLA,	448	Amrit Vihar, Burari	4	Development of streets and side drain in Amrit Vihar, C-Block, Burari (Ren. NO.448) in AC-02 Burari in Distt. North Delhi (Part-III near Tyagi Farm House)	159.46	114.74	Completed	Work completed and account to be finalized
47							Construction of main road and raising of side drains from Burari Nathupura road of Burari Creek Drain in Amrit Vihar (Regn No.448) in Burari Assembly Constituency (Part-IV Near Amrit Vihar Bus Stand) for the year 2020-21	204.94	-	Ongoing	Work under process of award
48	Burari	2	Sh. Sanjeev Jha, MLA,	464	Ibrahim Pur Extn.	1	Development of street and side drains in Ibrahimpur Extn. DCM Colony, Burari Delhi (Regn No.464) in AC-02 in Distt., Delhi (Near Durga Mandir)	202.34	155.07	Ongoing	Work in progress
49							Development of streets and side drains in A-Block, Mukundpur Extn., Part-1, Delhi-42 (Regn. No. 530) in AC-02 Burari in District Central, Delhi (Part-I Near Gauri Shankar Mandir)	356.23	289.46	Completed	Work completed and account to be finalized
50	Burari	2	Sh. Sanjeev Jha, MLA,	530	Mukundpur Extn.,	3	Development of streets and side drains in C-Block, Mukundpur Extn., Part-1, Delhi-42 (Regn. No. 530) in AC-02 Burari in District Central, Delhi (Part-III Near Madina Masjid)	289.45	232.24	Ongoing	Work heldup by the contractor
51							Development of streets and side drains in B-Block, Mukundpur Extn., Part-1, Delhi-42 (Regn. No. 530) in AC-02 Burari in District Central, Delhi (Part-II Near Delhi Modern Public School)	275.64	227.71	Completed	Work completed and account to be finalized
52							Construction of side drains and providing and laying interlocking tiles in Jagatpur Extension, Burari in Distt. Central. (Rgn.568)Part-I	458.76	344.62	Ongoing	Work in progress
53	Burari	2	Sh. Sanjeev Jha, MLA,	568	Jagatpur Extension	3	Construction of side drains and providing and laying interlocking tiles in Jagatpur Extension, Burari in Distt. Central. (Rgn.568) Part-III.	492.67	360.92	Ongoing	Work in progress
54							Construction of side drains and providing and laying interlocking tiles in Jagatpur Extension, Burari in Distt. Central. (Rgn.568) Part-II.	379.31	269.80	Ongoing	Work in progress
55							Development of streets and side drains in Nathu Colony Nathupura Delhi (Regn. No.688) in AC-02 Burari in Distt. Central Delhi Near Mohalla Clinic.	89.70	53.69	Completed	Work completed and account to be finalized

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
56	Burari	2	Sh. Sanjeev Jha, MLA,	688	Nathu Colony, Nathupura, Delhi-84	3	Development of streets and side drains in Nathu Colony Nathupura Delhi (Regn. No.688) in AC-02 Burari in Distt. Central Delhi (Part-III) Near Ram Mandir	276.98	208.91	Completed	Work completed and account to be finalized
57							Development of streets and side drains in Nathu Colony Nathupura Delhi (Regn. No.688) in AC-02 Burari in Distt. Central Delhi (Part-II) Near Hanuman Mandir	470.03	352.54	Ongoing	Work in progress
58	Burari	2	Sh. Sanjeev Jha, MLA,	696	Kaushik Enclave	2	Construction of side drains and providing and laying interlocking tiles in Kaushik Enclave, B-Block Nalapar, Burari in Distt. Central (Regn. No.696) Part-I (B) Near Balaji Mandir	407.91	234.41	Completed	Work completed and account to be finalized ADOC 24.10.20
59							Construction of side drains and providing and laying interlocking tiles in Kaushik Enclave, B-Block, Nalapar, Burari in Distt. Central (Regn. No.696) Part-I A Near Kushi Chineese	437.95	253.65	Ongoing	Work stopped by the contractor. Scheme sent to the higher authority for issue of revised A/A & E/S.
60	Burari	2	Sh. Sanjeev Jha, MLA,	728	Kushak No.2, Extn., Delhi-36	2	Development of streets and side drains in Kushak No.2 Extn. Delhi-36 (Regn. No.728) in AC-02 Burari Distt. North Delhi (Part-I near Shani Mandir)	365.92	272.30	Ongoing	Work in progress
61							Development of streets and side drains in Kushak No.2 Extn. Delhi-36 (Regn. No.728) in AC-02 Burari Distt. North Delhi (Part-II near Vijaya Bank Mini Branch)	204.27	153.96	Ongoing	Work in progress
62	Burari	2	Sh. Sanjeev Jha, MLA,	729	Kushak No.1, Extn., Delhi-36	1	Development of street and side drains in Kushak No.1Extn. Delhi-36 (Regn. No.729) in AC-02 Burari in Distt. North Delhi, (Near General Chaupal)	334.31	236.06	Ongoing	Work to be foreclose
63	Burari	2	Sh. Sanjeev Jha, MLA,	862	Kushak No-I B- Block Kadipur Village Delhi-36	1	Development of street and side drain in Kushak No.IB block Kadipur Village Delhi-36 (Regn. No.862) in AC-02 Burari in Distt. North Delhi (near Lodi Properties)	46.83	32.77	Completed	Work completed and account to be finalized
64	Burari	2	Sh. Sanjeev Jha, MLA,	928	West kamal Vihar	6	Development of streets and side drains in West Kamal Vihar, B-Block near Shiv Mandir and Samta Vihar Culvert Kamalpur Burari Delhi-84 (Regn. No. 928) in AC-02 Burari in Distt. Central Delhi (Part-I)	499.36	327.89	Ongoing	Work in progress
65							Development of streets and side drains in West Kamal Vihar, B-Block near Balaji Properties, 25 feet road Kamalpur Burari Delhi-84 (Regn. No. 928) in AC-02 Burari in Distt. Central Delhi (Part-II)	474.68	314.11	Ongoing	Work in progress
66							Development of streets and side drains in West Kamal Vihar, C-Block near Pandit Steel Kamalpur Burari Delhi-84 (Regn. No. 928) in AC-02 Burari in Distt. Central Delhi (Part-III)	323.99	216.67	Completed	Work completed and account to be finalized
67							Development of streets and side drains in West Kamal Vihar, C-Block near Anish Khan Builders and Gali No.14 Kamalpur Burari Delhi-84 (Regn. No. 928) in AC-02 Burari in Distt. Central Delhi (Part-IV)	255.52	164.82	Ongoing	Work heldup by the contractor
68							Development of streets and side drains in West Kamal Vihar, D-Block near Gandhi Chowk Kamalpur Burari Delhi-84 (Regn. No. 928) in AC-02 Burari in Distt. Central Delhi (Part-V)	286.02	179.43	Ongoing	Work heldup by the contractor
69							Development of streets and side drains in West Kamal Vihar, D-Block near Seeta Ram Mandir Kamalpur Burari Delhi-84 (Regn. No. 928) in AC-02 Burari in Distt. Central Delhi (Part-VI)	339.91	227.19	Ongoing	Work in progress
70	Burari	2	Sh. Sanjeev Jha, MLA,	952	Keshav Nagar	2	Development of streets and side drain in Keshav Nagar E&F Block Burari Nathupura Road Delhi-36 (Regn. No.952) in AC-02 Burari Distt. North Delhi (Part-II) (Balance Portion)	463.33	267.59	Completed	Work completed and account to be finalized
71							Development of streets and side drain in Keshav Nagar B&D Block Burari Nathupura Road Delhi (Regn. No.952) in AC-02 Burari Distt North Delhi (Part-I) Balance Portion) near Mukti Ashram.	459.49	265.08	Completed	Work completed and account to be finalized
72	Burari	2	Sh. Sanjeev Jha, MLA,	1487	Uttrakhand Enclave	2	Construction of side drains and providing and laying interlocking tiles in Uttrakhand Enclave E & F Block Shastri Park Extn. Nathupura More in Burari AC Distt Central (Regn. No.1487 Part-II.	413.37	259.70	Ongoing	Work in progress
73							Construction of side drains and providing and laying interlocking tiles in Uttrakhand Enclave, D-Block, Shastri Park Extn. Nathupura More in Burari AC Distt. Central (Regn. No.1487) Part-I	242.28	151.40	Ongoing	Work stopped by the contractor

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
74	Burari	2	Sh. Sanjeev Jha, MLA,	17-ELD	Extended Abadi of Kushak No.1 Village Kadipur Delhi	1	Development of streets and side drains in Extended Abadi of Kushak No.1 Village Kadipur Delhi- (Regn. No.17-ELD) in AC-02 Burari Distt. North Delhi (Near MCD Primary School)	50.30	34.08	Completed	Work completed and account to be finalized
75	Burari	2	Sh. Sanjeev Jha, MLA,	61 (LOP-567)	Keshav Nagar,	1	Development of streets and side drain in Keshav Nagar, Garhi Khusro Burari Delhi-36 (Regn. No.61(LOP-567) in AC-02 Burari in Distt. North Delhi;	191.13	110.23	Completed	Work completed and account to be finalized
76	Burari	2	Sh. Sanjeev Jha, MLA,	772-A	Mukand Pur Vistar	16	Development of street and side drains in Samta Vihar, Mukundpur Vistar Delhi (Regn. No.772-A) in AC-02 Burari in Distt. Central Delhi (Part-II) (near Ram Janki Mandir)	349.70	247.96	Ongoing	Work in progress
77							Development of street and side drains in Samta Vihar, Mukundpur Vistar Delhi (Regn. No.772-A) in AC-02 Burari in Distt. Central Delhi (Part-I) (near Shri Ram Tent House)	499.69	436.01	Completed	Work completed and account to be finalized
78							Development of street and side drains in Mukand Vihar Part-II, Mukandpur Vistar Delhi (Regn.No. 772-A) in AC-02 Burari in Distt. North Delhi (near Nyay Chowk)	145.72	108.19	Completed	Work completed and account to be finalized
79							Development of streets and side drains in Mukand Pur Part-II ,Mukand Pur Vistar Delhi-42 (Regn. No. 772 A) in AC-02 Burari in District Central, Delhi (Part - I) (Near Gurdwara)	461.88	339.59	Ongoing	Work in progress
80							Development of streets and side drains in Mukandpur Part - II ,Mukand Pur Vistar Delhi-42 (Regn. No. 772 A) in AC-02 Burari in District Central, Delhi,(Part -II) (Near Shilpa Hardware Store).	386.07	292.06	Completed	Work completed and account to be finalized
81							Development of streets and side drains in Mukandpur Part - II ,Mukand Pur Vistar Delhi-42 (Regn. No. 772 A) in AC-02 Burari in District Central, Delhi,(Part -III) (Near M.K. Builders)	248.11	174.65	Completed	Work completed and account to be finalized
82							Development of streets and side drains in Ishu Vihar, Mukand Pur Vistar Delhi-42 (Regn. No.772 A) in AC-02 Burari in District Central, Delhi (Near Ram Mandir)	499.51	373.83	Ongoing	Work in progress
83							Development of streets and side drains in Radha Vihar,Savita Vihar & Jagram Chowk, Mukandpur Part-I, Mukand Pur Vistar Delhi-42 (Regn. No. 772 A) in AC-02 Burari in District Central, Delhi	499.25	382.94	Ongoing	Work in progress
84							Development of streets and side drains in A-Block, Janta Vihar, Mukand Pur Vistar Delhi-42 (Regn. No. 772 A) in AC-02 Burari in District Central, Delhi (Part-I Near Hanuman Mandir)	347.79	270.65	Completed	Work completed and account to be finalized
85							Development of streets and side drains in Mukandpur Part - II ,Mukand Pur Vistar Delhi-42 (Regn. No. 772 A) in AC-02 Burari in District Central, Delhi,(Part -IV) (Near Hanuman Store)	381.20	260.85	Completed	Work completed and account to be finalized
86							Development of streets and side drains in C-Block, Janta Vihar, Mukand Pur Vistar Delhi-42 (Regn. No. 772 A) in AC-02 Burari in District Central, Delhi (Part-II Near Primary School).	214.57	157.91	Completed	Work completed and account to be finalized
87							Development of streets and side drains in D Block, Mukandpur , Mukand Pur Vistar Delhi-42 (Regn. No. 772 A) in AC-02 Burari in District Central, Delhi (Part- II) (Near Durga Mandir).	494.24	382.28	Ongoing	Work in progress
88							Development of streets and side drains in D Block, Mukandpur , Mukand Pur Vistar Delhi-42 (Regn. No. 772 A) in AC-02 Burari in District Central, Delhi (Part-I) (Near Shiv Mandir)	499.55	394.18	Ongoing	Work in progress
89							Development of streets and side drains in Mukandpur Part - II ,Mukand Pur Vistar Delhi-42 (Regn. No. 772 A) in AC-02 Burari in District Central, Delhi (Part -V) (Near Asham Arunachal Timber Stores)	496.47	376.98	Ongoing	Work in progress
90	Development of streets and side drains in Mukandpur Part - II ,Mukand Pur Vistar Delhi-42 (Regn. No. 772 A) in AC-02 Burari in District Central, Delhi,(Part -VI) (Near Mukandpur Shiv Mandir)	499.79	380.26	Ongoing	Work in progress						
91	Improvement of road and side drains of Som Bazar road (25ft Road) from Balaji Chowk to Transport Authority, Veer Bazaar road (20ft road) and main road from DDA land to Janta Vihar Chowk in Mukandpur Vistar Delhi-42 (Regn. No.772-A) in Burari Assembly for the year 2020-21	489.17	233.65	Ongoing	Work just awarded						

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
92	Burari	2	Sh. Sanjeev Jha, MLA,	772-B	Mukund pur Vistar	1	Development of street and side drain in A-Block, West Kamal Vihar Mukund pur Vistar Delhi-42 (Regn. No.772B) in AC-02 Burari in District Central Delhi (Part-I New Sanjeev General Store)	339.59	179.38	Ongoing	Work just awarded
93	Burari	2	Sh. Sanjeev Jha, MLA,	808B	Uttrakhand Part-II	2	Construction of side drains and providing and laying interlocking tiles in Uttrakhand Part-II, Ibrahimpur Burari AC in Distt North (Regn. No.808B) Ph-II Near Gupta Property	276.58	185.83	Ongoing	Work in progress
94							Construction of side drains and providing and laying interlocking tiles in Uttrakhand Part-II, Ibrahimpur Burari AC in Distt North (Regn. No.808B) Ph-I Near Uttranchal Vatika	335.23	224.93	Ongoing	Work in progress
95	Timarpur	3	Dilip Pandey	340	Sangam Vihar	6	Construction of side drains and providing and laying RMC in cross gali No.7,8,9,10,11,12 of main gali No.10 cross galleys of Gali No.5,4 and main No.1,2 and 3 its cross galleys in Sangam Vihar in Timarpur AC Distt Central (Regn. No.340)	342.49	219.20	Ongoing	Work in progress
96							Construction of side drains and providing and laying RMC in main gali of gali no.2 & 3 in Sangam vihar in Timarpur AC Distt. Central (Regn. No.340 Part-II).	388.86	245.23	Ongoing	Work in progress
97							Construction of side drains and providing and laying RMC in main gali of gali no.4 and its cross galleys in Sangam vihar in Timarpur AC Distt. Central (Regn. No.340 Part-III).	483.47	286.22	Ongoing	Work in progress
98							Construction of side drains and providing and laying RMC in main gali of gali no.5 & 6 and its cross galleys in Sangam vihar in Timarpur AC Distt. Central (Regn. No.340 Part-IV).	470.39	296.20	Ongoing	Work in progress
99							Construction of side drains and providing and laying RMC in main gali of gali no.7,8,9 & 10 and its cross galleys in Sangam vihar in Timarpur AC Distt. Central (Regn. No.340 Part-V).	493.86	297.56	Ongoing	Work in progress
100							Construction of side drains and providing and laying RMC in main galleys and its cross galleys alongwith RME side in Sangam vihar in Timarpur AC Distt. Central (Regn. No.340 Part-VI) (near Divyansh Public School)	406.06	250.85	Ongoing	Work in progress
101	Timarpur	3	Dilip Pandey	1209	Munshi Ram	1	Construction of Road & SW drain at Munshi Ram Colony	7.03	4.08	-	work forclosed. Final bill paid.
102	Timarpur	3	Dilip Pandey	1414	Swarg Ashram	1	Construction of Road at Swarg Ashram, Kingsway camp.	10.35	11.07	completed	
103	Timarpur	3	Dilip Pandey	1457	Dhaka Johar	1	Construction of Road & SW drain at Dhaka Johar	29.39	22.81	completed	
104	Timarpur	3	Dilip Pandey	1101-A	Gopalpur	1	Construction of Road & SW drain at Gopal Pur Extn.	103.04	74.94	Ongoing	Work could not started due to replacing of existing sewer line & water line.
105	Badli	5	Sh. Ajesh Yadav, MLA Badli,	204	Rajiv Nagar	3	Construction of galleys/roads including side drains in Rajiv Nagar, Part-I, Badli AC-05 in Distt. North (Regn. No.204) galleys on L/s between Bhalswa Dairy, P.S. to Jain Property.	336.49	229.32	Ongoing	Work in progress
106							Construction of galleys/roads including side drains in Rajiv Nagar, Part-2, Badli AC-05 in Distt. North (Regn. No.204) galleys on L/s between near Balaji Property to Jain Property.	397.67	287.20	Ongoing	Work in progress
107							Construction of galleys/roads including side drains in Rajiv Nagar, Part-3, Badli AC-05 in Distt. North (Regn. No.204) between Dairy P.S. to Balaji Property	244.05	172.90	Ongoing	Work in progress
108	Badli	5	Sh. Ajesh Yadav, MLA Badli,	697	Saroop Nagar Extn.	2	Construction of galleys/roads including side drains in Saroop Nagar Extn. Part-I Badli AC-05 in distt North (Regn. No.697) New Drain to H.T. Line.	498.70	379.12	Ongoing	Work in progress
109							Construction of galleys/roads including side drains in Saroop Nagar Extn. Part-2 Badli AC-05 in distt North (Regn. No.697) from H.T. Line to end of colony.	232.69	162.06	Ongoing	Work in progress
110	Badli	5	Sh. Ajesh Yadav, ML A	778	Guru Nanak Dev	4	Development of streets and side drain in Guru Nanak Dev Colony Bhalswa Dairy Delhi-42 (Regn. No.778) in AC-05 in Distt. North Delhi (Part-II) near Church.	446.16	284.22	Ongoing	Work in progress
111							Development of streets and side drain in Guru Nanak Dev Colony Bhalswa Dairy Delhi-42 (Regn. No.778) in AC-05 in Distt. North Delhi (Part-III) near Ram Mandir	413.44	269.49	Ongoing	Work in progress

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
112			Yadav, MLA Badli,	778	Colony		Development of streets and side drain in Guru Nanak Dev Colony Bhalswa Dairy Delhi-42 (Regn. 778) in AC-05 in Distt North Delhi Part-I, Near Jai Shani Dev Mandir	449.30	292.14	Ongoing	Work in progress
113							Development of streets and side drain in Guru Nanak Dev Colony Bhalswa Dairy Delhi-42 (Regn. No.778) in AC-05 in Distt. North Delhi (Part-IV near Anand Sar Motors	443.76	300.55	Ongoing	Work in progress
114							Development of street and side drains in Saroop Nagar Extn. WXYZ Block Part-II East Village Libaspur Delhi (Regn. No.904) in AC-05 Badli in Distt. North (Part-V near Goyal Builders)	437.10	299.22	Ongoing	Work in progress
115							Development of street and side drains in Saroop Nagar Extn. WXYZ Block Part-II East Village Libaspur Delhi (Regn. No.904) in AC-05 Badli in Distt. North (Part-VI near Mahadev Property)	437.09	304.00	Completed	Work completed and account to be finalized
116							Development of street and side drains in Saroop Nagar Extn. WXYZ Block Part-II East Village Libaspur Delhi (Regn. No.904) in AC-05 Badli in Distt. North (Part-III Horticulture Nursery No.1 near Om Shanti Dharam Kanta)	499.35	336.58	Ongoing	Work in progress
117							Development of street and side drains in Saroop Nagar Extn. WXYZ Block Part-II East Village Libaspur Delhi (Regn. No.904) in AC-05 Badli in Distt. North (Part-I near wine shop)	376.41	264.96	Ongoing	Work in progress
118							Development of street and side drains in Saroop Nagar Extn. WXYZ Block Part-II East Village Libaspur Delhi (Regn. No.904) in AC-05 Badli in Distt. North (Part-XI near Dhoom Kids Play School)	408.24	284.23	Completed	Work completed and account to be finalized
119							Development of street and side drains in Saroop Nagar Extn. WXYZ Block Part-II East Village Libaspur Delhi (Regn. No.904) in AC-05 Badli in Distt. North (Part-X near NeelKanth Mahadev Shiv Mandir)	470.89	354.58	Ongoing	Work in progress
120							Development of street and side drains in Saroop Nagar Extn. WXYZ Block Part-II East Village Libaspur Delhi (Regn. No.904) in AC-05 Badli in Distt. North (Part-VIII near Pandit General Store)	490.90	344.29	Ongoing	Work in progress
121							Development of street and side drains in Saroop Nagar Extn. WXYZ Block Part-II East Village Libaspur Delhi (Regn. No.904) in AC-05 Badli in Distt. North (Part-IX near Amul Ardh Sainik Parlour)	434.98	301.60	Ongoing	Work heldup by the contractor
122							Development of street and side drains in Saroop Nagar Extn. WXYZ Block Part-II East Village Libaspur Delhi (Regn. No.904) in AC-05 Badli in Distt. North (Part-IV near Bajaj Express)	479.73	333.42	Ongoing	Work in progress
123	Badli	5	Sh. Ajesh Yadav, MLA Badli,	904	Saroop Nagar	19	Development of street and side drains in Saroop Nagar Extn. WXYZ Block Part-II East Village Libaspur Delhi (Regn. No.904) in AC-05 Badli in Distt. North (Part-II near Rao Properties)	308.80	209.12	Ongoing	Work in progress
124							Development of street and side drains in Saroop Nagar Extn. WXYZ Block Part-II East Village Libaspur Delhi (Regn. No.904) in AC-05 Badli in Distt. North (Part-VII near Vijay Chowk)	361.28	254.31	Completed	Work completed and account to be finalized
125							Development of streets and side drains in Saroop Nagar Block A B C D E F G H H1, I G.T.Road Libaspur Delhi-42 (Regn. No. 905) in AC-05 Badli in District North, Delhi (Part-VIII Near Gupta Properties).	414.33	310.64	Ongoing	Work in progress
126							Development of streets and side drains in Saroop Nagar Block A B C D E F G H H1, I G.T.Road Libaspur Delhi-42 (Regn. No. 905) in AC-05 Badli in District North, Delhi (Part-VII Near Gurudwara Singh Sabha)	383.36	277.88	Ongoing	Work not started by the contractor due to non availability of labour
127							Development of streets and side drains in Saroop Nagar Block A B C D E F G H H1, I G.T.Road Libaspur Delhi-42 (Regn. No. 905) in AC-05 Badli in District North, Delhi (Part-VI Near Pradeep Jindal Office)	495.44	369.42	Ongoing	Work in progress
128							Development of streets and side drains in Saroop Nagar Block A B C D E F G H H1, I G.T.Road Libaspur Delhi-42 (Regn. No. 905) in AC-05 Badli in District North, Delhi (Part-V Near Gajraj Yadav Pradhan Office)	386.42	301.62	Ongoing	Work in progress
129							Development of streets and side drains in Saroop Nagar Block A B C D E F G H H1, I G.T.Road Libaspur Delhi-42 (Regn. No. 905) in AC-05 Badli in District North, Delhi (Part-I) (Near Sub Registrar Office)	493.50	382.66	Ongoing	Work in progress

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
130							Development of streets and side drains in Saroop Nagar Block A B C D E F G H H1,I G.T.Road Libaspur Delhi-42 (Regn. No. 905) in AC-05 Badli in District North, Delhi (Part-II) (Opposite Sai Mandir)	422.40	321.25	Ongoing	Work in progress
131							Development of streets and side drains in Saroop Nagar Block A B C D E F G H H1,I G.T.Road Libaspur Delhi-42 (Regn. No. 905) in AC-05 Badli in District North, Delhi (Part-IV Near Punjab National Bank)	495.08	379.53	Ongoing	Work in progress
132							Development of streets and side drains in Saroop Nagar Block A B C D E F G H H1,I G.T.Road Libaspur Delhi-42 (Regn. No. 905) in AC-05 Badli in District North, Delhi (Part-III Opposite Maxcare Hospital)	456.89	333.82	Completed	Work completed and account to be finalized
133	Badli	5	Sh. Ajesh Yadav, MLA Badli,	1348	Gurunanak Nagar Bhalswa Dairy, Delhi	1	Development of streets and side drain in Guru Nanak Dev Nagar Bhalswa Dairy (Regn. 1348) in AC-05 in Distt. North Delhi	63.29	40.08	Completed	Work completed and account to be finalized
134	Badli	5	Sh. Ajesh Yadav	1467	Ambey Garden	1	Restoration of road & side drain of Ambey Garden at Libaspur in Distt. North AC-05 (Reg. No. 1467)	284.19	248.19	Ongoing	
135	Badli	5	Sh. Ajesh Yadav, MLA Badli,	49 (LOP)	Swaroop Nagar	1	Development of streets and side drain in W,X,Y,Z Block Extn. Swaroop Nagar Delhi-42 (Regn. No.49(LOP) in AC-05 in Distt. North Delhi	451.42	307.96	Ongoing	Work in progress
136	Badli	5	Sh. Ajesh Yadav	71 ELD	Siraspur	2	Construction of road and side drain Unauthroized colony 71(ELD) Siraspur Part-4 in Badli AC.	309.49	157.08	Ongoing	
137							Improvement of existing damaged road in Unauthroized colony 71(ELD) Siraspur Part-1,3 & 6 in Badli AC.	429.85	215.13	Completed	
138	Badli	5	Sh. Ajesh Yadav	72 ELD	Siraspur	1	Construction of Road and side drain in Gali No. 8 in unauthorized colony Siraspur in Badli AC, (Reg. No. 72ELD) Part 5 & 6.	182.15	103.52	Ongoing	
139	Badli	5	Sh. Ajesh Yadav	642	Harijan Basti Siraspur	1	Construction of Road & Side Drain in Harijan Basti Siraspur Reg. No. 642) in Badli AC.	8.14	5.12	Completed	
140	Rithala	6	Sh. Mohinder Goyal	325	Rithala Extension	1	Construction of roads and side drains in unauthorized colonies in Rithala Extension village Rithala, AC-06 (Regn. No.325).	239.70	143.99	Ongoing	Work held up by the agency. Non supply of material due to agitation of farmers at borders.
141	Rithala	6	Sh. Mohinder Goyal	552	Paul Colony	1	Construction of roads and side drains in unauthorized colonies in Paul Colony, Rithala Ac-06 (Regn No. 552).	126.28	64.57	Ongoing	Work in progress
142	Rithala	6	Sh. Mohinder Goyal	1269	Mange Ram Park	1	Construction of roads and side drains in unauthorized colonies at Mange Ram Park , Extn. Budh Vihar , Ph-II, Rithala Ac-06 (Regn No. 1269).	244.21	124.79	Ongoing	Work in progress
143	Rithala	6	Sh. Mohinder Goyal	1051-B	Veer Singh colony	2	Construction of roads and side drains in unauthorized colonies at Budh Vihar Extn. Ph-II, Veer Singh Colony Delhi, Rithala AC-06 (Regn. No. 1051 (B)).	163.32	90.04	Ongoing	Work held up by the agency. Non supply of material due to agitation of farmers at borders.
144							Construction of road from Shamshan Ghat to Veer Singh colony by providing ready mixed concrete and repair/raising of existing side drain in Rithala AC-06. Delhi (Regn. No. 1051-B Part-II).	304.21	158.83	Ongoing	Work held up by the agency. Non supply of material due to agitation of farmers at borders.
145	Bawana	7	Sh. Jai Bhagwan Upkar	25	Harijan Colony	1	Improvement of streets in Harijan Colony (Regn No. 25) village Harevali in Distt North Delhi.	27.72	21.88	Completed	
146	Bawana	7	Sh. Jai Bhagwan Upka	219	Vijay Nagar colony	2	Development of streets in Vijay Nagar colony in Bawana A/c. 07 in Distt. North West (Regn. No. 219) Gali. No 01 to 21	330.15	227.51	Completed	-
147							Development of streets in Vijay Nagar colony in Bawana AC-. 07 in Distt. North West (Regn. No. 219) (From gali No. 22 to 36)	302.51	207.63	Completed	-
148	Bawana	7	Sh. Jai Bhagwan Upkar	1116	Prahlad Vihar	1	Construction of RCC outfall Drain in unauthorized Colony (Regd. No. 1116), Prahlad Vihar in Bawana AC in Distt. North.	240.96	142.43	Ongoing	

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
149	Bawana	7	Sh. Jai Bhagwan Upka	1170	Durga Enclave and Vishal Enclave	2	Construction of street and laying of sewer line in Durga Enclave and Vishal Enclave at village Punjab Khore (Model Unauthorized colony) Bawana A/c.	-	-	Ongoing	1. Trial patch work completed. 2. As this unauthorized colony is proposed as Model unauthorized colony in which decentralized STP and laying sewer is also included in this scheme. Decentralized STP is proposed at Gram Sabha land Kh. No. 1034, proposal submitted to DM (N/W) for land allotment. But, till date no land was allotted. Tender will be called after land allotment for decentralized STP.
150							Construction of STP on Gram Sabha Land bearing Kh. No. 1034 for treatment of sewerage from unauthorized colony Durga Enclave, Vishal Enclave at village Punjabkhore, (Model colony) in Distt. North West (Regn. No. 1170 (2nd phase)	-	-	Ongoing	1. Trial patch work completed. 2. As this unauthorized colony is proposed as Model unauthorized colony in which decentralized STP and laying sewer is also included in this scheme. Decentralized STP is proposed at Gram Sabha land Kh. No. 1034, proposal submitted to DM (N/W) for land allotment. But, till date no land was allotted. Tender will be called after land allotment for decentralized STP.
151	Bawana	7	Sh. Jai Bhagwan Upka	1205	Qutabgarh Extn Nai Basti	1	Development of streets and side drains in unauthorized colony Qutabgarh Extn Nai Basti Bawana AC- 07 in Distt. North West (Regn. No. UA 1205)	141.23	103.05	Completed	-
152	Bawana	7	Sh. Jai Bhagwan Upkar	7 LOP	Shahbad Extn.	2	Improvement of Streets & Side Drain in Unauthorized Colony (Regn. No. 7-LOP) Part-6, Shahbad Extn. In Bawana AC in Distt. North.	183.84	128.80	Completed	
153							Improvement of streets and side drains in unauthorized colony Shahbad Extension 2 in Bawana AC in Distt. North, Delhi (Reg. No. 7LOP) Part-3.	483.63	313.64	Completed	
154	Bawana	7	Sh. Jai Bhagwan Upka	829-A	Rajni Vihar colony, (from gali No. 10 to 21)	2	Improvement of streets in Rajni Vihar colony (Regn. No. 829-A/1639) in Begumpur A.c in Distt N/W (from gali No. 10 to 21)	273.00	224.43	Ongoing	-
155							Improvement of streets in Rajni Vihar colony (Regn. No. 829-A/1639) in Begumpur A.c in Distt N/W (from gali No. 1 to 9)	394.90	296.70	Ongoing	-
156	Bawana	7	Sh. Jai Bhagwan Upkar	89 ELD	Prehladpur Banger Extn. (Part-A)	2	Construction of road and side drain in un-authorized colony Prahladpur Banger Extn. Part-A in Bawana AC-07 (Regn No. 89 ELD).	220.63	153.84	Completed	
157							Construction of road and side drain in un-authorized colony Prahladpur Banger Extn. Part-B in Bawana AC-07 (Regn No. 89 ELD).	106.73	67.33	Completed	
158	Bawana	7	Sh. Jai Bhagwan Upka	UA-255-A	UA-255-A, Qutabgarh Extn.	1	Construction of road and side drain in Unauthorized Colony, UA-255-A, Qutabgarh Extn.. AC-7, Bawana, Kanjhawala, Distt. North West	48.40	33.56	Completed	-
159	Bawana	7	Sh. Jai Bhagwan Upka	UA-255-C	UA-255-C, Qutabgarh Extn.	1	Construction of road and side drain in Unauthorized Colony, UA-255-C, Qutabgarh Extn. AC-7, Bawana, Kanjhawala, Distt. North West	188.59	146.49	Completed	-
160	Bawana	7	Sh. Jai Bhagwan Upka	UA-854	UA-854, Ujala Harijan colony	1	Construction of road and side drain in Unauthorized Colony, UA-854, Ujala Harijan colony. AC-7, Bawana, Kanjhawala, Distt. North West	45.96	37.59	Completed	-
161	Bawana	7	Sh. Jai Bhagwan Upkar	437	Harijan Colony B-Block	1	Improvement of streets in Harijan Colony B-Block (Regn No. 437) at village Harevali in Distt North, Delhi.	5.19	3.63	Completed	
162	Bawana	7	Sh. Jai Bhagwan Upkar	339	Shri Krishan Colony	1	Improvement of streets in Shri Krishan Colony at village Harevali in Distt North Delhi (Regn No. 339).	10.76	7.53	Completed	

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
163	Bawana	7	Sh. Jai Bhagwan Upkar	116	Prahlad Vihar	1	Improvement of Streets & side drain in unauthorized colony Prahlad Vihar Bawana AC in Distt. North (Reg. No. 1116)	531.09	377.82	Completed	
164	Bawana	7	Sh. Jai Bhagwan Upkar	254	Prehlad Vihar (Pappu Colony) Block-A and B, Ph-II	1	Construction of approach road and streets of Prehlad Vihar (Pappu Colony) Block-A and B, Ph-II in Distt North West (Regn No. 254).	200.29	118.99	-	Work cancelled due to DDA hinderence.
165	Mundka	8	Sh. Dharampal Lakra	23	Rajendra Park Extn.1	1	Construction of Streets and side drain in Rajendra Park Extn. 1 Unauthorized Colony Regn. No. 23 in Mundka, AC—08 Distt. West. Delhi.	351.02	215.43	Ongoing	Work held up due to laying of Sewer line by DJB
166	Mundka	8	Sh. Dharampal Lakra	30	Upkar Vihar Sawda	1	Development of streets and side drain in Upkar Vihar Sawda Mundka AC-08 in Distt. Noth West (Regn. No. 30)	54.67	41.97	Completed	-
167	Mundka	8	Sh. Dharampal Lakra	80	Yadav Park	1	Construction/Restoration of Street and raising side drain in Yadav Park (A&B) Block Unauthorized Colony Regn No. 80 in Mundka AC-08 Distt. West.	173.72	113.69	Ongoing	Work held up due to laying of Sewer line by DJB
168	Mundka	8	Sh. Dharampal Lakra	105	Rajdhani Park	1	Construction of Streets and side drain in P&T Block Rajdni Park Nangloi Unauthorized Colony Regn. No. 105 in Mundka, AC—08 Distt. West. Delhi.	383.55	281.68	Ongoing	Work held up due to laying of Sewer line by DJB
169	Mundka	8	Sh. Dharampal Lakra	110	Shiv Vihar	2	Development of streets and side drain in Shiv Vihar Kanjhawala Road, Karala (Reg. No. 110) in Distt. N/W.(Gali No. 01 to 31).	478.33	345.49	Ongoing	-
170							Development of streets and side drain in Shiv Vihar Kanjhawala Road, Karala (Reg. No. 110) in Distt. N/W.(Gali No. 32 to 49).	481.16	345.46	Ongoing	-
171	Mundka	8	Sh. Dharampal Lakra	121	Shiv Colony, Garhi Rindhala	1	Development of streets and side drain in Shiv Colony (Regn. No. 121) Garhi Rindhala in Mundka A/c in Distt. North West	73.44	50.77	Completed	-
172	Mundka	8	Sh. Dharampal Lakra	132	Amar Colony	1	Construction/Restoration of Street and raising side drain in Amar Colony (C&N) Block Unauthorized Colony Regn No. 132 in Mundka AC-08 Distt. West.	207.48	141.04	Ongoing	Work held up due to laying of Sewer line by DJB
173	Mundka	8	Sh. Dharampal Lakra	175	Nangloi Extn. No.2	1	Construction of Streets and side drain in Nangloi Extn. No.2 Block-A Unauthorized Colony Regn. No. 175 in Mundka, AC—08 Distt. West. Delhi.	91.86	75.98	Ongoing	Work held up due to laying of Sewer line by DJB
174	Mundka	8	Sh. Dharampal Lakra	178	Friends Enclave	1	Construction/Restoration of raising side drain in Friends Enclave Extn. Unauthorized Colony (Regn No. 178) in Mundka AC-08 Distt. West Delhi.	118.79	63.22	Completed	Work Completed
175	Mundka	8	Sh. Dharampal Lakra	217	Nangloi Extn.-1-B,	1	Construction of Streets and side drain in Nangloi Extn. 1-B Rohtak Road Unauthorized Colony Regn. No. 217 in Mundka, AC—08 Distt. West. Delhi.	192.50	141.78	Ongoing	Work held up due to laying of Sewer line by DJB
176	Mundka	8	Sh. Dharampal Lakra	281	Shri Ram Colony	1	Construction of Streets and side drains in Shri Ram Colony Nilothi Extn. Unauthorized Colony Regn No. 281 in Mundka AC-08 Distt. West	196.38	132.93	Ongoing	Work held up due to laying of Sewer line by DJB
177							Development of Street and side drain in Rama Vihar colony Gali No. 71 to 95 (Regn. No. 297) in Mundka A.C. in Distt. North-West.	397.78	280.67	Ongoing	-
178							Development of Street and side drain in Rama Vihar colony Gali No. 1 to 10 (Regn. No. 297) in Mundka A.C. in Distt. North-West.	423.06	250.87	Completed	.
179							Development of Street and side drain in Rama Vihar colony Gali No. 31 to 50 (Regn. No. 297) in Mundka A.C. in Distt. North-West.	396.82	278.40	Ongoing	-
180							Development of Street and side drain in Rama Vihar colony Gali No. 11 to 30 (Regn. No. 297) in Mundka A.C. in Distt. North-West.	386.01	265.85	Completed	-
181							Development of Streets and side drain in Rama Vihar Colony, Block-B, (Street No. 1 to 20)(Reg. No. 297) in Mundka A.C.	407.93	308.44	Ongoing	-
182							Development of Streets and side drain in Rama Vihar Colony, Block-B, (Street No. 21 to 37)(Reg. No. 297) in Mundka A.C.	403.79	300.59	Ongoing	-
183							Development of Streets and side drain in Rama Vihar Colony, Block-B, (Street No. 38 to 59)(Reg. No. 297) in Mundka A.C.	419.48	301.09	Ongoing	-
184							Development of Streets and side drain in Rama Vihar Colony, Block-B, (Street No. 60 to 67)(Reg. No. 297) in Mundka A.C.	419.37	227.39	Completed	-

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
185	Mundka	8	Sh. Dharampal Lakra	297	Rama Vihar colony	17	Development of Streets and side drain in Rama Vihar Colony, Block-B, (Street No. 68 to 88)(Reg. No. 297) in Mundka A.C.	375.36	278.76	Ongoing	-
186							Development of Streets and side drain in Rama Vihar Colony, Block-B, (Street No. 89 to 115)(Reg. No. 297) in Mundka A.C.	365.14	270.98	Ongoing	-
187							Development of Streets and side drain in Rama Vihar Colony, Block-B, (Street No. 116 to 121)(Reg. No. 297) in Mundka A.C.	213.35	157.75	Completed	-
188							Development of Streets and side drain in Rama Vihar Colony, Block-C, (Street No. 1 to 28)(Reg. No. 297) in Mundka A.C.	422.23	301.46	Ongoing	-
189							Development of Streets and side drain in Rama Vihar Colony, Block-C, (Street No. 29 to 59)(Reg. No. 297) in Mundka A.C.	467.13	335.46	Ongoing	-
190							Development of Streets and side drain in Rama Vihar Colony, Block-C, (Street No. 60 to 76)(Reg. No. 297) in Mundka A.C.	472.40	331.42	Ongoing	-
191							Development of Streets and side drain in Rama Vihar Colony, Block-C, (Street No. 77 to 100)(Reg. No. 297) in Mundka A.C.	451.76	318.47	Ongoing	-
192							Development of Streets and side drain in Rama Vihar Colony, Block-C, (Street No. 101 to 115)(Reg. No. 297) in Mundka A.C.	450.98	316.13	Ongoing	-
193							Development of Streets and side drain in Rama Vihar Colony, Block-C, (Street No. 116 to 134)(Reg. No. 297) in Mundka A.C.	260.47	186.11	Ongoing	-
194							Mundka	8	Sh. Dharampal Lakra	323	Shiv Vihar Nilothi
195	Construction of Streets and side drains in Shiv Vihar, ABCDE-Block, Nilothi Extn. Nangloi Unauthorized Colony <u>Regn No. 323</u> in Mundka AC-08 Distt. West. (Part-1) Near Shiv Mandir.	497.69	378.47	Ongoing	Work held up due to laying of Sewer line by DJB						
196	Mundka	8	Sh. Dharampal Lakra	324	Laxmi Park	1	Construction of Streets and side drains in Vijay <u>Laxmi Park</u> Unauthorized Colony <u>Regn No. 324</u> in Mundka AC -08 Distt. West.	228.78	156.83	Ongoing	Work held up due to laying of Sewer line by DJB
197	Mundka	8	Sh. Dharampal Lakra	399	Anand pur Dham Karala	3	Development of streets and side drain of Anand pur Dham Karala (From gali No. 23 to 56) in AC-8 Mundka Distt N/W. (Regn. No. 399)	339.57	243.39	Ongoing	-
198							Development of streets and side drain of Anand pur Dham colony at village Karala (Regn. No. 399) in Distt N/W (Gali No. 57 to 75).	415.76	298.01	Ongoing	-
199							Development of streets and side drain of Anandpur Dham, Karala (Regn. No. 399) in Distt. N/W.	477.41	341.58	Ongoing	-
200	Mundka	8	Sh. Dharampal Lakra	404	Sawan Park	2	Construction/restoration of streets and raising side drains in <u>Swaran Park</u> Unauthorized Colony <u>Regn. No. 404</u> in Mundka, AC—08 Distt. West. Delhi. (Part-II)	456.48	335.90	Ongoing	Work held up due to laying of Sewer line by DJB
201							Construction/restoration of streets and raising side drains in <u>Swaran Park</u> Unauthorized Colony <u>Regn. No. 404</u> in Mundka, AC—08 Distt. West. Delhi. (Part-I)	399.29	281.99	Ongoing	Work held up due to laying of Sewer line by DJB
202	Mundka	8	Sh. Dharampal Lakra	439	Bhagya Vihar	2	Development of streets and side drain in Bhagya Vihar B (Street No. 41 to 90) in Mundka A/c in Distt. North West (Regn. No. 439)	392.65	251.25	Ongoing	-
203							Development of streets and side drain in Bhagya Vihar A (Street No. 1 to 40) in Mundka A/c in Distt. North West (Regn. No. 439)	477.30	312.90	Ongoing	-
204	Mundka	8	Sh. Dharampal Lakra	441	Gulshan Park	1	Construction/restoration of street and side drain in <u>Gulshan Park</u> Unauthorized Colony (<u>Regn No. 441</u>) in Mundka AC-08 Distt. West.	110.15	124.00	Completed	Work Completed
205	Mundka	8	Sh. Dharampal Lakra	566	LOP of veena Enclave Nangloi	1	Development of streets and side drain in LOP of veena Enclave Nangloi in Mundka A/c (Regn No. 566)	305.11	175.39	Ongoing	-
206	Mundka	8	Sh. Dharampal Lakra	657	Tyagi Vihar	1	Construction/Restoration of Streets and raising of main hole in <u>Tyagi Vihar</u> Unauthorized Colony <u>Regn No. 657</u> in Mundka AC-08 Distt. West.	60.67	37.04	Completed	Work Completed
207	Mundka	8	Sh. Dharampal Lakra	668	Amar Colony	1	Construction/Restoration of Street and raising side drain in <u>Amar Colony</u> (A,B,C) Block Unauthorized Colony <u>Regn No. 668</u> in Mundka AC-08 Distt. West.	434.38	285.25	Ongoing	Work held up due to laying of Sewer line by DJB

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
208	Mundka	8	Sh. Dharampal Lakra	701	Netaji Subhash Vihar	8	Restoration of Streets and side drains in <u>Netaji Subhash Vihar</u> at Unauhtorized Coloby <u>Regn. No. 701</u> in Mundka AC-08 Distt. West Delhi. (<u>Part-6</u>) Near Eicher Agency.	461.70	292.25	Ongoing	Work in Progress
209							Restoration of Streets and side drains in <u>Netaji Subhash Vihar</u> at Unauhtorized Coloby <u>Regn. No. 701</u> in Mundka AC-08 Distt. West Delhi. (<u>Part-7</u>) Near Baba Haridass Dharam Kanta.	276.62	188.77	Ongoing	Work in Progress
210							Restoration of Streets and side drains in <u>Netaji Subhash Vihar</u> at Unauhtorized Coloby <u>Regn. No. 701</u> in Mundka AC-08 Distt. West Delhi. (<u>Part-4</u>) Near S.S.Dharam Kanta.	497.22	292.25	Ongoing	Work in Progress
211							Restoration of Streets and side drains in <u>Netaji Subhash Vihar</u> at Unauhtorized Coloby <u>Regn. No. 701</u> in Mundka AC-08 Distt. West Delhi. (<u>Part-3</u>) Near Shri Ram Tanwar Marg.	491.46	333.28	Ongoing	Work in Progress
212							Restoration of Streets and Side Drains in <u>Netaji Subhash Vihar</u> at Unauhtorized Colony (<u>Regn. No. 701</u>) in Mundka AC-08 Distt. West Delhi. (<u>Part-2</u>) Near Balaji General Store.	488.34	332.17	Ongoing	Work in Progress
213							Restoration of Streets and Side Drains in <u>Netaji Subhash Vihar</u> at Unauhtorized Colony (<u>Regn. No. 701</u>) in Mundka AC-08 Distt. West Delhi. (<u>Part-1</u>) Near Radhey Radhey Marg.	465.72	316.31	Ongoing	Work in Progress
214							Restoration of Streets and Side Drains in <u>Netaji Subhash Vihar</u> at Unauhtorized Colony (<u>Regn. No. 701</u>) in Mundka AC-08 Distt. West Delhi. (<u>Part-8</u>) Near Radhey Krishan Marg.	499.98	338.51	Ongoing	Work in Progress
215							Restoration of Streets and side drains in <u>Netaji Subhash Vihar</u> at Unauhtorized Coloby <u>Regn. No. 701</u> in Mundka AC-08 Distt. West Delhi. (<u>Part-5</u>) Near Vishal Tent House.	439.53	282.11	Ongoing	Work in Progress
216	Mundka	8	Sh. Dharampal Lakra	764	Rajdhani Park	1	Construction/Restoration of Street and raising side drain in <u>Rajdhani Park</u> Unauhtorized Colony <u>Regn No. 764</u> in Mundka AC-08 Distt. West.	455.87	256.25	Ongoing	Work held up due to laying of Sewer line by DJB
217	Mundka	8	Sh. Dharampal Lakra	775	Baba Haridass Nagar	2	Construction of Streets and drains in <u>Baba Haridas Nagar(Left out portion)</u> at Unauhtorized colony <u>Regn. No. 775</u> in Mundka AC-8 Distt. West Delhi	498.88	387.97	Ongoing	Work in Progress
218							Construction of Streets and side drain in <u>Left Out Streets at Baba Haridass Nagar</u> , Tikri Border Unauhtorized Colony (<u>Regn No. 775</u>) in Mundka AC8 Distt. West.	70.87	45.60	Completed	Work Completed
219	Mundka	8	Sh. Dharampal Lakra	802	Mahavir Vihar	1	Development of streets and side drain in Mahavir Vihar of village Kanjhawala (Reg. No. 802) in Distt. N/W.	349.07	269.05	Completed	-
220	Mundka	8	Sh. Dharampal Lakra	861	Rajdhani Park	1	Restoration of road/raising of side drain in bed in Unauhtorized Colony <u>S Block Rajdhani Park (Regn. No. 861)</u> in Mundka AC-08 Distt. West.	55.62	34.72	Completed	Work Completed
221	Mundka	8	Sh. Dharampal Lakra	876	Krishna Block	1	Development of streets and side drain of Krishna Block (Regn. No. 876) at village Karala in Distt. N/W.	127.76	86.71	Ongoing	-
222							Construction of Streets and side drains in Nilothi Extn. Unauhtorized Colony <u>Regn No. 879 (Block G, Part-1)</u> in Mundka AC -8 Distt. West (Near BS International School)	384.19	239.14	Ongoing	Work held up due to laying of Sewer line by DJB
223							Construction of Streets and side drains in Nilothi Extn. Unauhtorized Colony <u>Regn No. 879 (Block, C, Part-2)</u> in Mundka AC-08, Distt. West	395.06	274.23	Ongoing	Work held up due to laying of Sewer line by DJB
224							Construction of Streets and side drains in Nilothi Extn. Unauhtorized Colony <u>Regn No. 879 (Block E, Part-1)</u> in Mundka Ac Distt. West Delhi (Near Pardhan Market)	382.00	269.59	Ongoing	Work held up due to laying of Sewer line by DJB
225							Construction of Streets and side drains in Nilothi Extn. Unauhtorized Colony <u>Regn No. 879 (Block G, Part-2)</u> in Mundka Ac Distt. West Delhi (Near Sharma Sweets)	391.00	280.95	Ongoing	Work held up due to laying of Sewer line by DJB
226							Construction of Streets and side drains in Nilothi Extn. Unauhtorized Colony <u>Regn No. 879 (Block H Part-1)</u> in Mundka Ac Distt. West Delhi (Near Devender Properties)	457.47	355.65	Ongoing	Work held up due to laying of Sewer line by DJB

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
227	Mundka	8	Sh. Dharampal Lakra	879	Nilothi Extn.	18	Construction of Streets and side drains in Nilothi Extn. Unauthorized Colony <u>Regn No. 879 (Block C, Part-1)</u> in Mundka Ac Distt. West Delhi (Near Church)	382.97	268.28	Ongoing	Work held up due to laying of Sewer line by DJB
228							Construction of Streets and side drains in Nilothi Extn. Unauthorized Colony <u>Regn No. 879 (Main road)</u> in Mundka AC-08 Distt. West.	400.74	253.85	Ongoing	Work held up due to laying of Sewer line by DJB
229							Construction of Streets and side drains in Nilothi Extn. Unauthorized Colony <u>Regn No. 879 (Block D)</u> in Mundka Ac Distt. West Delhi (Near Shamshan Ghat)	436.14	298.39	Ongoing	Work held up due to laying of Sewer line by DJB
230							Construction of Streets and side drain in Nilothi Extn. Unauthorized Colony <u>Regn No. 879 (Block E Part-2)</u> in Mundka AC-08 Distt. West (Near DJB Pump House)	385.42	281.88	Ongoing	Work held up due to laying of Sewer line by DJB
231							Construction of Streets and side drains in Nilothi Extn. Unauthorized Colony <u>Regn No. 879 (Block F, Part-1)</u> in Mundka Ac Distt. West Delhi (Near Nanak Darbar)	395.13	284.77	Ongoing	Work held up due to laying of Sewer line by DJB
232							Construction of Streets and side drains in Nilothi Extn. Unauthorized Colony <u>Regn No. 879 (Block J, Part-1)</u> in Mundka AC-08 Distt. West. (Near Masjid)	493.83	346.60	Ongoing	Work held up due to laying of Sewer line by DJB
233							Construction of Streets and side drains in Nilothi Extn. Unauthorized Colony <u>Regn No. 879 (Block J, Part-3)</u> in Mundka AC-08 Distt. West. (Near by Nursery)	434.93	310.03	Ongoing	Work held up due to laying of Sewer line by DJB
234							Construction of Streets and side drains in Nilothi Extn. Unauthorized Colony <u>Regn No. 879 (Block C Part-3)</u> in Mundka Ac Distt. West Delhi (Near Sharma Clinic)	320.58	248.29	Ongoing	Work held up due to laying of Sewer line by DJB
235							Construction of Streets and side drains in Nilothi Extn. Unauthorized Colony <u>Regn No. 879 (Block F, Part-2)</u> in Mundka Ac Distt. West Delhi (Near Prajapati Market)	357.01	254.54	Ongoing	Work held up due to laying of Sewer line by DJB
236							Construction of Street and side drains in Nilothi Extn Unauthorized Colony (<u>Regn No. 879 Block B</u>) in Mundka AC-08 West Delhi (Near Manav Kander School.)	337.35	209.72	Ongoing	Work held up due to laying of Sewer line by DJB
237							Construction of Streets and laying of Sewer line in <u>Ranjeet Vihar</u> Unauthorized Colony (<u>Regn No. 879</u>) in Nilothi Extension Distt. West. (<u>Model Unauthorized Colony</u>).	997.06		Ongoing	Under process of approval
238							Construction of Street and side drains in Nilothi Extn Unauthorized Colony (<u>Regn No. 879 Block J, Part-2</u>) in Mundka AC-08 West Delhi (Nearby Laxmi Narayan Mandir)	497.20	340.80	Ongoing	Work held up due to laying of Sewer line by DJB
239							Construction of Street and side drain in Nilothi Extn Unauthorized Colony (<u>regn No. 879</u>) (<u>Block-H, Part-2</u>) in Mundka AC-08 Distt. West. Delhi. (Near M.s Properties)	456.68	322.31	Ongoing	Work held up due to laying of Sewer line by DJB
240							Mundka	8	Sh. Dharampal Lakra	915	Amar Colony
241	Mundka	8	Sh. Dharampal Lakra	936	Arvind Enclave	1	Construction/Restoration of Street and raising side drain in <u>Arvind Enclave</u> Unauthorized Colony <u>Regn No. 936</u> in Mundka AC-08 Distt. West.	304.01	217.13	Ongoing	Work held up due to laying of Sewer line by DJB
242	Mundka	8	Sh. Dharampal Lakra	982	Rattan Bagh Veena Enclave, (Streets No. 1 to 25)	1	Development of streets and side drain in Rattan Bagh Veena Enclave, Nangloi (Regn. No. 982) in Mundka AC (Streets No. 1 to 25)	405.06	242.97	Ongoing	Work held up by the contractor
243	Mundka	8	Sh. Dharampal Lakra	1122	Tek Chand Colony	1	Construction of Streets and side drains in <u>Tek Chand Colony</u> Unauthorized colony <u>Regn .No 1122</u> in Mundka AC-8 Distt. West Delhi.	53.70	41.22	Ongoing	Work in Progress
244	Mundka	8	Sh. Dharampal Lakra	1202	Anandpur Dham, C-Block	1	Development of streets and side drain of Anandpur Dham, C-Block (Regn. No. 1202) at village Karala in Distt. N/W.	310.59	211.53	Ongoing	-
245	Mundka	8	Sh. Dharampal Lakra	1252	Uday Vihar	1	Construction of Street and side drain in <u>Ch. Ramdeep Chand Namdhari</u> Colony <u>Uday Vihar</u> Unauthorized Colony (<u>Regn NO. 1252</u>) in Mundka AC-08 Distt. West. Delhi	131.17	88.12	Ongoing	Work in Progress

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
246	Mundka	8	Sh. Dharampal Lakra	1378	Kanwar Singh Nagar	1	Construction/Restoration of Streets and raising side drains in A,D,D, D2 & B Block Unauthorized Colony Kanwar Singh Nagar Regn No. 1378 in Mundka AC-8 Distt. West.	498.61	344.56	Ongoing	Work held up due to laying of Sewer line by DJB
247	Mundka	8	Sh. Dharampal Lakra	142 ELD	extended abadi Ladpur	1	Development of streets and side drain in extended abadi Ladpur (Regn. No.142ELD) in Distt. North West	31.15	26.50	Completed	-
248	Mundka	8	Sh. Dharampal Lakra	218-A	Sahid Bhagat Singh Nagar Mohdpur Majri Karala	2	Development of streets and side drain of Sahid Bhagat Singh Nagar Mohdpur Majri Karala (From gali No. 01-12) in AC-08 Mundka Distt N/W (Regn. No. 218-A)	470.37	298.55	Ongoing	-
249							Development of streets and side drain if Sahid Bhagat Singh Nagar Mohdpur Majri Karala (From gali No. 13-34) in AC-08 Mundka Distt N/W (Regn. No. 218-A)	470.16	297.43	Ongoing	-
250	Mundka	8	Sh. Dharampal Lakra	36 ELD	extended abadi of village Rani Khera	1	Development of streets and side drain in extended abadi of village Rani Khera, Mundka AC-08 in Distt. North (Regn No. 36 ELD)	194.29	166.56	Completed	-
251	Mundka	8	Sh. Dharampal Lakra	41-ELD	Madanpur Dabas extended abadi	1	Development of streets and side in village Madanpur Dabas extended abadi in Mundka A/c (Regn. No. 41-ELD)	479.44	314.01	Completed	-
252	Kirari	9	Sh. Rituraj Jha,	12	A & B Block, Prem Nagar-III	1	Development of streets & side drain in A & B Block, Prem Nagar-III (Regn. No. 12) in Kirari A/c.	218.64	150.69	Completed	-
253	Kirari	9	Sh. Rituraj Jha,	51	New Yadav Enclave	1	Development of streets and side drains in New Yadav Enclave (Regn. No. 51) in Kirari A.C.	120.91	89.03	Ongoing	-
254	Kirari	9	Sh. Rituraj Jha,	57	Hari Enclave, Gali No. 1 to 84	2	Development of Streets and side drain in Hari Enclave, Gali No. 1 to 84, (Reg. No. 57) in Kirari A.C.	479.54	344.75	Completed	-
255							Development of Streets and side drain in Hari Enclave, Gali No. 85 to 108, (Reg. No. 57) in Kirari A.C.	132.95	104.19	Completed	-
256	Kirari	9	Sh. Rituraj Jha,	66	D & E Block Prem Nagar Phase-I	1	Development of streets and side drains in D & E Block Prem Nagar Phase-I (Regn. No. 66) in Kirari A.C. in Distt. North West	149.84	111.56	Completed	-
257	Kirari	9	Sh. Rituraj Jha,	88	Partap Vihar Part-III	1	Development of streets and side drains in Partap Vihar Part-III in Kirari AC (Reg. No. 88)	220.27	150.88	Completed	-
258	Kirari	9	Sh. Rituraj Jha,	104	E-Block, Agar Nagar, Prem Nagar-III, Block-A	2	Development of streets & side drain in E-Block, Agar Nagar, Prem Nagar-III, Block-A (Regn. No. 104) (Streets 1 to 16) in Kirari A/c in Distt North West	266.59	181.73	Ongoing	-
259							Development of streets and side drain in E-Block, Agar Nagar. Prem Nagar-III, Block-B (Regn. No. 104) in Kirari A/c in Distt. North West	245.30	157.84	Ongoing	-
260	Kirari	9	Sh. Rituraj Jha,	119	Karan Vihar, Part-V	2	Development of streets & side drain in Karan Vihar, Part-V, Block-A (Regn. No. 119) in Kirari A/c	472.15	348.60	Completed	Work foreclosed
261							Development of streets and side drain in Karan Vihar Part-V, Block-B (Regn. No. 119) in Kirari A/c	331.99	248.01	Ongoing	Work held up due to court case
262	Kirari	9	Sh. Rituraj Jha,	125	Gauri Shankar Enclave-II	1	Development of streets and side drain in Gauri Shankar Enclave-II in Kirari AC (Regn No. 125)	176.73	121.67	Ongoing	-
263	Kirari	9	Sh. Rituraj Jha,	127	Sharda Vats Enclave	1	Development of streets and side drain in Sharda Vats Enclave in Kirari AC (Regn No. 127)	375.57	259.10	Ongoing	-
264	Kirari	9	Sh. Rituraj Jha,	133	Gauri Shankar Enclave -I and construction of outfall drain from railway line to KSN drain along Sukhi nehar	1	Development of streets and side drain in Gauri Shankar Enclave -I and construction of outfall drain from railway line to KSN drain along Sukhi nehar in Kirari AC (Regn No. 133)	417.65	287.72	Ongoing	-
265	Kirari	9	Sh. Rituraj Jha,	148	Balbir Vihar	1	Development of streets and side drains in Balbir Vihar (Regn. No. 148) in Kirari A.C.	472.68	353.63	Ongoing	-
266	Kirari	9	Sh. Rituraj Jha,	164	W- Block, Janki Vihar, Prem Nagar-I	1	Development of street and side drain in W- Block, Janki Vihar, Prem Nagar-II in Kirari A/c. Regn. No. 164	110.20	87.08	Ongoing	-
267	Kirari	9	Sh. Rituraj Jha,	171	U-I Block Prem Nagar-II	1	Development of streets and side drains in U-I Block Prem Nagar-II (Regn. No. 171) in Kirari A.C.	288.11	212.13	Ongoing	-

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
268	Kirari	9	Sh. Rituraj Jha,	221	F-Block, Inder Enclave, Ph-II	1	Development of streets & side drain in F-Block, Inder Enclave, Ph-II (Regn. No. 221) in Kirari A/c in Distt. North West	471.77	363.12	Completed	-
269	Kirari	9	Sh. Rituraj Jha,	261	Vikas Vihar	1	Development of streets and side drain in Vikas Vihar in Kirari A.C. (Regn No. 261)	215.30	142.85	Completed	-
270	Kirari	9	Sh. Rituraj Jha,	262	Karan Vihar Part-IV	1	Development of Streets and side drain in Karan Vihar Part-IV (Reg. No. 262) in Kirari A.C.	188.65	145.73	Completed	-
271	Kirari	9	Sh. Rituraj Jha,	301	Chandan Park, Prem Nagar-III	1	Development of streets and side drain in Chandan Park, Prem Nagar-III in Kirari AC (Regn no. 301)	111.50	82.92	Completed	-
272	Kirari	9	Sh. Rituraj Jha,	311	Astha Vihar, Prem Nagar	1	Development of streets and side drain in Astha Vihar, Prem Nagar, New Delhi in Kirari AC (Regn no. 311)	407.24	283.64	Ongoing	-
273	Kirari	9	Sh. Rituraj Jha,	333	Adarsh Laxmi Vihar E-II Block, Prem Nagar - II	1	Development of Unauthorized Colony LOP, Adarsh Laxmi Vihar E-II Block, Prem Nagar -III (Regn. No. 333) in Kirari A/c.	94.07	60.10	Ongoing	-
274	Kirari	9	Sh. Rituraj Jha,	497	A,B,C & D Block, Prem Nagar-3 Part-II	1	Development of streets & side drain in A,B,C & D Block, Prem Nagar-3 Part-II, Shani Bazar road (Regn No. 497) in Kirari A/c in Distt. North West	188.79	127.03	Ongoing	-
275	Kirari	9	Sh. Rituraj Jha,	580	Karan Vihar Part-I	1	Development of streets and side drain in Karan Vihar Part-I (Regn. No. 580) in Kirari A/c	379.23	269.51	Completed	-
276	Kirari	9	Sh. Rituraj Jha,	616	Agar Nagar C-Block	1	Development of streets and side drain in Agar Nagar C-Block (Regn. No. 616) Prem Nagar-III Mubarakpur main road in Kirari AC.	113.19	76.31	Ongoing	Work held up by the contractor
277	Kirari	9	Sh. Rituraj Jha,	620	Agar Nagar, D-Block	1	Development of streets and side drain in Agar Nagar, D-Block (Regn no. 620) Mubarkpur Main road in Kirari AC.	86.82	58.98	Ongoing	-
278	Kirari	9	Sh. Rituraj Jha,	667	A,B,C&D Block (Street 1 to 30) Prem Nagar-II	2	Development of streets and side drain in A,B,C&D Block (Street 1 to 30) Prem Nagar-II in Kirari A/c.(Regn. No. 667)	431.04	311.30	Ongoing	-
279							Development of streets and side drain in A,B,C&D Block (Street 31 to 45) Prem Nagar-II in Kirari A/c.(Regn. No. 667)	79.27	59.21	Completed	-
280	Kirari	9	Sh. Rituraj Jha,	672	Gaurav Nagar-II, Prem Nagar-III	1	Development of streets and side drain in Gaurav Nagar-II, Prem Nagar-III (Regn. No. 672) in Kirari A/c	458.50	318.61	Completed	-
281	Kirari	9	Sh. Rituraj Jha,	704	Y- Block, Prem nagar-II	1	Development of streets & side drain in Y- Block, Prem nagar-II (Regn. No.704) in Kirari A/c	431.72	295.82	Completed	-
282	Kirari	9	Sh. Rituraj Jha,	822	F- Block, Agar Nagar , Prem Nagar- III	1	Development of streets and side drain in F- Block, Agar Nagar , Prem Nagar- III in Kirari A.C (Regn No. 822)	134.30	91.35	Ongoing	-
283	Kirari	9	Sh. Rituraj Jha,	838	D-Block Parvesh Nagar	1	Development of streets and side drain in D-Block Parvesh Nagar in Kirari AC (Regn no. 838).	454.75	320.97	Completed	-
284	Kirari	9	Sh. Rituraj Jha,	1271	Sharma Enclave	1	Development of streets & side drain Sharma Enclave (Regn No. 1271) in Kirari A/c	282.51	178.26	Ongoing	-
285	Kirari	9	Sh. Rituraj Jha,	1395	Meer Vihar, Mubarakpur Dabas	1	Development of streets and side drain in Meer Vihar, Mubarakpur Dabas in Kirari AC (Regn. No. 1395)	230.60	161.43	Completed	-
286	Kirari	9	Sh. Rituraj Jha,	198-B	Harsukh Block Prem Nagar Phase-I	1	Development of streets and side drains in Harsukh Block Prem Nagar Phase-I (Regn. No. 198-B) in Kirari A.C.	164.73	121.73	Completed	-
287	Kirari	9	Sh. Rituraj Jha,	299-A	Rattan Vihar	1	Development of Streets and side drain in Rattan Vihar (Reg. No. 299 A) in Kirari A.C.	31.31	21.05	Completed	-
288	Sultanpur Majra	10	Sh. Mukesh Ahlawat	567	Friends Enclave	1	Construction of Road at Friends Enclave in Sultanpur Majra AC-10. (Regn. No. 567) (3rd Call)	125.67	101.54	completed	---
289	Sultanpur Majra	10	Sh. Mukesh Ahlawat	630	Sultanpur Majra Extn.,	1	Construction of Road and Side Drain at Sultanpur Majra Extn. In Sultanpur Majra AC-10. (Regn No. 630.)	28.09	25.59	-	Contract foreclosed due to non availability of clear site for construction of outfall.
290	Sultanpur Majra	10	Sh. Mukesh Ahlawat	268	Raj Park	1	Construction of Road and Side Drain at Raj Park in Sultanpur Majra AC-10 (Regn. No. 268)	151.76	95.02	-	Contract foreclosed due to non availability of site for execution of balance work.
291	Nangloi jat	11	Sh. Raghuvinder Shokeen	40	Shiv ram Park	1	Restoration of Street and side drain in A,B & C Block Shiv Ram Park Unauthorized Colony (Regn No. 40) in Distt. West.	131.72	59.08	Completed	Work Completed

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
292	Nangloi jat	11	Sh. Raghuvinder Shokeen	212	Amanpuri	1	Restoration of streets and side drain in Aman Puri Unauthorized Colony (Regn No. 212) in Nangloi Jat A/c Distt. West.	246.47	193.57	Completed	Work Completed
293	Nangloi jat	11	Sh. Raghuvinder Shokeen	229	Shiv ram Park	1	Restoration of Street and side drain in G&H Block Shiv Ram park Unauthorized Colony (Regn No. 229) in Distt. West.	32.53	20.33	Completed	Work Completed
294	Nangloi jat	11	Sh. Raghuvinder Shokeen	336	Shiv ram Park	1	Restoration of streets and side drain in Shiv Ram Park I Block Unauthorized Colony (Regn No. 336) in Nangloi Jat A/c Distt. West.	149.54	105.21	Completed	Work Completed
295	Nangloi jat	11	Sh. Raghuvinder Shokeen	360	Shiv ram Park	1	Restoration of Street and side drain in E1 & E2 Block Shiv Ram Park Unauthorized Colony (Regn No. 360) in Distt. West.	266.74	138.50	Completed	Work Completed
296	Nangloi jat	11	Sh. Raghuvinder Shokeen	474	Rao Vihar	1	Restoration of streets and side drain in Rao Vihar Unauthorized Colony (Regn No. 474) in Nangloi Jat A/c Distt. West.	89.95	57.45	Completed	Work Completed
297	Nangloi jat	11	Sh. Raghuvinder Shokeen	503	Shiv ram Park	1	Restoration of streets and side drain in Shiv Ram Park E-3 Block Unauthorized Colony (Regn No. 503) in Nangloi Jat A/c Distt. West.	143.26	113.70	Completed	Work Completed
298	Nangloi jat	11	Sh. Raghuvinder Shokeen	602	Adhyapak Nagar	2	Restoration of Street and side drain in G.H.I.J & K Block Adhyapak Nagar Unauthorized Colony (Regn No. 602) in Distt. West.	387.61	206.34	Completed	Work Completed
299							Restoration and Improvement of existing 50ft. Wide Adhyapak Nagar road from Nangloi Najafgarh road to T-Point 50ft Nihal Vihar road and streets in Adhyapak Nagar GHIJK Unauthorized Colony (Regn No. 602) in Nangloi Jat AC (Including Maintenance for Five Years)	404.43	221.02	Completed	Work Completed
300	Nangloi jat	11	Sh. Raghuvinder Shokeen	661	Shiv Park	1	Rstoration of Street and side drain in Shiv Park Unauthorized Colony in Nangloi Jat AC-11 in distt. West. (Regn No.661)	492.73	276.44	Completed	Work Completed
301	Nangloi jat	11	Sh. Raghuvinder Shokeen	762	Yadav Park	1	Restoration and Streets and side drain in Yadav Park (Chhajuram Colony) Unauthorized Colony in Nangloi Jat AC-11 Distt. West (Regn No 762)	351.07	165.76	Completed	Work Completed
302	Nangloi jat	11	Sh. Raghuvinder Shokeen	870	Shiv ram Park	1	Restoration of Street and side drain I D,E & F Block Shiv Ram Park Unauthorized Colony (Regn No. 870) in Distt. West.	60.02	37.33	Completed	Work Completed
303	Nangloi jat	11	Sh. Raghuvinder Shokeen	925	Laxmi Park	7	Resotration and Streets and Providing drainage in Laxmi Park Unauthorized Colony (Regn No. 925) in Nangloi Jat AC in Distt. West. (Part-2) Near Japani Park	494.24	262.27	Completed	Work Completed
304							Resotration and Streets and Providing drainage in Laxmi Park Unauthorized Colony (Regn No. 925) in Nangloi Jat AC in Distt. West. (Part-5) Near BVMSS School	488.56	245.13	Completed	Work Completed
305							Resotration and Streets and Providing drainage in Laxmi Park Unauthorized Colony (Regn No. 925) in Nangloi Jat AC in Distt. West. (Part-6) Near Shamshan Ghat	485.68	283.75	Completed	Work Completed
306							Resotration and Streets and Providing drainage in Laxmi Park Unauthorized Colony (Regn No. 925) in Nangloi Jat AC in Distt. West. (Part-7) Near Govt. Eye Hospital	482.48	268.05	Completed	Work Completed
307							Restoration of Streets and side drain in Laxmi Park (Biscuit Factory road and CR Saini School roads) Unauthorized Colony in Nangloi Jat AC-11 in Distt. West Part1 (Regn NO. 925)	436.30	226.01	Completed	Work Completed
308							Restoration of Streets and Providing drainage in Laxmi Park Unauthorized Colony (Regn No. 925) in Nangloi Jat AC-11 in Distt. West (Part 4) (Near Peer Baba Mazar)	473.23	245.58	Completed	Work Completed
309							Restoration of Streets and Providing drainage in Laxmi Park Unauthorized Colony (Regn No. 925) in Nangloi Jat AC-11 in Distt. West (Part 3) (Near M S Memorial PublicSchool)	494.20	285.99	Completed	Work Completed

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
310	Nangloi jat	11	Sh. Raghuvinder Shokeen	1085	Nihal vihar	1	Restoration of Street and side drain in R,T,U & V Nihal Vihar Phase-3 Unauthorized Colony (Regn No. 1085) in Distt. West.	475.08	247.02	Completed	Work Completed
311	Nangloi jat	11	Sh. Raghuvinder Shokeen	1086	Nihal vihar	16	Restoration of 50' wide main approach road of Nihal Vihar Unauthorized Colony (Regn No. 1086) in Nangloi Jat AC	368.93	195.99	Completed	Work Completed
312							Restoration of sTreet and side drain Q Block Nihal Vihar Ph-2 (Unauthorized Colony, (Regn No. 1086) in Nangloi Jat AC-11 Distt. West. (Part-1) (Near 500 Gaj Gurudwara)	443.86	228.33	Completed	Work Completed
313							Restoration of sTreet and side drain E Block Nihal Vihar Ph-2 (Unauthorized Colony, (Regn No. 1086) in Nangloi Jat AC-11 Distt. West. (Part-1) (Near Police Station)	491.43	229.21	Completed	Work Completed
314							Restoration of sTreet and side drain Q Block Nihal Vihar Ph-2 (Unauthorized Colony, (Regn No. 1086) in Nangloi Jat AC-11 Distt. West. (Part - 2) (Near Bhadrwaj Model School)	343.89	154.35	Completed	Work Completed
315							Restoration of Streets and side drain F Block Nihal Vihar Ph-2 (Unauthorized Colony, (Regn No. 1086) in Nangloi Jat AC-11 Distt. West. (Part - 3) (Near Jas Ram convent School)	364.57	160.61	Completed	Work Completed
316							Restoration of Streets and side drain F Block Nihal Vihar Ph-2 (Unauthorized Colony, (Regn No. 1086) in Nangloi Jat AC-11 Distt. West. (Part - 2) (Near Gurudwara)	426.44	189.42	Completed	Work Completed
317							Restoration of Streets and side drain in S Block Nihal Vihar Ph-2 (Unauthorized Colony, (Regn No. 1086) in Nangloi Jat AC-11 Distt. West. (Part - 1) (Near James Convent School)	423.38	175.80	Completed	Work Completed
318							Restoration of Streets and side drain in S Block Nihal Vihar Ph-2 (Unauthorized Colony, (Regn No. 1086) in Nangloi Jat AC-11 Distt. West. (Part - 2) (Near Shiv Shakti Garden)	412.93	189.04	Completed	Work Completed
319							Restoration of Street and side in Nihal Vihar A Block Unauthorized Colony (Regn No. 1086) in Nangloi Jat AC Distt. West.	485.24	269.51	Completed	Work Completed
320							Restoration of Street and side in Nihal Vihar C Block Unauthorized Colony (Regn No. 1086) in Nangloi Jat AC Distt. West.	365.18	183.72	Completed	Work Completed
321							Restoration of Street and side in Nihal Vihar D Block Unauthorized Colony (Regn No. 1086) in Nangloi Jat AC Distt. West.	265.84	180.56	Ongoing	
322							Restoration of Street and side in Nihal Vihar E Block Unauthorized Colony (Regn No. 1086) in Nangloi Jat AC Distt. West.	410.09	206.32	Ongoing	
323							Restoration of Street and side in Nihal Vihar B Block Unauthorized Colony (Regn No. 1086) in Nangloi Jat AC Distt. West.	438.67	210.56	Completed	Work Completed
324							Restoration of Street and side in Nihal Vihar G&H Block Unauthorized Colony (Regn No. 1086) in Nangloi Jat AC Distt. West.	443.87	242.91	Completed	Work Completed
325							Restoration of Street and side in Nihal Vihar K Block Unauthorized Colony (Regn No. 1086) in Nangloi Jat AC Distt. West. (Part-1)	485.41	274.94	Ongoing	Work in Progress
326							Restoration of Street and side in Nihal Vihar K2 Block Unauthorized Colony (Regn No. 1086) in Nangloi Jat AC Distt. West. (Part-1)	309.82	169.29	Completed	Work Completed
327	Nangloi jat	11	Sh. Raghuvinder Shokeen	1087	New Ashoka Mohalla	1	Restoration of streets and side drain in New Ashok Mohalla Unauthorized Colony (Regn No. 1087) in Nangloi Jat A/c Distt. West.	171.75	132.97	Completed	Work Completed
328	Nangloi jat	11	Sh. Raghuvinder Shokeen	1251	Shiv ram Park	1	Restoration of Street and Side drain J Block Shiv Ram Park Unauthorized Colony (Regn No. 1251) in Nangloi Jat AC Distt. West.	84.63	50.83	Completed	Work Completed
329	Nangloi jat	11	Sh. Raghuvinder Shokeen	1287	Hanuman Enclave	1	Restoration of streets and side drain in Hanuman Enclave Unauthorized Colony (Regn No. 1287) in Nangloi Jat A/c Distt. West.	33.66	20.09	Completed	Work Completed
330	Nangloi jat	11	Sh. Raghuvinder Shokeen	1322	Adhyapak Nagar	1	Restoration of Street and side drain in D,E & F Block Adhyapak Nagar unauthorized Colony (Regn No. 1322) in Distt. West.	177.63	89.29	Completed	Work Completed

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
331	Nangloi jat	11	Sh. Raghuvinder Shokeen	1323	Adhyapak Nagar	1	Restoration of Street and side drain in A, B & C1 Block Adhyapak Nagar Unauthorized Colony (Regn No. 1323) in Distt. West.	138.55	80.60	Completed	Work Completed
332	Nangloi jat	11	Sh. Raghuvinder Shokeen	1324	Nihar vihar	5	Restoration of Streets and side drain in Nihar Vihar (Near Theological Saminary) (Unauthorized Colony, (Regn No. 1324) in Nangloi Jat AC-11 Distt. West. (Part - 2)	498.45	275.72	Completed	Work Completed
333							Restoration of Streets and side drain in Nihar Vihar Unauthorized Colony, (Regn No. 1324) in Nangloi Jat AC-11 Distt. West. (Part -1) (Near Harsh Public School)	479.08	315.58	Ongoing	Work in Progress
334							Restoration of street and side drain in Nihar vihar Unauthorised colony in NEAR Raja Public school (Regn No 1324) Nangloi Jat AC. Distt.West Delhi (part -3)	438.66	230.41	Completed	Work Completed
335							Restoration of street and side drain in Nihar vihar Unauthorised colony in NEAR Aadhar Kendra (Regn No 1324) Nangloi Jat AC. Distt.West Delhi (part -4)	432.82	244.06	Completed	Work Completed
336							Restoration of street and side drain in Nihar vihar Unauthorised colony in NEAR Bamotra Industries (Regn No 1324) Nangloi Jat AC. Distt.West Delhi (part -5)	390.10	190.24	Completed	Work Completed
337	Nangloi jat	11	Sh. Raghuvinder Shokeen	1540	Vandana Vihar	1	Restoration of streets and side drain in Vandana Vihar Unauthorized Colony (Regn No. 1540) in Nangloi Jat A/c Distt. West.	91.56	57.62	Completed	Work Completed
338	Nangloi jat	11	Sh. Raghuvinder Shokeen	09 Lop	Kavita Colony	1	Restoration and Streets and side drain in Kavita Colony Unauthorized Colony in Nangloi Jat AC-11 Distt. West (Regn No 09 Lop)	210.91	95.91	Completed	Work Completed
339	Shalimar Bagh	14	Smt. Bandana Kumari	1391	Shalimar Bagh, AC-14	1	Construction of roads and side drains in unauthorized colonies in Ambedkar Nagar, Haiderpur Shalimar Bagh, AC-14 (Regn. No.1391).	51.12	47.03	Completed	
340	Shalimar Bagh	14	Smt. Bandana Kumari	1555	Shalimar Bagh, AC-14	1	Construction of roads and side drains in unauthorized colonies Shalimar bagh Village (Regn. No.1555).	341.77	287.09	Completed	
341	Shalimar Bagh	14	Smt. Bandana Kumari	42-ELD	Shalimar Bagh, AC-14	1	Construction of roads and side drains in unauthorized colonies in Sahipur Village, Shalimar Bagh, AC-14. (Regn. No.42-ELD).	25.47	23.43	Completed	
342	Mdel Town	18	Sh. Akhilesh Pati Tripathi	62-LOP	State bank Corp. housing Society Nanak piao owner Association	1	Construction of road & storm water drain at state bank Corp. housing Society Nanak piao owner Association (Regn. No. 62-LOP). AC-18.	32.84	30.92	-	Contract closed due to non availability of demarcation from Revenue Deptt. for execution of work.
343	Chandni Chowk	20	Alka Lamba	3	Parwana lane	1	Restoration of street and raising of manhole in Parwana Lane under Hill road.	14.62	8.48	completed	-
344	Patel Nagar	24	Sh. Raj Kumr Anand	1178	Baljit Nagar Extn.,	1	Construction of Road and Storm water drains at Baljeet Nagar Extension (Regn. No. 1178/1197) Patel Nagar (AC-24).	105.69	67.15	-	Contract closed as most of the work already taken up by North MCD.
345	Patel Nagar	24	Sh. Raj Kumr Anand	213	Rajasthani Colony	1	Construction of Road and Strom water drains at Rajsthani Colony, Patel Nagar AC-24 (Regn. No. 213)	19.27	17.93	-	Contract foreclosed as the balance work has been taken up by other department.
346	Patel Nagar	24	Sh. Raj Kumr Anand	266	Punjabi Basti	1	Construction of Road and Storm Water Drain at Punjabi Basti Patel Nagar AC-24 (Regn. No. 266.).	428.92	314.57	Ongoing	Ongoing
347	Patel Nagar	24	Sh. Raj Kumr Anand	310	Prem Nagar Patel Nagar	1	Construction of Road at Prem Nagar West Patel Nagar (Regn. No. 310/1797).	34.74	29.56	Completed	Work completed.
348	Patel Nagar	24	Sh. Raj Kumr Anand	21-LOP	Baljit Nagar	1	Construction of Road and Storm Water Drain at Baljeet Nagar (Regn. No. 21/LOP) Patel Nagar AC-24.	242.77	187.47	-	contract foreclosed as most of the work has been taken up by north MCD
349	Moti Nagar	25	Sh. Shiv Charan Goel	1125-B	Laxmi Garden, Moti Nagar	1	Construction of Road and Storm Water Drain at Laxmi Garden, Village Basai Darapur at Moti Nagar AC-25. (Regn. No. 1125B).	50.74	35.47	-	Contract foreclosed as most of the work has been taken up by North MCD.
350	Rajouri Garden	27	Sh. Dhanwati Chandela	1543	Rajouri garden	1	Providing and laying Ready Mix concrete on Roads/Gallies in Narsingh Garden New Delhi in Rajouri garden AC-27 (Regn No. 1543).	62.71	34.57	Completed	Completed.

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
351	Vikasपुरी	31	Hon'ble MLA Sh. Mahendra Yadav	243	Sainik Enclave Sec-2, Sainik Vihar, Exten. Ac-31 in Vikasपुरी	1	Improvement and Construction of road and Side drain Sainik Enclave Sec-2, Sainik Vihar, Exten. Ac-31 in Vikasपुरी (Regn. No-243)	228.03	124.96	Ongoing	Work in progress, Drain work balance in 5 gali.
352	Vikasपुरी	31	Sh. Mahinder Yadav	426	Parshant Enclave	1	Restoration of Street and side drain in <u>Prashant Enclave</u> Unauthorized Colony (Regn No. 426) in Vikasपुरी AC -31 Distt. West.	335.98	257.46	Ongoing	Work held up due to laying of Sewer line by DJB
353	Vikasपुरी	31	Hon'ble MLA Sh. Mahendra Yadav	481	Vikas Vihar and Sai Enclave, Vikas Nagar, Uttam Nagar in Vikasपुरी AC-31	1	Improvement and Construction of road and side drains in Vikas Vihar and Sai Enclave, Vikas Nagar, Uttam Nagar in Vikasपुरी AC-31 (Regn .No-481)	213.96	126.25	Ongoing	- 2 Nos Gali Main left due to sewer line not laid by DJB.
354	Vikasपुरी	31	Sh. Mahinder Yadav	482	Satyam Vihar	1	Restoration of Streets and Side drains in <u>Satyam Vihar</u> , Ph-II near Baprola village Nangloi Najafgarh Road Unauthorized Colony (Regn. No. 482) in Vikasपुरी Ac-31 in Distt. West.	153.60	108.79	Ongoing	Work held up due to laying of Sewer line by DJB
355	Vikasपुरी	31	Sh. Mahinder Yadav	527	Kotla Vihar	3	Restoration of street and side drain in <u>Kotla Vihar PH-II</u> unauthorized colony (Regn No 527) in Vikas Puri AC-31 Distt. West. Delhi (NEAR SHIV MANDIR).	493.18	341.82	Ongoing	Work held up due to laying of Sewer line by DJB
356							Restoration of street and side drain in <u>Kotla Vihar PH-II</u> unauthorized colony (Regn No 527) in Vikas Puri AC-31 Distt. West. Delhi (Near R.K. MODEL SCHOOL).	494.92	322.80	Ongoing	Work held up due to laying of Sewer line by DJB
357							Restoration of street and side drain in <u>Kotla Vihar PH-II</u> unauthorized colony (Regn No 527) in Vikas Puri AC-31 Distt. West. Delhi (NEAR JEEWAN CHARITABLE HOSPITAL).	499.55	326.66	Ongoing	Work held up due to laying of Sewer line by DJB
358	Vikasपुरी	31	Sh. Mahinder Yadav	635	Bharam Puri	1	Restoration of Streets and Side drains in <u>Bharam puri</u> Ph-I Ranhola Extn. Nangloi Najafgarh Unauthorized Colony (Regn. No.635) in Vikasपुरी Ac-31 in Distt. West.	353.02	234.93	Completed	Work Completed
359	Vikasपुरी	31	Sh. Mahinder Yadav	717	Rishal Garden	2	Restoration of Street and side drain in <u>Rishal Garden</u> Unauthorized Colony (Near MCD Govt. Office) (Regn No. 717) in Vikasपुरी AC-31 Distt. West Delhi	352.88	249.56	Ongoing	Work in Progress
360							Restoration of Street and side drain in <u>Rishal Garden</u> Unauthorized Colony (Regn No. 717) in Vikasपुरी AC-31 Distt. West Delhi	496.42	363.71	Ongoing	Work in Progress
361	Vikasपुरी	31	Sh. Mahinder Yadav	751	Kunwar Singh Nagar II	1	Restoration of Streets and Side drains in <u>I.G. Colony, Kunwar Singh Nagar-II</u> Ranhola Unauthorized Colony (Regn. No.751) in Vikasपुरी Ac-31 in Distt. West.	196.89	143.50	Completed	Work Completed
362	Vikasपुरी	31	Hon'ble MLA Sh. Mahendra Yadav	777	Sainik Vihar Phase-II, Mohan Garden	1	Improvement and Reconstruction of Internal streets and Side Drain in Sainik Vihar Phase-II, Mohan Garden (Regd. No. 777/1642) in Vikasपुरी Constituency AC-31	106.60	55.21	Ongoing	- Work started from 1st December-2020.. - Drain work in progress.
363	Vikasपुरी	31	Hon'ble MLA Sh. Mahendra Yadav	781	Raksha Enclave, Raksha Enclave Extn. -III, Sainik Enclave, Phase-1 to 5 Mohan Garden, Uttam Nagar in AC-31	1	Improvement and Construction of road and Side Drain in Raksha Enclave, Raksha Enclave Extn. -III, Sainik Enclave, Phase-1 to 5 Mohan Garden, Uttam Nagar in AC-31, (Regd. No-781).	105.18	67.57	Ongoing	Work in progress - Seven small gali left, with drain.
364	Vikasपुरी	31	Hon'ble MLA Sh. Mahendra Yadav	782	Sainik Enclave, Mohan Garden in Vikasपुरी Constituency AC-31	1	Improvement and Construction of Internal street and side drain in Sainik Enclave, Mohan Garden in Vikasपुरी Constituency AC-31 (Regd. No-782).	43.82	25.91	Completed	Work Completed on 18.03.2020 and A/C to be finalised.
365	Vikasपुरी	31	Hon'ble MLA Sh. Mahendra Yadav	783	Sainik Enclave Sec-III, Mohan Garden in Vikasपुरी Constituency AC-31	1	Improvement and Reconstruction of Internal streets & Side drains in Sainik Enclave Sec-III, Mohan Garden in Vikasपुरी Constituency AC-31 (Regd. No. 783/1642)	262.94	134.13	Ongoing	- RMC , Drain Work is in progress in balance gali. - 25 Gali completed in all respect.
366	Vikasपुरी	31	Hon'ble MLA Sh. Mahendra Yadav	784	Sainik Enclave Sector -I, in Vikasपुरी constituency AC-31	1	Improvement of Internal streets and side drain in Sainik Enclave Sector -I, in Vikasपुरी constituency AC-31(Regd. No. 784)	456.91	228.50	Ongoing	Work in progress

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
367	Vikaspuri	31	Hon'ble MLA Sh. Mahendra Yadav	814	A Block, Tilak Enclave, Mohan Garden, Uttam Nagar in AC-31	1	Improvement and Construction of road and side drains in A Block, Tilak Enclave, Mohan Garden, Uttam Nagar in AC-31 (Regd. No. 814) Vikaspuri)	143.61	82.01	Ongoing	- Work in progress. - Drain for one gali need to be completed. - RMC Work in progress.
368	Vikaspuri	31	Hon'ble MLA Sh. Mahendra Yadav	871	Sainik Vihar, Mohan Garden, in Vikas puri AC-31	1	Improvement and Construction of road and Side Drain in Sainik Vihar, Mohan Garden, in Vikas puri AC-31 (Regd. No-871)	229.10	139.76	Completed	Work Completed and A/C to be finalised.
369	Vikaspuri	31	Hon'ble MLA Sh. Mahendra Yadav	909	Sethi Enclave Near Chandi Farm, Mohan Garden in Vikaspuri AC-31 .	1	Improvement and Construction of road and Side Drain in Sethi Enclave Near Chandi Farm, Mohan Garden in Vikaspuri AC-31 (Regd. No-909).	39.26	26.70	Completed	Work Completed on 16.03.2020 and A/C to be finalised.
370	Vikaspuri	31	Hon'ble MLA Sh. Mahendra Yadav	954	Defence Enclave, Part-I, Mohan Garden in Vikaspuri Constituency AC-31	1	Improvement and Reconstruction of Internal streets & Side drains in Defence Enclave, Part-I, Mohan Garden in Vikaspuri Constituency AC-31 (Regd. No. 954)	159.59	87.45	Ongoing	- Drain wrok almost completed. - RMC work in progress.
371	Vikaspuri	31	Hon'ble MLA Sh. Mahendra Yadav	969	Deepak Vihar, Vikas Nagar in AC-31	1	Improvement and Construction of road and Side Drain in Deepak Vihar, Vikas Nagar in AC-31 (Regd. No-969).	146.62	90.91	Completed	Work Completed on dated 04.01.2021 and A/C to be finalised.
372	Vikaspuri	31	Sh. Mahinder Yadav	1005	Kotla Vihar	1	Restoration of Street and side drain in Kotla Vihar Ph-1 Unauthorized Colony (Regn No. 1005) in Vikaspuri AC -31 Distt. West.	245.84	167.95	Ongoing	Work in Progress
373	Vikaspuri	31	Sh. Mahinder Yadav	1059	Akash Vihar	1	Restoration of Streets and Side drains in Akash Vihar Ranhola Nangloi Najafgarh Road Unauthorized Colony (Regn. No.1059) in Vikaspuri Ac-31 in Distt. West.	200.96	138.92	Completed	Work Completed
374	Vikaspuri	31	Hon'ble MLA Sh. Mahendra Yadav	1091	Mohan Garden R-Extension (Reg. No. 1091/1642)	1	Improvement and Reconstruction of Internals Streets & Side drains in Mohan Garden R-Extension (Reg. No. 1091/1642) in Vikaspuir Constituency AC-31.	282.30	155.92	Ongoing	- Work on main road ie. From vikrant chowk to Balaji Chowk is to be taken up. - Work held due to decesion of drain to be made either in brickwork or in RMC. Decesion pending on part of Hon'ble MLA AC-31. - Design awaited. - Work in progress in one Gali.
375	Vikaspuri	31	Hon'ble MLA Sh. Mahendra Yadav	1093	K-5 Exten. Mohan Garden in Vikaspuri AC-3,	1	Improvement and Construction of road and Side Drain in K-5 Exten. Mohan Garden in Vikaspuri AC-3, (Regn. No-1093).	150.73	94.97	Completed	Work Completed on and A/C to be finalised.
376	Vikaspuri	31	Hon'ble MLA Sh. Mahendra Yadav	1176	Mohan Garden R-V, R-II, Ext. R-III, Ext. in Vikapuri Constituency AC-31	1	Improvement and Reconstruction of Internal streets and side drain in Mohan Garden R-V, R-II, Ext. R-III, Ext. in Vikapuri Constituency AC-31 (Regd. No-1176).	134.35	68.83	Ongoing	Drain Work in progress
377	Vikaspuri	31	Hon'ble MLA Sh. Mahendra Yadav	1200	Mohan Garden R- Ext. K5 & K 6 in Vikaspuri Constituecny AC-31	1	Improvement and Reconstruction of Internal streets and Side drains in Mohan Garden R- Ext. K5 & K 6 in Vikaspuri Constituecny AC-31 (Regd. No-1200/1642).	46.38	27.39	Completed	Work Completed and A/C to be finalised. Minor defect is to be rectified.
378	Vikaspuri	31	Hon'ble MLA Sh. Mahendra Yadav	1226	Shiva Enclave (F & G) Block, Green avenue, Bhim Enclave, Vikas Nagar, Hastals	1	Improvement and Construction of road and side in Shiva Enclave (F & G) Block, Green avenue, Bhim Enclave, Vikas Nagar, Hastals in AC-31 (Reg. No-1226).	296.92	167.73	Ongoing	- 15 Nos of the gali does not have sewer line. - Work in progress.
379	Vikaspuri	31	Hon'ble MLA Sh. Mahendra Yadav	1293	Raksha Enclave Extn.-III, Sainik Enclave, Mohan Garden, Uttam Nagar in Vikaspuri AC-31,	1	Improvement and Construction of road and Side Drain in Raksha Enclave Extn.-III, Sainik Enclave, Mohan Garden, Uttam Nagar in Vikaspuri AC-31, (Regn. No. 1293).	59.34	38.57	Completed	Work Completed on 29.10.2020and A/C to be finalised.

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
380	Vikasपुरी	31	Hon'ble MLA Sh. Mahendra Yadav	1297	Sainik Vihar, Ph-3, in Vikasपुरी AC-31	1	Improvement and Reconstruction of Internal streets and side drain in Sainik Vihar, Ph-3, in Vikasपुरी AC-31 (Regd. No- 1297).	141.40	74.23	Ongoing	- Work started from 1st December-2020.. - Drain work in progress.
381	Vikasपुरी	31	Sh. Mahinder Yadav	1365	Bharam Puri	2	Restoration of Streets and Side drains in <u>Bharam puri</u> Unauthorized Colony (Regn.No.1365) in Vikasपुरी Ac-31 in Distt. West.	475.43	326.46	Ongoing	Work held up due to laying of Sewer line by DJB
382							Restoration of Streets and Side drains in <u>Bharam puri</u> Unauthorized Colony (Regn. No.1365) in Vikasपुरी Ac-31 in Distt. West.(Near Gate No.2)(Part-2)	146.09	97.96	Completed	Work Completed
383	Vikasपुरी	31	Sh. Mahinder Yadav	1435	Patap Vihar	1	Restoration of Street and raising side drain in <u>Pratap Vihar</u> Unauthorized Colony (Regn. No. 1435) in Vikasपुरी AC-31 Distt West.	72.32	47.20	Completed	Work Completed
384	Vikasपुरी	31	Sh. Mahinder Yadav	1447	Nathan Vihar	1	Restoration of Street and side drain in <u>Nathan Vihar</u> Unauthorized Colony (Regn No. 1447) in Vikasपुरी AC-31 Distt. West.	141.90	105.98	Completed	Work Completed
385	Vikasपुरी	31	Sh. Mahinder Yadav	1451	Kunwar Singh Nagar Extn.	1	Restoration of Street and side drain in <u>Kunwar Singh Nagar Extn. (Block H-3) Najafgarh Road</u> Unauthorized Colony (Regn. No.1451) in Vikasपुरी Ac-31 in Distt. West.	288.48	200.50	Ongoing	Work in Progress
386	Vikasपुरी	31	Sh. Mahinder Yadav	1455	Chanchal Park	1	Restoration of Streets and Side drains in <u>Akash Vihar</u> at village Baprola Chanchal Park Bakkarwala More Unauthorized Colony (Regn. No.1455) in Vikasपुरी Ac-31 in Distt. West.	411.18	276.30	Completed	Work Completed
387	Vikasपुरी	31	Sh. Mahinder Yadav	1521	Jai Vihar	1	Restoration of Street and side drain in <u>Harphool Vihar</u> , Jai vihar Ph-3A Unauthorized Colony (Regn No. 1521) in Vikasपुरी AC-31 Distt. West.	254.12	184.59	Ongoing	Work held up due to laying of Sewer line by DJB
388	Vikasपुरी	31	Sh. Mahinder Yadav	1522	Harphool Vihar, Jai Vihar Ph-3B	1	Restoration of Street and side drain in <u>Harphool Vihar</u> , Jai Vihar Ph-3B Unauthorized Colony (Regn No. 1522) in Vikasपुरी AC-31 Distt. West.	93.38	62.73	Ongoing	Work in Progress
389	Vikasपुरी	31	Sh. Mahinder Yadav	1531	Ganga Ram Park	1	Restoration of Streets and Side drains in <u>Ganga Ram Park</u> village Ranhola Nangloi Unauthorized Colony (Regn. No.1531) in Vikasपुरी Ac-31 in Distt. West.	109.88	71.39	Ongoing	Work held up due to laying of Sewer line by DJB
390	Vikasपुरी	31	Hon'ble MLA Sh. Mahendra Yadav	1103-A	Vikas Kunj, Sainik Vihar, Mohan Garden in AC-31	1	Improvement and Construction of road and side drain in Vikas Kunj, Sainik Vihar, Mohan Garden in AC-31 (Regd No. 1103-A)	221.72	117.53	Ongoing	- RMC , Work in progress - Drain almost completed.
391	Vikasपुरी	31	Hon'ble MLA Sh. Mahendra Yadav	1103-B	Vikas Kunj, Sainik Vihar, Mohan Garden in Vikasपुरी AC-31	1	Improvement and Construction of road and side drain in Vikas Kunj, Sainik Vihar, Mohan Garden in Vikasपुरी AC-31 (Regd No. 1103-B)	36.54	24.36	Completed	Work completed on 20.03.2020 and A/C to be finalised..
392	Vikasपुरी	31	Sh. Mahinder Yadav	1452A	Meera Enclave	1	Restoration of Street & side drain in <u>Meera Enclave</u> Unauthorized Colony (Regn. No. 1452A) in Vikasपुरी AC-31 in Distt. West. (Out of List)	68.89	43.85	Ongoing	Work in Progress
393	Vikasपुरी	31	Hon'ble MLA Sh. Mahendra Yadav	660-A	New Sainik Vihar, Mohan Garden in Vikasपुरी Constituency AC-31	1	Improvement and Reconstruction of Internal Streets and side drain of New Sainik Vihar, Mohan Garden in Vikasपुरी Constituency AC-31 (Regd. No. 660-A/895)	162.46	81.60	Ongoing	- Work heldup at site. - 4 Nos gali out of which one is main road,are not covered by sewer line due to which work is held up. Balance gali completed in all respect.
394	Vikasपुरी	31	Hon'ble MLA Sh. Mahendra Yadav	660-B	Sainik Enclave, Vikas Nagar in Vikasपुरी Constituency AC-31	1	Improvement and Reconstruction of Internal Streets and side drain in Sainik Enclave, Vikas Nagar in Vikasपुरी Constituency AC-31 (Regd. No. 660-B)	513.07	256.53	Ongoing	- Drain work in progress. - 22 Gali completed with RMC, Drain.
395	Uttam Nagar	32	Sh. Naresh Balyan	150	Geeta Colony, Uttam Nagar	1	Improvement of street and side drain at Geeta Colony, O- Block Extn. in Uttam Nagar, Constituency, AC-32 (Regn. No. 150).	187.05	99.15	Ongoing	Work in slow progress.
396	Uttam Nagar	32	Sh. Naresh Balyan	176	Zaidar Enclave, Mohan Garden, Uttam Nagar	1	Improvement of street and side drain at Zaidar Enclave, Mohan Garden, Uttam Nagar, Delhi-57 (Regn. No. 176).	494.06	252.00	Ongoing	Work in slow progress.
397	Uttam Nagar	32	Sh. Naresh Balyan	247	Mohan Garden (Jan Sahyog Samiti), Uttam Nagar	1	Improvement of street and side drains at A-2 Block, Mohan Garden (Jan Sahyog Samiti) in Uttam Nagar Constituency, AC-32 (Regn. No. 247).	165.71	102.48	Ongoing	Work in slow progress.
398	Uttam Nagar	32	Sh. Naresh Balyan	353	M- Block, Uttam Nagar	1	Improvement of street and side drains at M- Block in Uttam Nagar Constituency (Regn. No. 353).	277.77	171.88	Ongoing	Work in slow progress.
399	Uttam Nagar	32	Sh. Naresh Balyan	381	Mohan Garden, Uttam Nagar	1	Improvement of street and side drains at Mohan Garden N, N- 1, N-2, N- Extn. in Uttam Nagar Constituency (Regn. No. 381).	264.15	153.26	Ongoing	Work in slow progress.

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
400	Uttam Nagar	32	Sh. Naresh Balyan	382	L-1 & L-1A Block Mohan Garden, Uttam Nagar	1	Improvement of street and side drains at L-1 & L-1A Block Mohan Garden in Uttam Nagar Constituency, AC-32 (Regn. No. 382).	170.05	100.33	Ongoing	Work in slow progress.
401	Uttam Nagar	32	Sh. Naresh Balyan	410	K-3 (Mohan Garden), Uttam Nagar	1	Improvement of street and side drains at K-3 (Mohan Garden) in Uttam Nagar Constituency, AC-32 (Regn. No. 410).	345.87	251.55	Ongoing	Work in slow progress.
402	Uttam Nagar	32	Sh. Naresh Balyan	411	Sidharth Enclave, Uttam Nagar	1	Improvement of street and side drains at Sidharth Enclave in Uttam Nagar Constituency, AC-32 (Regn. No. 411).	320.24	195.44	Ongoing	Work in progress.
403	Uttam Nagar	32	Sh. Naresh Balyan	424	Bhagat Enclave, Uttam Nagar	1	Improvement of street and side drain at Bhagat Enclave in Uttam Nagar, Constituency, AC-32 (Regn. No. 424).	286.89	149.27	Ongoing	Work in progress.
404	Uttam Nagar	32	Sh. Naresh Balyan	440	Vani Vihar R-Ext., Uttam Nagar	1	Improvement of street and side drain at Vani Vihar R-Ext. in Uttam Nagar, Constituency, AC-32 (Regn. No. 440).	90.93	50.93	Ongoing	Work in slow progress.
405	Uttam Nagar	32	Sh. Naresh Balyan	463	Rohtash Nagar, Uttam Nagar	1	Improvement of street and side drain at Rohtash Nagar in Uttam Nagar Constituency, AC-32. (Regn. No. 463/1639)	103.73	53.74	Completed	
406	Uttam Nagar	32	Sh. Naresh Balyan	555	Sevak Park, Uttam Nagar	1	Improvement of street and side drains at Sevak Park in Uttam Nagar Constituency (Regn. No. 555).	121.64	74.47	Ongoing	Work in slow progress.
407	Uttam Nagar	32	Sh. Naresh Balyan	634	Mohan Garden, P-Block, P, Uttam Nagar	1	Improvement of street and side drain at Mohan Garden, P-Block, P Extension I&II, Uttam Nagar, Constituency, AC-32 (Regn. No. 634).	202.28	107.41	Ongoing	Work in slow progress.
408	Uttam Nagar	32	Sh. Naresh Balyan	716	D, E, F Block, Uttam Nagar	1	Improvement of street and side drain at D, E, F Block in Uttam Nagar, Constituency, AC-32 (Regn. No. 716).	240.22	123.71	Ongoing	Work in progress.
409	Uttam Nagar	32	Sh. Naresh Balyan	747	Sevak Park Extn., Uttam Nagar	1	Improvement of street and side drains at Sevak Park Extn. in Uttam Nagar Constituency (Regn. No. 747).	271.30	167.88	Ongoing	Work in slow progress.
410	Uttam Nagar	32	Sh. Naresh Balyan	756	Om Vihar in Uttam Nagar,	1	Improvement of street and side drain at Om Vihar in Uttam Nagar, Constituency, AC-32 (Regn. No. 756).	228.27	121.01	Ongoing	Work in slow progress.
411	Uttam Nagar	32	Sh. Naresh Balyan	769	Bhagwati, Uttam Nagar	1	Improvement of street and side drains at Bhagwati in Uttam Nagar Constituency (Regn. No. 769).	479.13	277.94	Ongoing	Work in progress.
412	Uttam Nagar	32	Sh. Naresh Balyan	817	1, Q1, Q&E Block, Uttam Nagar	1	Improvement of street and side drains at A1, Q1, Q&E Block in Uttam Nagar Constituency, AC-32 (Regn. No. 817).	783.52	534.44	Completed	Completed.
413	Uttam Nagar	32	Sh. Naresh Balyan	837	S- Block Mohan Garden, Uttam Nagar	1	Improvement of street and side drains at S- Block Mohan Garden in Uttam Nagar Constituency, AC-32 (Regn. No. 837).	534.33	534.33	Ongoing	Work in slow progress.
414	Uttam Nagar	32	Sh. Naresh Balyan	947	Rama Uttam Nagar	1	Improvement of street and side drain at C- Block, Rama park in Uttam Nagar, Constituency, AC-32 (Regn. No. 947).	182.84	105.50	Ongoing	Work in slow progress.
415	Uttam Nagar	32	Sh. Naresh Balyan	972	Pratap Nagar, Uttam Nagar	1	Improvement of street and side drains at Pratap Nagar in Uttam Nagar Constituency (Regn. No. 972).	178.74	107.13	Ongoing	Work in slow progress.
416	Uttam Nagar	32	Sh. Naresh Balyan	1035	Vipin Garden, Uttam Nagar	1	Improvement of street and side drains at Vipin Garden in Uttam Nagar Constituency, AC-32 (Regn. No. 1035).	444.56	307.77	Completed	Completed.
417	Uttam Nagar	32	Sh. Naresh Balyan	1073	Extn. Block Mohan Garden, Uttam Nagar	1	Improvement of street and side drains at R, R1, R2 & R Extn. Block Mohan Garden in Uttam Nagar Constituency, AC-32 (Regn. No. 1073).	763.30	557.21	Ongoing	Work in progress.
418	Uttam Nagar	32	Sh. Naresh Balyan	1078	L-II, A- Block Mohan Garden, Uttam Nagar	1	Improvement of street and side drains at L-II, A- Block Mohan Garden in Uttam Nagar Constituency, AC-32 (Regn. No. 1078).	148.70	86.25	Ongoing	Work in progress.
419	Uttam Nagar	32	Sh. Naresh Balyan	1091	K-5 and R Extn. Block, Mohan Garden, Uttam Nagar	1	Improvement of street and side drains at K-5 and R Extn. Block, Mohan Garden in Uttam Nagar Constituency, AC-32 (Regn. No. 1091).	441.16	289.44	Ongoing	Work in slow progress.
420	Uttam Nagar	32	Sh. Naresh Balyan	1145	Mohan Garden, Uttam Nagar	2	Improvement of street and side drains at Mohan Garden L, H, I & G Block, Uttam Nagar Constituency (Regn. No. 1145).	299.64	227.73	Ongoing	Work in progress.
421							Improvement of street and side drains at Mohan Garden K, F-II, F & E Block, Uttam Nagar Constituency (Regn. No. 1145).	381.05	251.53	Ongoing	Work in slow progress.
422	Uttam Nagar	32	Sh. Naresh Balyan	1183	Om Vihar, Ph- II, Uttam Nagar	1	Improvement of street and side drains at Om Vihar, Ph- II (A) Uttam Nagar Constituency, AC-32 (Regn. No. 1183).	282.04	169.25	Completed	Completed.
423	Uttam Nagar	32	Sh. Naresh Balyan	1283	Vipin Garden Extn.	2	Improvement of street and side drains at Vipin Garden Extn. Part-II in Uttam Nagar Constituency, AC-32 (Regn. No. 1283).	835.16	626.37	Ongoing	Work in progress.

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
424	Uttam Nagar	32	Balyan	1200	Part-II, Uttam Nagar	2	Improvement of street and side drains at Vipin Garden Extn. Part- I in Uttam Nagar Constituency, AC-32 (Regn. No. 1283).	789.90	560.83	Ongoing	Work in slow progress.
425	Uttam Nagar	32	Sh. Naresh Balyan	1326	Rana Chander Enclave, Uttam Nagar	1	Improvement of street and side drain at Rana Chander Enclave in Uttam Nagar, Constituency, AC-32 (Regn. No. 1326).	315.46	180.10	Ongoing	Work in slow progress.
426	Uttam Nagar	32	Sh. Naresh Balyan	1344	Lok Niwas Kalyan Samiti, Mohan Garden, Uttam Nagar	1	Improvement of street and side drains at A3- Block, Lok Niwas Kalyan Samiti, Mohan Garden in Uttam Nagar Constituency, AC-32 (Regn. No. 1344).	749.70	749.70	Ongoing	Work in slow progress.
427	Uttam Nagar	32	Sh. Naresh Balyan	1441	Mohan Garden, Uttam Nagar	1	Improvement of street and side drain at Mohan Garden (B & G Block) in Uttam Nagar, Constituency, AC-32 (Regn. No. 1441).	338.45	184.01	Ongoing	Work in progress.
428	Uttam Nagar	32	Sh. Naresh Balyan	1442	Mohan Garden Uttam Nagar,	1	Improvement of street and side drain at Mohan Garden D- Block in Uttam Nagar, Constituency, AC-32 (Regn. No. 1442).	299.89	172.05	Ongoing	Work in progress.
429	Uttam Nagar	32	Sh. Naresh Balyan	1454	Anand Vihar, Uttam Nagar	1	Improvement of street and side drains at Anand Vihar in Uttam Nagar Constituency (Regn. No. 1454).	247.32	156.30	Ongoing	Work in slow progress.
430	Uttam Nagar	32	Sh. Naresh Balyan	1456	Shiv Vihar, Uttam Nagar	1	Improvement of street and side drain at Shiv Vihar, Najafgarh Road, Uttam Nagar, New Delhi. (Regn. No. 1456)	88.77	46.35	Completed	Completed.
431	Uttam Nagar	32	Sh. Naresh Balyan	1468	R- 3, A- 3 & A2 & A2 & R-3, A-2 Extn. Uttam Nagar	1	Improvement of street and side drain at R- 3, A- 3 & A2 & A2 & R-3, A-2 Extn. Block in Uttam Nagar, Constituency, AC-32. (Regn. No. 1468).	288.43	165.47	Ongoing	Work in slow progress.
432	Uttam Nagar	32	Sh. Naresh Balyan	1472	Shyam Park, Uttam Nagar	1	Improvement of street and side drain at Shyam Park, Uttam Nagar, Delhi. (Regn. No. 1472/1639).	129.39	69.87	Ongoing	Work in slow progress.
433	Uttam Nagar	32	Sh. Naresh Balyan	1504	Anand Vihar, Uttam Nagar	1	Improvement of street and side drains at Anand Vihar in Uttam Nagar Constituency (Regn. No. 1504).	184.31	114.05	Ongoing	Work in slow progress.
434	Uttam Nagar	32	Sh. Naresh Balyan	13-LOP	Om Vihar, Ph- III, Uttam Nagar	1	Improvement of street and side drain at Om Vihar, Ph- III in Uttam Nagar, Constituency, AC-32 (Regn. No. 13 Lop).	226.13	123.35	Ongoing	Work in slow progress.
435	Uttam Nagar	32	Sh. Naresh Balyan	36-LOP	Om Vihar Ph- III, Uttam Nagar	1	Improvement of street and side drain at Om Vihar Ph- III in Uttam Nagar, Constituency, AC-32 (Regn. No. 36 LOP).	429.02	223.14	Ongoing	Work in slow progress.
436	Matiala	34	Sh. Gulab Singh	71	Chhawla Extn. Pahadwa colony, Part-I in Matiala	1	Improvement of street and side drains in Chhawla Extn. Pahadwa colony, Part-I in Matiala AC-34 (Regn. No. 71).	110.77	70.49	Ongoing	Work in slow progress.
437	Matiala	34	Sh. Gulab Singh	103	Shanti Vihar	1	Improvement of street and side drains at Shanti Vihar in Matiala AC-34 (Regn. No. 103).	63.30	46.51	Completed	Completed.
438	Matiala	34	Hon'ble MLA Sh. Gulab Singh	189	Anand Vihar, Nangli Sakrawati, Najafgarh	1	Construction / Improvement of Internal streets & Drain in Anand Vihar, Nangli Sakrawati, Najafgarh in AC-34 (Reg. No-189).	139.92	100.44	Completed	Work Completed and A/C to be finalised.
439	Matiala	34	Sh. Gulab Singh	351	Mansa Park, Matiala	1	Improvement of street and side drains at E- Block, Mansa Park in Matiala AC-34 (Regn. No. 351).	439.30	292.88	Ongoing	Work in progress
440	Matiala	34	Hon'ble MLA Sh. Gulab Singh	412	Hans Nagar, Pandwala Kalan in Matiala AC-34 in N. G Block.	1	Improvement of Street and side Drain at Hans Nagar, Pandwala Kalan in Matiala AC-34 in N. G Block. (Reg No-412)	560.19	293.20	Ongoing	3 Nos Gali balance for laying interlocking tile.
441	Matiala	34	Sh. Gulab Singh	430	Shayam Kunj Matiala	1	Improvement of street and side drains at Shayam Kunj in Matiala AC-34 (Regn. No. 430).	417.20	229.46	Ongoing	Work in progress
442							Improvement of street and side drain at B- Block Shyam Vihar, Ph- II in Matiala Assembly Constituency, AC-34 (Regn. No. 432)	1123.54	389.22	Ongoing	Work in progress
443							Improvement of street and side drains at Z- 1 Block, Shyam Vihar, Ph- I in Matiala AC-34 (Regn. No. 432).	729.88	427.64	Ongoing	Work in progress
444							Improvement of street and side drains at D- Block, Shyam Vihar Ph- II in Matiala AC-34 (Regn. No. 432).	714.69	389.22	Ongoing	Work in progress
445							Improvement of street and side drains at F - Block, Shyam Vihar, Ph- I, in Matiala AC-34 (Regn. No. 432).	620.91	338.15	Ongoing	Work in progress
446							Improvement of street and side drains at E-2 Block Shyam Vihar, Ph-I in Matiala AC-34 (Regn. No. 432).	546.78	300.73	Ongoing	Work in progress
447							Improvement of street and side drains at J Block Shyam Vihar, Ph-I in Matiala AC-34 (Regn. No. 432).	557.35	306.54	Ongoing	Work in progress

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
448	Matiala	34	Sh. Gulab Singh	432	Shyam Vihar	17	Improvement of street and side drains at C Block Shyam Vihar, Ph- II in Matiala AC-34 (Regn. No. 432).	506.22	287.84	Ongoing	Work in progress
449							Improvement of street and side drains at C Block Shyam Vihar, Part- I in Matiala AC-34 (Regn. No. 432).	544.65	306.25	Ongoing	Work in progress
450							Improvement of street and side drains at Z- 3 Block, Shyam Vihar, Ph- I in Matiala AC-34 (Regn. No. 432).	603.73	361.21	Ongoing	Work in progress
451							Improvement of street and side drains at E- Block, Shyam Vihar, Ph- I in Matiala AC-34 (Regn. No. 432).	827.20	462.31	Ongoing	Work in progress
452							Improvement of street and side drains at A- Block, Shyam Vihar, Ph- II in Matiala AC-34 (Regn. No. 432).	738.36	406.10	Ongoing	Work in progress
453							Improvement of street and side drains at Z 2- Block, Shyam Vihar Ph- I in Matiala AC-34 (Regn. No. 432).	693.33	381.33	Ongoing	Work in progress
454							Improvement of street and side drains at A-One Block, Shayam Vihar, Ph-II in Matiala AC-34 (Regn. No. 432).	503.79	274.36	Ongoing	Work in progress
455							Improvement of street and side drains at X- Block Shyam Vihar, Ph- I in Matiala AC-34 (Regn. No. 432).	517.41	293.79	Ongoing	Work in progress
456							Improvement of street and side drains at A- Block, Shyam Vihar, Ph- I in Matiala AC-34 (Regn. No. 432).	881.52	484.83	Ongoing	Work in progress
457							Improvement of street and side drains at B- Block, Shyam Vihar, Ph- I in Matiala AC-34 (Regn. No. 432).	486.38	267.51	Ongoing	Work in progress
458							Improvement of street and side drains at E-1 Block Shyam Vihar, Ph-I in Matiala AC-34 (Regn. No. 432).	865.02	471.26	Ongoing	Work in progress
459	Matiala	34	Sh. Gulab Singh	469	Brij Vihar in Matiala	1	Improvement of street and side drains at Brij Vihar in Matiala AC-34 (Regn. No. 469).	89.96	58.12	Ongoing	Work in slow progress.
460	Matiala	34	Sh. Gulab Singh	484	Nanhe Park in Matiala	1	Improvement of street and side drains at Nanhe Park in Matiala AC-34 (Regn. No. 484).	132.34	86.02	Ongoing	Work in progress
461	Matiala	34	Sh. Gulab Singh	601	Qutab Vihar in Matiala	5	Improvement of street and side drains at A - Block, Ph- II, Qutab Vihar in Matiala AC-34 (Regn. No. 601).	58.46	225.02	Ongoing	Work in progress
462							Improvement of street and side drains at D- Block, Part- I Qutab Vihar, Ph- II in Matiala AC-34 (Regn. No. 601).	234.26	153.20	Ongoing	Work in progress
463							Improvement of street and side drains at D- Block, Part- II Qutab Vihar, Ph-II in Matiala AC-34 (Regn. No. 601).	409.13	225.02	Ongoing	Work in progress
464							Improvement of street and side drains at B - Block, Ph- II, Qutab Vihar in Matiala AC-34 (Regn. No. 601).	522.36	284.48	Ongoing	Work in progress
465							Improvement of street and side drains at C - Block, Ph- II, Qutab Vihar in Matiala AC-34 (Regn. No. 601).	309.62	196.61	Ongoing	Work in progress
466	Matiala	34	Sh. Gulab Singh	638	Surya Vihar in Matiala	1	Improvement of street and side drains at Surya Vihar in Matiala AC-34 (Regn. No. 638).	129.85	79.22	Ongoing	Work at finishing level.
467	Matiala	34	Sh. Gulab Singh	654	Goyla Vihar in Matiala	1	Improvement of street and side drains at Goyla Vihar in Matiala AC-34 (Regn. No. 654).	523.00	287.65	Ongoing	Work in progress
468	Matiala	34	Sh. Gulab Singh	785	Data Ram Park Matiala	1	Improvement of street and side drains at Data Ram Park in Matiala AC-34 (Regn. No. 785).	144.05	92.07	Ongoing	Work in progress
469	Matiala	34	Sh. Gulab Singh	790	Rishal Vihar in Matiala	1	Improvement of street and side drains at Rishal Vihar in Matiala AC-34 (Regn. No. 790).	190.74	112.55	Completed	Completed.
470	Matiala	34	Sh. Gulab Singh	833	Shyam Vihar, Ph- II (Pooja Pipe Factory), Matiala	1	Improvement of street and side drains at Shyam Vihar, Ph- II (Pooja Pipe Factory) in Matiala AC-34 (Regn. No. 833).	109.80	73.14	Ongoing	Work in slow progress due to land dispute.
471	Matiala	34	Hon'ble MLA Sh. Gulab Singh	941	Baba Garib Dass Colony, Khera Dabar	1	Improvement of Street and Side Drain Baba Garib Dass Colony, Khera Dabar (Reg. No. 941), in N.G Block.	47.37	24.32	Completed	Work Completed on 31.03.2020 and A/C to be finalised.
472	Matiala	34	Hon'ble MLA Sh. Gulab Singh	942	Shiv Vihar Khera Dabar	1	Improvement of Street and Side Drain Shiv Vihar Khera Dabar (Reg. No. 942) in N.G Block.	6.71	4.42	Completed	Work Completed and A/C to be finalised.
473	Matiala	34	Sh. Gulab Singh	993	Mansa Ram Park in Matiala	1	Improvement of street and side drains at C, D & D- I Block Mansa Ram Park in Matiala AC-34 (Regn. No. 993).	260.69	152.74	Ongoing	Work in progress

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
474	Matiala	34	Hon'ble MLA Sh. Gulab Singh	1026	Khera Dabar Extension Colony, North West, Najafgarh.	1	Improvement of Street and Side Drain at Khera Dabar Extension Colony, North West, Najafgarh (Reg. No. 1026), in N.G Block.	-	-	-	A/A & E/S received on dated 21.08.2019, This work already executed by SDMC.
475	Matiala	34	Sh. Gulab Singh	1060	Defence Enclave Matiala	1	Improvement of street and side drains at Defence Enclave in Matiala AC-34 (Regn. No. 1060).	309.85	181.54	Ongoing	Work in progress
476	Matiala	34	Hon'ble MLA Sh. Gulab Singh	1268	Niranjanpark, Najafgarh road in Matiala AC-34	1	Construction / Improvement of Internal streets and Drain in Niranjanpark, Najafgarh road in Matiala AC-34 (Regd No-1268).	8.80	5.44	Completed	Work completed and A/C to be finalised.
477	Matiala	34	Sh. Gulab Singh	1290	Jain Colony, Part- I Matiala	1	Improvement of street and side drains at Jain Colony, Part- I in Matiala AC-34 (Regn. No. 1290).	249.76	132.67	Ongoing	Work in progress
478	Matiala	34	Sh. Gulab Singh	1325	Jain Colony, T- Block, Part- II & III, Matiala	1	Improvement of street and side drains at Jain Colony, T- Block, Part- II & III in Matiala AC-34 (Regn. No. 1325).	415.29	228.41	Ongoing	Work in progress
479	Matiala	34	Sh. Gulab Singh	1327	Chhawla Extn. in Matiala	1	Improvement of street and side drains at Chhawla Extn. in Matiala AC-34 (Regn. No. 1327).	98.57	62.11	Completed	Completed.
480	Matiala	34	Sh. Gulab Singh	1357	Chhawla Ext. I, Panchia Mohalla, Matiala	1	Improvement of street and side drain at Chhawla Ext. I, Panchia Mohalla, Matiala Delhi (Regn. No. 1357).	260.10	126.12	Ongoing	Work in progress
481	Matiala	34	Sh. Gulab Singh	1458	Shivpuri, Ph- I in Matiala	1	Improvement of street and side drains at Shivpuri, Ph- I in Matiala AC-34 (Regn. No. 1458).	193.01	123.35	Ongoing	Work in progress
482	Matiala	34	Sh. Gulab Singh	1460	New T- Block, Uttam Nagar in Matiala	1	Improvement of street and side drains at New T- Block, Uttam Nagar in Matiala AC-34 (Regn. No. 1460).	193.03	124.79	Ongoing	Work in progress
483	Matiala	34	Sh. Gulab Singh	1509	Dindarpur Extn. in Matiala	1	Improvement of street and side drains at Block- G Dindarpur Extn. in Matiala AC-34 (Regn. No. 1509).	252.24	164.97	Ongoing	Work held up due to dispute at site.
484	Matiala	34	Hon'ble MLA Sh. Gulab Singh	1072-A	Gemini Park colony in Matiala (AC-34)	1	Construction / Improvement of Internal streets and Drain in Gemini Park colony in Matiala (AC-34 (Regd No-1072-A).	131.32	76.17	Completed	Work completed on 04.01.2021 and A/C to be finalised.
485	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	31	Najafgarh Park Colony, Block A ,B ,& C, Dichaon Road, New Delhi-43	1	Improvement of streets and side Drain at Najafgarh Park Colony, Block A ,B ,& C, Dichaon Road, New Delhi-43 in N.G Block. (Reg. No-31/895)	124.65	66.49	Completed	Physically work completed on 31.01.2020 and A/C to be finalised.
486	Najafgarh	35	Sh. Kailash Gahlot	38	Colony, Dharampura, Najafgarh	1	Improvement of street and side drains at Residential Colony, Dharampura-1(Kakraula road) Najafgarh, New Delhi, AC-35 (Regn. No. 38).	76.59	45.96	Completed	Completed.
487	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	41	New Hira Park, Dichaon Road, Najafgarh, New Delhi-110043	1	Improvement of streets and side Drain at New Hira Park, Dichaon Road, Najafgarh, New Delhi-110043 in N.G Block. (Reg. No-41/895)	159.17	84.26	Completed	Work is physically completed at site on dated 31.12.2019.
488	Najafgarh	35	Sh. Kailash Gahlot	61	E- Block Roshanpura, Najafgarh	1	Improvement of street and side drain at E- Block Roshanpura behind BDO/SDMoffice Najafgarh, New Delhi (Regn. 61).	136.86	68.46	Completed	Completed.
489	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	72	Ekta Vihar (Block A, B & C) near Grain Market, Jharoda road Najafgarh in AC-35.	1	Improvement of Internal Street and Side Drains in Ekta Vihar (Block A, B & C) near Grain Market, Jharoda road Najafgarh in AC-35. (Reg. No.72/904).	228.25	121.75	Completed	Work completed and A/C to be finalised.
490	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	108	Gopal Nagar, N Block, M.D Marg Najafgarh, Najafgarh, New Delhi-110043,	1	Improvement of Streets and Side Drain at Gopal Nagar, N Block, M.D Marg Najafgarh, Najafgarh, New Delhi-110043, (Reg. No.108/904).	110.85	55.66	Completed	Work Completed on 10.02.2020 and A/C to be finalised.

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
491	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	152	Indira Market & Aggarwal Colony Najafgarh, New Delhi-110043	1	Improvement of Street and Side Drain at Indira Market & Aggarwal Colony Najafgarh, New Delhi-110043 (Reg. No-152)	178.33	107.52	Ongoing	- Work was held up since 22 march 2020. - Interlocking work yet to be taken up at site. - Defects are to be rectified in 5 Nos gali.
492	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	159	Naya Gopal Nagar, Surakhpur road in N. G. Block,	1	Improvement of Streets and Side Drain at Naya Gopal Nagar, Surakhpur road in N. G. Block, (Reg. No. 159/904).	236.60	109.95	Completed	Physically work completed. A/C to Finalised
493	Najafgarh	35	Sh. Kailash Gahlot	160	Roshan Vihar near BDO, Najafgarh	1	Improvement of street and side drains at Roshan Vihar near BDO office Gurugram road Najafgarh (Regn. No. 160).	185.51	106.13	Completed	Completed.
494	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	163	New Gopal Nagar Extension A,B,C,D Block, South of Dhansa Road,	1	Improvement of streets and side Drain at New Gopal Nagar Extension A,B,C,D Block, South of Dhansa Road, Najafgarh, (Reg. No. 163/1797).	431.19	231.93	Ongoing	- Work was held up since 22 march 2020. - Interlocking tile in small galli are in progress. - Gali extra which are damaged at present and were constructed part by SDMC in 15-16 is to be reconstructed.
495	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	172	Nathu Ram Park, Najafgarh in AC-35,	1	Improvement of Street and Construction of side drain in Nathu Ram Park, Najafgarh in AC-35, (Reg. No. 172)	157.43	84.85	Ongoing	- All work completed except main road connecting Tura Mandi to Neel kanth, where traffic is to be blocked. - Letter issued to Dy. Commissioner of Traffic Police Dwarka.
496	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	177	Vinoba Enclave, CRPF Colony, Jharoda Kalan, Najafgarh, New Delhi-110072	1	Improvement of Streets and side Drain at Vinoba Enclave, CRPF Colony, Jharoda Kalan, Najafgarh, New Delhi-110072 (Reg. 177/895).	113.64	51.14	Completed	Physically work completed on 05.09.2019 and A/C to be finalised.
497	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	206	Gopal Nagar, Ph-II, Z Block (Surakhpur Raod)	1	Construction of Internal roads by R.M.C in Gopal Nagar, Ph-II, Z Block (Surakhpur Raod) in AC-35. (Reg. No.206/904) (Revised).	138.83	99.97	Ongoing	Work in progress Laying of bed in drain is in progress.
498	Najafgarh	35	Sh. Kailash Gahlot	227	Roshanpura Garden Ph- II, Najafgarh	1	Improvement of street and side drains at Roshanpura Garden Ph- II, Sector 1A, 1, 2, 3, 4 Kakraula road, Najafgarh, New Delhi, AC-35 (Regn. No. 227).	382.27	202.60	Ongoing	Work in slow progress.
499	Najafgarh	35	Sh. Kailash Gahlot	242	Dharampura Extn., Najafgarh,	1	Improvement of street and side drains at A-3 Block, Dharampura Extn., Najafgarh, New Delhi, AC-35 (Regn. No. 242).	156.07	82.72	Ongoing	Work in progress
500	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	290	Indra Park Najafgarh, New Delhi.	1	Improvement of Streets and side Drain at Indra Park Najafgarh, New Delhi. (Reg. 290/904)	597.36	330.34	Completed	Work completed on 06.07.2020
501	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	317	Bajrang Enclave, Nangloi najafgarh road New Delhi-110043	1	Improvement of Street and Side Drain at Bajrang Enclave, Nangloi najafgarh road New Delhi-110043 (Reg. No. 317)	25.70	15.42	-	Feasibility of work not exist.
502	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	332	Ajay Park Najafgarh New Delhi-110043	1	Improvement of Street and side drain at Ajay Park Najafgarh New Delhi-110043 (Reg. No. 332)	215.36	152.54	Completed	Work work completed on 27.02.2020.
503	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	363	Gopal Nagar Extension, Main Surakhpur, Najafgarh, New Delhi-110043,	1	Improvement of streets and side Drain at Gopal Nagar Extension, Main Surakhpur, Najafgarh, New Delhi-110043, (Reg. No 363/904)	113.98	56.87	Completed	Physically work completed on 05.08.2019 and A/C to be finalised.

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
504	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	383	Side Drain in Roshan Mandi, Najfgarh in AC-35	1	Improvement of Street and Construction of Side Drain in Roshan Mandi, Najfgarh in AC-35 (Regd. No-383)	77.42	42.85	Completed	Work Completed on 03.10.2019 and A/C to be finalised.
505	Najafgarh	35	Sh. Kailash Gahlot	387	Chander Mohalla, Dharampura Extn. Najafgarh,	1	Improvement of street and side drains at Chender Mohalla Dharampura Extn. Najafgarh, New Delhi (Regn. No. 387).	97.15	61.21	Completed	Completed.
506	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	393	Gopal Nagar Extn. P & R	1	Improvement of Streets and Side Drain at Gopal Nagar Extn. P & R Block in N. G. Block, (Reg. No. 393/904).	320.30	137.73	Ongoing	Work Completed. Defect is to be rectified.
507	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	398	jai Vihar, Phase-II, Block A & B at Village Dichau in Najafgarh Block	1	Improvement of street and side at jai Vihar, Phase-II, Block A & B at Village Dichau in Najafgarh Block. (Reg No. 398/904)	235.70	127.04	Completed	Work Physically completed.
508	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	403	New Gopal Nagar, A&B Block, Nanak Piou, Dansa Road, Najafgarh, Delhi,	1	Improvement of streets and side Drain at New Gopal Nagar, A&B Block, Nanak Piou, Dansa Road, Najafgarh, Delhi, (Reg. No. 403/904).	348.79	174.43	Completed	Work completed 16.12.2019. and A/C to be finalised.
509	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	415	Ugrashen Park Dichau Road Najafgarh road New Delhi-110043	1	Improvement of Street and Side Drain at Ugrashen Park Dichau Road Najafgarh road New Delhi-110043 (Reg. No. 415)	92.90	49.76	Completed	Work completed on 06.01.2020 and A/C to be finalised..
510	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	511	Uggersain Park, Nangloi Road Najafgarh New Delhi-43	1	Improvement of streets and side Drain at Uggersain Park, Nangloi Road Najafgarh New Delhi-43 in N.G Block. (Reg. No-511/895)	41.17	24.69	Completed	Work Completed and A/C to be finalised.
511	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	534	Naveen place, Bahadurgah road Najafgarh, New Delhi AC-35,	1	Improvement of streets and side drain at Naveen place, Bahadurgah road Najafgarh, New Delhi AC-35, Reg. No. 534	451.50	245.35	Completed	Work completed 14.09.2020 and A/C to be finalised
512	Najafgarh	35	Sh. Kailash Gahlot	536	Roshan Vihar, Najafgarh	1	Improvement of street and side drains at Roshan vihar Ph- II, Najafgarh, AC-35 (Regd. No. 536)	335.28	188.99	Ongoing	Work in slow progress.
513	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	538	Deepak Vihar, Najafgarh (Reg. No. 538)	1	Improvement of Street and Side Drain at Deepak Vihar, Najafgarh (Reg. No. 538)	220.78	110.42	Completed	Work physically completed 10.09.2019.
514	Najafgarh	35	Sh. Kailash Gahlot	592	Roshan Vihar, Vivek Nagar, Najafgarh	1	Improvement of street and side drain at Roshan Vihar Ph-II, E- Block, Vivek Nagar, Paprawat, Najafgarh, (Regd. No. 592), AC-35.Delhi.	113.39	64.84	Ongoing	Work in slow progress.
515	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	611	Sai Baba Enclave, Tehsil road, Najafgarh, New Delhi-110043	1	Improvement of Street and Side Drain at Sai Baba Enclave, Tehsil road, Najafgarh, New Delhi-110043 (Reg. No. 611)	55.34	29.89	Completed	Work completed on 09.01.2020
516	Najafgarh	35	Sh. Kailash Gahlot	637	New Roshanpura Ext., Najagarh	1	Improvement of street and side drain at New Roshanpura Ext. Block P, P1, P2, N- B1 and N-1 Najafgarh (Regn. No. 637).	268.87	126.40	Completed	Completed.
517	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	640	Sainik Enclave, Jharoda Kalan Road, Najafgarh New Delhi-110043	1	Improvement of Street and Side Drain at Sainik Enclave, Jharoda Kalan Road, Najafgarh New Delhi-110043 (Reg. No. 640)	115.93	67.13	Completed	Physically work completed on 15.07.2019 and A/C to be finalised.
518	Najafgarh	35	Sh. Kailash Gahlot	705	New Roshanpura Ext., Najagarh	1	Improvement of street and side drain New Roshanpura Extn. Y Block, Paprawat Road, Najafgarh, (Regd. No. 705), AC-35.	86.06	48.30	Ongoing	Work in slow progress.
519	Najafgarh	35	Sh. Kailash Gahlot	744	New Roshanpura, Najafgarh	1	Improvement of street and side drain at New Roshanpura Extn. Block B1, N1, P3 and A-2, Najafgarh. (Regd. No. 744)	280.81	144.64	Completed	Completed.
520	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	804	Surya Kunj, Bahadurgarh road Najafgarh, New Delhi-110072 (1	Improvement of Street and Side Drain at Surya Kunj, Bahadurgarh road Najafgarh, New Delhi-110072 (Reg. No-804/1639)	205.94	116.97	Ongoing	Work held up since lockdown.
521	Najafgarh	35	Sh. Kailash Gahlot	826	New Roshanpura Colony, Najafgarh	1	Improvement of street and side drains at S- Block, New Roshanpura Colony near BDO office, Najafgarh, New Delhi, AC-35 (Regn. No. 826).	88.76	56.49	Ongoing	Work in progress.

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
522	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	828	Chetan Vihar (Behind Rail Factory) Gopal Nagar, Dhansa road Najafgarh	1	Improvement of Street and Side Drain at Chetan Vihar (Behind Rail Factory) Gopal Nagar, Dhansa road Najafgarh New Delhi-110043 (Reg. No. 828)	152.37	80.86	Completed	- Work Completed completed on 18.11.2020. and A/C to be finalised.
523	Najafgarh	35	Sh. Kailash Gahlot	849	Prem Nagar, Najafgarh	1	Improvement of street and side drain at Prem Nagar G Block, New Roshanpura in Najafgarh, New Delhi (Regd. 849), AC-35.	306.93	168.47	Ongoing	Work in slow progress.
524	Najafgarh	35	Sh. Kailash Gahlot	867	New Roshanpura Extn. Najafgarh,	1	Improvement of street and side drains at Q- Block, New Roshanpura Extn. Najafgarh, New Delhi-43 (Regn. No. 867).	50.86	32.88	Completed	Completed.
525	Najafgarh	35	Sh. Kailash Gahlot	881	Shiv Vihar, Najafgarh	1	Improvement of street and side drain at Shiv Vihar Block G Prem Nagar Paprawat road Najafgarh New Delhi (Regd. No. 881), AC-35.	81.85	46.84	Completed	Completed.
526	Najafgarh	35	Sh. Kailash Gahlot	883	Dharpura Extn. Najafgarh	1	Improvement of street and side drains at D- Block Dharpura Extn. Najafgarh, New Delhi-43 (Regn. No. 883).	159.89	100.75	Completed	Completed.
527	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	892	Neel Kanth Enclave, Najafgarh in AC-35	1	Improvement of Street and Side Drain in Neel Kanth Enclave, Najafgarh in AC-35 (Reg. No. 892)	6.78	4.80	Completed	Physically work completed and A/C to be finalised.
528	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	895	Haibatpura Extn., Najafgarh in AC-35,	1	Improvement of Street and Construction of Side drains in Haibatpura Extn., Najafgarh in AC-35, (Regd. No-895)	45.34	28.27	Completed	Work completed on 16.03.2020 .
529	Najafgarh	35	Sh. Kailash Gahlot	917	Shiv Nagar, Najafgarh	1	Improvement of street and side drains at residential colonies of Shiv Nagar New Roshanpura Najafgarh (Regn. No. 917).	39.12	27.82	Completed	Completed.
530	Najafgarh	35	Sh. Kailash Gahlot	931	Madhav Enclave Najafgarh	1	Improvement of street and side drains at Madhav Enclave main Khaira road Najafgarh, New Delhi-43 (Regn. No. 931).	34.87	23.75	Completed	Completed.
531	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	939	Shiv Nagar (Raghbir Enclave), Najafgarh, New Delhi (Reg. No-939)	1	Improvement of Street and Side Drain at Shiv Nagar (Raghbir Enclave), Najafgarh, New Delhi (Reg. No-939)	242.95	139.31	Completed	Work Completed and A/C to be finalised. Defect is to be rectified.
532	Najafgarh	35	Sh. Kailash Gahlot	948	Dharpura Extn., Najafgarh	1	Improvement of street and side drains in Dharpura Extn. R- Block, Najafgarh, New Delhi-43 (Regn. No. 948).	200.35	106.19	Ongoing	Work in progress.
533	Najafgarh	35	Sh. Kailash Gahlot	955	Prem Nagar, Najafgarh	1	Improvement of street and side drain at Residential colony, Raghbir Block, Prem Nagar Najafgarh (Regd. No. 955), AC-35..	827.79	49.71	Completed	Completed.
534	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	963	West Gopal Nagar, Phase-II, Surakhpur Road	1	Improvement of Streets and Side Drain at West Gopal Nagar, Phase-II, Surakhpur Road in N. G. Block, (Reg. No. 963/895)	522.63	224.73	Ongoing	Work Completed. Defect is to be rectified.
535	Najafgarh	35	Sh. Kailash Gahlot	970	Prem Nagar Ph-III, Najafgarh	1	Improvement of street and side drains at B- Block Prem Nagar, Ph- III, Najafgarh New Delhi (Regn. No. 970).	120.77	73.59	Ongoing	Work in slow progress.
536	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	980	Nanda Enclave Dhansa road, Najafgarh, (Reg. No-980/895)	1	Improvement of Street and Side Drain at Nanda Enclave Dhansa road, Najafgarh, (Reg. No-980/895)	264.05	138.20	Completed	Work Completed and A/C to be finalised.
537	Najafgarh	35	Sh. Kailash Gahlot	985	Krishan Vihar East, Najafgarh	1	Improvement of street and side drain at Krishana Vihar East Block A & B on Khaira road in Najafgarh (Regd. No. 985), AC-35.	214.28	125.38	Completed	Completed.
538	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	989	Drain at Laxmi Vihar,Block A,B,C Block, Near Dichaon Depot, Najafgarh,	1	Improvement of streets and side Drain at Laxmi Vihar,Block A,B,C Block, Near Dichaon Depot, Najafgarh, (Reg. No. 989/904).	378.80	216.82	Ongoing	- Work held up at site since lockdown.. - Resident are creating hindrance in execution of work. They have conflict regarding road to be constructed either after demolishing the existing road or constructing it over the existing road.
539	Najafgarh	35	Sh. Kailash Gahlot	1039	Ganpati Enclave, Najafgarh	1	Improvement of street and side drains at Ganpati Enclave New Roshanpura Block- X Paprawat road Najafgarh (Regn. No. 1039).	40.93	23.75	Completed	Completed.

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
540	Najafgarh	35	Sh. Kailash Gahlot	1040	Prem Nagar, Najafgarh	1	Improvement of streets and side drain at Prem Nagar, Block- C, Najafgarh, New Delhi-110043 (Regn. No. 1040).	245.30	119.09	Ongoing	The drain bed yet to laid in main road side drain and some internal road side drain.
541	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1042	Gopal Nagar, Ph-II, Z-Block, Surkhpur Road	1	Construction of Internal roads by R.M.C in Gopal Nagar, Ph-II, Z-Block, Surkhpur Road in AC-35. (Reg. No.1042/904)	102.95	49.46	Completed	Work completed. Defects are to be rectified.
542	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1057	Gopal Nagar P Block & Gopal Nagar Extn. (E,F,G & H Block) Main Dhansa Road	1	Improvement of Streets and Side Drain at Gopal Nagar P Block & Gopal Nagar Extn. (E,F,G & H Block) Main Dhansa Road in N. G. Block, (Reg. No. 1057/904).	570.39	245.27	Ongoing	(1). Defect is to be rectified. (2). 17 Nos Small gali of width less then 3 mtr are yet to be constructed.
543	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1058	Sultan Garden B-Block Najafgarh Nangloi Najafgarh road New Delhi -43 (Reg. No-1058)	1	Improvement of Street and Side Drain at Sultan Garden B- Block Najafgarh Nangloi Najafgarh road New Delhi -43 (Reg. No-1058)	51.90	28.96	Completed	Work physically completed on 11.11.2019.
544	Najafgarh	35	Sh. Kailash Gahlot	1066	A-2 Block, Dharampura Extn. Najafgarh,	1	Improvement of street and side drains at A-2 Block, Dharampura Extn. Najafgarh, New Delhi-43 (Regn. No. 1066).	209.19	121.12	Completed	Completed.
545	Najafgarh	35	Sh. Kailash Gahlot	1070	Prem Nagar, Najafgarh,	1	Improvement of street and side drain at Prem Nagar, Z-block, Old Khera road, Najafgarh, New Delhi. (Regd. No. 1070)	138.07	72.09	Completed	Completed.
546	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1081	Sunder Nagar Colony Gopal Nagar Extension Surakhpur road, Najafgarh, AC-35	1	Construction of Internal roads and side drains in Sunder Nagar Colony Gopal Nagar Extension Surakhpur road, Najafgarh, AC-35. (Reg. No.1081/904).	110.87	60.25	Completed	Work completed on 30.03.2020
547	Najafgarh	35	Sh. Kailash Gahlot	1105	Roshan Garden Najafgarh	1	Improvement of street and side drain at Roshan Garden Najafgarh, Delhi (Regn. No. 1105).	584.33	306.60	Ongoing	Work in progress.
548	Najafgarh	35	Sh. Kailash Gahlot	1126	Shyam Vihar, Chauhan Vihar, Najafgarh	1	Improvement of street and side drain at Gopal Nagar, Ph- II, Shyam Vihar, Chauhan enclave, khaira road, Najafgarh (Regd. No. 1126), AC-35..	191.29	109.34	Ongoing	Work in slow progress.
549	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1134	Main Gopal Nagar Najafgarh, Delhi (Reg. No-1134/895)	1	Improvement of Street and Side Drain at Main Gopal Nagar Najafgarh, Delhi (Reg. No-1134/895) in N.G Block	254.95	151.29	Completed	Work completed and A/C to be finalised..
550	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1161	Nanu Ram Park, Haibatpura, Jharoda Road, Najafgarh, Delhi in AC-35 (Najafgarh), (Reg. No.1161/895).	1	Construction of Internal roads & Drains in Nanu Ram Park, Haibatpura, Jharoda Road, Najafgarh, Delhi in AC-35 (Najafgarh), (Reg. No.1161/895).	84.95	40.81	Completed	Physically work completed and A/C to be finalised.
551	Najafgarh	35	Sh. Kailash Gahlot	1175	Prem Nagar Najafgarh	1	Improvement of street pavement and side drains at Prem Nagar, D-Block, Najafgarh, New Delhi-110043. (Regd. No. 1175)	251.64	128.82	Completed	Completed.
552	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1219	Lokesh Hira Park Revenue Estate, Najafgarh, New Delhi-110043	1	Improvement of Street and Side drain at Lokesh Hira Park Revenue Estate, Najafgarh, New Delhi-110043 (Regd. No-1219)	146.68	86.60	Completed	Work Completed on 18.03.2020 and A/C to be finalised. Some defect yet to be rectified.
553	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1235	Gopal nagar Extn. Part-II, Block A & B (Reg. No-1235/904), Surakhpur road	1	Improvement of street and side drain at Gopal nagar Extn. Part-II, Block A & B (Reg. No-1235/904), Surakhpur road in Najafgarh Block.	147.46	68.53	Completed	Physically work completed. A/C to Finalised
554	Najafgarh	35	Sh. Kailash Gahlot	1238	Dharampura Extn., Najafgarh,	1	Improvement of street and side drains at A-1 Block, Dharampura Extn., Najafgarh, New Delhi, AC-35 (Regn. No. 1238).	116.62	69.96	Ongoing	Work in progress.
555	Najafgarh	35	Sh. Kailash Gahlot	1263	New Roshanpura Extn. J- Block ,Najafgarh,	1	Improvement of streets and side drain at New Roshanpura Extn. J- Block ,Najafgarh, Delhi (Regn. No. 1263)	332.87	186.44	Completed	Completed.

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
556	Najafgarh	35	Sh. Kailash Gahlot	1277	Prem Nagar, Najafgarh	1	Improvement of street and side drain at Prem Nagar G1 Block Extn. New Roshanpura, Najafgarh, New Delhi-43 (Regd. No. 1277)	239.52	114.44	Completed	Completed.
557	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1279	Gupta Market Ph-I&II situated at Bahadurgarh road Najafgarh, New Delhi	1	Improvement of street and side drain in Gupta Market Ph-I&II situated at Bahadurgarh road Najafgarh, New Delhi in N.G Block AC-35) (Regn No-1279/1639).	119.93	61.57	Completed	Work completed 20.03.2020. and A/C to be finalised.
558	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1329	Vinoba Enclave A-1, Block in AC-35.	1	Construction of Internal roads by R.M.C in Vinoba Enclave A-1, Block in AC-35. (Reg. No.1329/904)	80.78	41.47	Completed	Work Completed 10.10.2018 A/C to be finalised.
559	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1334	Indra Park Main Najafgarh road	1	Improvement of Street and Construction of side drain in Indra Park Main Najafgarh road in N.G Block. (Reg. No. 1334)	38.45	23.97	Completed	Work completed on 11.03.2020 and A/C to be finalised..
560	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1372	Nirmal Vihar at Nangloi Najafgarh road, Najafgarh, New Delhi	1	Improvement of Street and side drain at Nirmal Vihar at Nangloi Najafgarh road, Najafgarh, New Delhi (Regd. No.1372/1639)	73.35	39.61	Completed	Physically work completed on 04.10.2019 and A/C to be finalised.
561	Najafgarh	35	Sh. Kailash Gahlot	1374	Shankar Park, Dharampura Extn., Najafgarh	1	Improvement of street and side drains at Shankar Park, Dharampura Extn. Kakrola road Najafgarh, New Delhi-43 (Regn. No. 1374).	86.74	54.66	Completed	Completed.
562	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1375	Shree Sai Baba Enclave Tehsil road Najafgarh	1	Improvement of Street and Construction of side drain in Shree Sai Baba Enclave Tehsil road Najafgarh in AC-35, (Reg. No. 1375)	18.38	11.03	Completed	Work completed on 07.08.2019 and A/C to be finalised.
563	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1388	Shri Anand Niketan, D-Block, Laxmi Vihar, Najafgarh in AC-35	1	Improvement of Street and Construction of side drain in Shri Anand Niketan, D-Block, Laxmi Vihar, Najafgarh in AC-35 (Regd. No-1388)	84.60	46.44	Completed	Work completed on 03.08.2019 and A/C to be finalised.
564	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1449	Hari Das Enclave , Jharoda Kalan , New Delhi-110072	1	Improvement of streets and side Drain at Hari Das Enclave , Jharoda Kalan , New Delhi-110072 in N.G Block. (Reg. No-1449/895)	125.16	63.71	Completed	Work completed on 15.06.2019 and A/C to be finalised.
565	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1459	Baba Haridas Enclave, Jharoda Kalan, New Delhi-10072	1	Improvement of streets and side Drain at Baba Haridas Enclave, Jharoda Kalan, New Delhi-10072 in N.G Block. (Reg. No-1459/904)	259.76	132.21	Completed	Work completed on 14.08.2019 and A/C to be finalised.
566	Najafgarh	35	Sh. Kailash Gahlot	1461	Prem Nagar, Ph- III, Najafgarh	1	Improvement of street and side drains at B- Block, Prem Nagar, Ph- III, Najafgarh, New Delhi, AC-35 (Regn. No. 1461).	29.41	19.03	Completed	Completed.
567	Najafgarh	35	Sh. Kailash Gahlot	1470	Todarmal colony Prem Nagar, Najafgarh,	1	Improvement of street and side drains at Todarmal colony Prem Nagar, Najafgarh, New Delhi, AC-35 (Regn. No. 1470).	127.02	67.22	Ongoing	Work in slow progress.
568	Najafgarh	35	Sh. Kailash Gahlot	1477	Prem Nagar Najafgarh	1	Improvement of street and side drain at Prem Nagar Z- Block Papawat road Najafgarh, New Delhi (Regd. No. 1477).	67.15	34.59	Completed	Completed.
569	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1481	Lokesh Park Extension at Surakhpur More, Bahadurgarh Road Najafgarh, New Delhi-110043.	1	Improvement of Streets and side Drain at Lokesh Park Extension at Surakhpur More, Bahadurgarh Road Najafgarh, New Delhi-110043. (Reg. 1481/904).	74.71	36.56	Completed	Physically work completed on dated 12.06.2019 and A/C to be finalised.
570	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1510	Mahesh Garden No-1, Habatpura, Bahadurgarh Road,	1	Improvement of streets and side Drain at Mahesh Garden No-1, Habatpura, Bahadurgarh Road, (Reg. No 1510/895).	29.83	14.92	Completed	Work Completed 20.08.2018.
571	Najafgarh	35	Sh. Kailash Gahlot	1516	Prem Nagar, Z-Block, Kashmiri Colony, Najafgarh	1	Improvement of street and side drain at Prem Nagar, Z-Block, Kashmiri Colony, Najafgarh.(Regd. No. 1516)	402.84	197.43	Ongoing	Work in slow progress.

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
572	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1542	Indra Park Extension Guru Nagar in AC-35 (Najafgarh). (Reg. No1542/1797).	1	Construction of R.M.C road in Indra Park Extension Guru Nagar in AC-35 (Najafgarh). (Reg. No1542/1797).	56.64	31.85	Completed	Work completed 05.04.2019 .
573	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1549	Amar Vihar Colony, Indra Park, Najafgarh	1	Improvement of Street and Side Drain at Amar Vihar Colony, Indra Park, Najafgarh (Reg. No. 1549)	136.43	72.03	-	Work foreclosed w.e.f 10.07.2019
574	Najafgarh	35	Sh. Kailash Gahlot	1572	Sanik Enclave (Sai Park)	1	Improvement of street and side drains at Sanik Enclave (Sai Park) at village Masudabad on Najafgarh road, New Delhi, AC-35 (Regn. No. 1572).	269.18	134.74	Completed	Completed.
575	Najafgarh	35	Sh. Kailash Gahlot	1590	Prem Nagar (E-Block), Najafgarh	1	Improvement of street and side drains at Prem Nagar (E-Block), Najafgarh, New Delhi, AC-35 (Regn. No. 1590).	82.21	52.31	Completed	Completed.
576	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1606	Gopal Nagar, Block A, M & N, Dwarka road, Najafgarh New Delhi-110043	1	Improvement of streets and side Drain at Gopal Nagar, Block A, M & N, Dwarka road, Najafgarh New Delhi-110043 in N.G Block, (Reg. No. 1606).	166.12	97.80	Completed	Physically work completed on 16.01.2020.
577	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1127-A	Gopal nage, B block main Dhansa road Najafgarh Delhi- AC-35	1	Improvement of streets and side drain at Gopal nage, B block main Dhansa road Najafgarh Delhi- AC-35 (Regn. No. 1127-A)	115.87	60.30	Completed	Work completed on 11.05.2020 and A/C to be finalised
578	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	116-A	Vinoba Enclave, C-Block near CRPF Najafgarh Bahadurgarh Road	1	Improvement of Streets and Side Drain at Vinoba Enclave, C-Block near CRPF Najafgarh Bahadurgarh Road in N. G. Block, (Reg. No. 116-A/895).	31.26	17.82	Completed	Work completed 05.04.2019 .
579	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	116-B	Vinoba Enclave, near CRPF Bahadurgarh Road	1	Improvement of Streets and Side Drain at Vinoba Enclave, near CRPF Bahadurgarh Road in N. G. Block, (Reg. No. 116-B/895).	75.83	37.81	Completed	Work Completed on 25.10.2018
580	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	1276-D	Gopal Nagar, A Block, najafgarh	1	Improvement of Street and Side Drain at Gopal Nagar, A Block, najafgarh in n.G Block. (Regd. No. 1276-D),	224.12	112.07	Ongoing	- All work completed as per requirement of site further direction from Hon'ble MLA awaited. - Work was held up since 22 march 2020.
581	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	137-ELD	Jharoda village, Kh. No- 84/21, 85/16, 85/14/1, 85/14/2, 92/22, 92/23, 85/8,, 85/9, 85/12, 85/13, 156 in N.G Block (Reg. No- 137-ELD).	1	Improvement of street and Side Drain at Jharoda village, Kh. No- 84/21, 85/16, 85/14/1, 85/14/2, 92/22, 92/23, 85/8,, 85/9, 85/12, 85/13, 156 in N.G Block (Reg. No- 137-ELD).	106.60	53.31	Ongoing	Work in progress
582	Najafgarh	35	Sh. Kailash Gahlot	1403-A	Dharam Pura Najafgarh,	1	Improvement of street and side drain at Dharam Pura H & I Block Najafgarh, New Delhi-43 (Regn. No. 1403A).	135.89	76.11	Ongoing	Work not started by the contractor.
583	Najafgarh	35	Sh. Kailash Gahlot	160-A	Roshan Vihar Part-I, Najafgarh	1	Improvement of street and side drains at Roshan Vihar Part- I, D Block, Gurgaon road Najafgarh (Regn.No. 160A).	87.76	49.33	Completed	Completed.
584	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	476-B	M & N Block , Gopal Nagar, Main Dhansa road, Najafgarh New Delhi-110043,	1	Improvement of streets and side Drain at M & N Block , Gopal Nagar, Main Dhansa road, Najafgarh New Delhi-110043, (Reg. No. 476-B/904).	88.66	47.29	Completed	Work physically completed on 26.11.2019 and A/C to be finalised.
585	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	513-A	Shiva Enclave Exten. nangloi road, Najafgarh Delhi-43 in N.G Block. (Regd. No- 513-A)	1	Improvement of Street and Construction of Side drain in Shiva Enclave Exten. nangloi road, Najafgarh Delhi-43 in N.G Block. (Regd. No- 513-A)	59.38	35.06	Completed	Work completed and A/C to be finalised.

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
586	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	648-A	Najafgarh Extension Phase-I, Maqsudabada, B Block, Main Nangloi road Najafgarh New Delhi-110043	1	Improvement of Street and Side Drain at Najafgarh Extension Phase-I, Maqsudabada, B Block, Main Nangloi road Najafgarh New Delhi-110043 (Reg. No. 648-A)	92.19	54.26	Completed	Physically work completed on dated 06.07.2019 and A/C to be finalised.
587	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	648-B	Najafgarh Extension, Phase-I, Maqsudabada, B Block, Main Nangloi road Najafgarh road New Delhi-110043	1	Improvement of Street and Side Drain at Najafgarh Extension, Phase-I, Maqsudabada, B Block, Main Nangloi road Najafgarh road New Delhi-110043 (Reg. No. 648-B)	115.93	95.42	Completed	Physically work completed on 06.09.2019. A/C to be finalised.
588	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	65-ELD	Ice Factory road at village Mitraon, New Delhi in N.G Block AC-35	1	Improvement of streets and side drain in Ice Factory road at village Mitraon, New Delhi in N.G Block AC-35 (Regn No-65-ELD).	44.73	28.15	Completed	Work physically completed and A/C to be finalised..
589	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	69-A	Shyam Lok Colony in AC-35	1	Construction of Internal road by R.M.C in Shyam Lok Colony in AC-35. (Reg. No. 69A/904)	17.00	8.73	Completed	Work completed on 27.03.2019
590	Najafgarh	35	Sh. Kailash Gahlot	732-A	Old Roshanpura J-Block, Najafgarh	1	Improvement of street and side drains at Old Roshanpura J-Block, Najafgarh road, New Delhi, AC-35 (Regn. No. 732 A).	117.86	73.34	Completed	Completed.
591	Najafgarh	35	Sh. Kailash Gahlot	732-B	Old Roshanpura Extn.	1	Improvement of street and side drains at Old Roshanpura Extn. B-Block, Najafgarh, New Delhi, AC-35 (Regn. No. 732 B).	64.51	44.35	Completed	Completed.
592	Najafgarh	35	Sh. Kailash Gahlot	883-B	Shri Chand Park, Najafgarh	1	Improvement of street and side drains at D-Block, Shri Chand Park, Dharpura Extn. Najafgarh, New Delhi-43 (Regn. No. 883B).	125.41	72.88	Completed	Completed.
593	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	ELD-100	Baba Haridas Colony at Jharoda kalan, New Delhi-110072	1	Improvement of street and Side Drain in Baba Haridas Colony at Jharoda kalan, New Delhi-110072 (Reg. No-ELD-100) in N.G Block.	5.92	4.62	Ongoing	- Work as per Agreement completed. - Further direction from Hon'ble awaited.
594	Najafgarh	35	Hon'ble MLA Sh. Kaialash Gahlot	ELD-84	Dichaon Extension, Main Dichaon road, Najafgarh, New Delhi-110043,	1	Improvement and of Street and Side drain at Dichaon Extension, Main Dichaon road, Najafgarh, New Delhi-110043, (Regd. No-ELD-84) in N.G Block.	10.40	8.04	Ongoing	- Work held up due to non availability of labour and shortage of budget due to Covid-19 pandemic from 22 march 2020. - Work in progress
595	Malviya Nagar	43	Sh. Somnath Bharti	1338	Kumhar Basti	1	Improvement of Streets of Kumhar Basti Unauthorised colony (Regd.No.1338) in Malviya Nagar Assembly Constituency AC-43.	2.20	1.74	COMPLETED	COMPLETED
596	Malviya Nagar	43	Sh. Somnath Bharti	63-ELD	Begumpur	1	Improvement of Streets of Begumpur village (Regd.No.63 ELD) in Malviya Nagar Assembly Constituency AC-43.	149.92	74.96	ONGOING	Work is in progress.
597	Mehrauli	45	Sh. Naresh Yadav	1112	Shanti Kunj (Main) Mehrauli	1	Improvement of street of Shanti Kunj (Main) in Unauthorized Colony in Mehrauli Constituency, AC-45 (Regn. No. 1112).	29.52	21.05	Completed	Completed.
598	Mehrauli	45	Sh. Naresh Yadav	483-B	Lado Sarai	1	Improvement of Streets at Lado Sarai Extension Unauthorized colony (Regn. No. 483-B) in Mehrauli Assembly Constituency.	77.46	39.09	COMPLETED	Work completed 24.12.2019.
599	Sangam Vihar	49	Sh. Dinesh Mohaniya	433	Block-D Sangam vihar	1	Improvement of streets of Block-D in Sangam vihar Unauthorised Colony (Regd. No.433) in Sangam Vihar Assembly Constituency (AC-49).	726.99	332.74	ONGOING	Work in very slow progress as water pipe line being laind by DJB and also due to shortage of labour.
600	Sangam Vihar	49	Sh. Dinesh Mohaniya	848	Block-K-1 Sangam vihar	1	Improvement of streets of Block-K-1 in Sangam vihar Unauthorised Colony (Regd. No. 848) in Sangam Vihar Assembly Constituency (AC-49)	666.34	360.02	ONGOING	Work is slow as DJB is laying water pipeline.
601	Sangam Vihar	49	Sh. Dinesh Mohaniya	865	Block-K Pahari Sangam vihar	1	Improvement of streets of Block-K Pahari in Sangam vihar Unauthorised Colony (Regd. No. 865) in Sangam Vihar Assembly Constituency (AC-49)	1196.05	662.61	ONGOING	Work is in progress.
602	Sangam Vihar	49	Sh. Dinesh Mohaniya	1221	E-2 Block Sangam Vihar	1	Improvement of Streets of E-Block in Sangam Vihar Unauthorised Colony (Regd.No.1221) in Sangam Vihar Assembly Constituency.	373.81	282.56	ONGOING	Work in very slow progress as water pipe line being laind by DJB.

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
603	Sangam Vihar	49	Sh. Dinesh Mohaniya	1256	F-2 Block Sangam Vihar	1	Improvement of streets of F-2 Block in Sangam Vihar Unauthorised colony (Regd.No.1256) in Sangam Vihar Assembly constituency. (AC-49).	329.91	250.37	ONGOING	Work in very slow progress as water pipe line being laind by DJB.
604	Sangam Vihar	49	Sh. Dinesh Mohaniya	1354	G-Block Sangam vihar	1	Improvement of streets of G-Block, Sangam vihar Near shooting Range in Sangam Vihar Unauthorised Colony (Regd. No. 1354) in Sangam Vihar Assembly Constituency (AC-49)	383.62	195.07	ONGOING	Work is in progress.
605	Sangam Vihar	49	Sh. Dinesh Mohaniya	1552	G-2nd Block Sangam vihar	1	Improvement of streets of G-2nd-Block in Sangam vihar Unauthorised Colony (Regd.No. 1552) in Sangam Vihar Assembly Constituency (AC-49)	249.92	124.99	COMPLETED	Work completed in 31-Jan-2020. Contractor account yet to be finalized.
606	Sangam Vihar	49	Sh. Dinesh Mohaniya	1354-A	G-Block Sangam vihar	1	Improvement of streets of G-Block, Sangam vihar Unauthorised Colony (Regd. No. 1354-A) in Sangam Vihar Assembly Constituency (AC-49)	232.84	118.77	ONGOING	Work in very slow progress due to shortage of labour.
607	Sangam Vihar	49	Sh. Dinesh Mohaniya	359-A	H-Block Sangam vihar	1	Improvement of streets of Gali No.16 H-Block in Sangam vihar Unauthorised Colony (Regd. No. 359-A) in Sangam Vihar Assembly Constituency (AC-49)	871.59	395.26	ONGOING	Work in very slow progress as water pipe line being laind by DJB and also due to shortage of labour.
608	Sangam Vihar	49	Sh. Dinesh Mohaniya	359-B	H-Block Sangam vihar	1	Improvement of streets of Gali No.17 H-Block in Sangam vihar Unauthorised Colony (Regd. No. 359-B) in Sangam Vihar Assembly Constituency (AC-49)	564.62	259.16	ONGOING	Work in very slow progress as water pipe line being laind by DJB and also due to shortage of labour.
609	Badarpur	53	Sh. Ramveer Singh Bidhuri	59	Peer Baba Basti,	1	Construction of Road & Drain in Peer Baba Basti, Village Jaitpur in Badarpur Constituency AC-53 (Regd.No.59).	35.96	27.65	COMPLETED	Work completed in 12-07-2019. Contractor account yet to be finalized.
610	Badarpur	53	Sh. Ramveer Singh Bidhuri	91	Mohan Baba Nagar	1	Construction of Road & drain in Mohan Baba Nagar in Badarpur Constituency AC-53 (Regd.No.91).	179.94	75.00	COMPLETED	Work completed 11.01.2020.
611	Badarpur	53	Sh. Ramveer Singh Bidhuri	102	Meethapur Extn. Block- D Part-I,	1	Construction of Road & Drain in Meethapur Extn. Block- D Part-I, in Badarpur Constituency (AC-53).(Regd.No.102).	67.84	51.54	COMPLETED	Work completed 28.06.2019. Contractor account yet to be finalized.
612	Badarpur	53	Sh. Ramveer Singh Bidhuri	124	Saurabh Vihar S-Block,Hari Nagar Extn.	1	Construction of Road & Drain in Saurabh Vihar S-Block,Hari Nagar Extn. Jaitpur in Badarpur Constituency AC-53 (Regd.No. 124).	136.14	60.30	COMPLETED	Work completed in 29.02.2020. Contractor account yet to be finalized.
613	Badarpur	53	Sh. Ramveer Singh Bidhuri	128	Meethapur Extension A-Block	1	Construction of Road & Drain in Meethapur Extension A-Block in Badarpur Constituency AC-53 (Regd.No. 128).	219.74	167.02	COMPLETED	Work Completed 28.02.2020. Contractor account yet to be finalized.
614	Badarpur	53	Sh. Ramveer Singh Bidhuri	186	Shakti Vihar Block -A Molarbund Extn	1	Construction of Road & Drain in Shakti Vihar Block -A Molarbund Extn. in Badarpur Constituency AC-53. (Regd.No. 186).	369.06	279.34	COMPLETED	Work completed 20.07.2019. Contractor account yet to be finalized.
615	Badarpur	53	Sh. Ramveer Singh Bidhuri	234	Jaitpur Extn. K-Block	1	Construction of Road & Drain in Jaitpur Extn. K-Block in Badarpur Constituency (AC-53). (Regd.No.234).	92.43	44.83	COMPLETED	Work completed 18.06.19. Contractor account yet to be finalized.
616	Badarpur	53	Sh. Ramveer Singh Bidhuri	275	Ekta Vihar Meethapur Extension	1	Construction of Road & Drain in Ekta Vihar Meethapur Extension in Badarpur Constituency AC- 53. (Regd.No.275).	324.46	247.14	COMPLETED	Work completed 28.01.2020. Contractor account yet to be finalized.
617	Badarpur	53	Sh. Ramveer Singh Bidhuri	436	Harsh Vihar Hari Nagar Part-III	1	Construction of Road & Drain in Harsh Vihar Hari Nagar Part-III in Badarpur Constituency AC-53 (Regd. No. 436).	156.25	118.88	COMPLETED	Work completed on 05.03.2020. Contractor account yet to be finalized.
618	Badarpur	53	Sh. Ramveer Singh Bidhuri	524	Tajpur Pahari,	1	Construction of Road & Drain in Tajpur Pahari, Badarpur in Badarpur Constituency(AC-53) (Regd.No.524).	194.46	97.24	ONGOING	Work is in slow progress due to local residents demanded RMC instead of inter locking tiles. And Work stopped.

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
619	Badarpur	53	Sh. Ramveer Singh Bidhuri	585	Badarpur Extn. D-1 Block,	1	Construction of Road & Drain in Badarpur Extn. D-1 Block, in Badarpur Constituency AC- 53. (Regd.No.585).	129.99	54.60	COMPLETED	Work completed 30.09.2019. Contractor account yet to be finalized.
620	Badarpur	53	Sh. Ramveer Singh Bidhuri	719	Mohan Baba Nagar Tajpur Extn.	1	Construction of Road & S.W. Drain in Mohan Baba Nagar Tajpur Extn., in Badarpur Constituency (AC-53). (Regd.No.719).	80.71	36.96	COMPLETED	Work completed in sept.-2020.
621	Badarpur	53	Sh. Ramveer Singh Bidhuri	742	Hari Nagar Extn., Block-D	1	Construction of Road & S.W. Drain in Hari Nagar Extn., Block-D Jaitpur in Badarpur Constituency (AC-53). (Regd.No.742).	55.11	24.58	COMPLETED	Work completed 22.07.19. Contractor account yet to be finalized.
622	Badarpur	53	Sh. Ramveer Singh Bidhuri	803	Harinagar Extn. N-Block Jaitpur	1	Construction of Road & Drain in Harinagar Extn. N-Block Jaitpur in Badarpur Constituency AC-53 (Regd.No.803).	150.84	66.47	COMPLETED	Work completed 15.07.19. Contractor account yet to be finalized.
623	Badarpur	53	Sh. Ramveer Singh Bidhuri	831	Molarband Extn., Block-A,B,C, & D	1	Construction of Road & Drain in Molarband Extn., Block-A,B,C, & D (Gali No.1-25) in Badarpur Constituency (AC-53). (Regd.No.831).	459.31	188.33	ONGOING	Work is in slow progress due to local residents demanding pipe line instead of drain. And Work was suddenly stopped and covid-19 lockdown.
624	Badarpur	53	Sh. Ramveer Singh Bidhuri	847	Meethapur Extension Part-III	1	Construction of Road & Drain in Meethapur Extension Part-III in Badarpur Constituency AC-53 (Regd.No.847).	178.64	135.15	COMPLETED	Work completed 27.07.19. Contractor account yet to be finalized.
625	Badarpur	53	Sh. Ramveer Singh Bidhuri	855	Hari Nagar Extn. M-Block Saurabh vihar	1	Construction of Road & S.W. Drain in Hari Nagar Extn. M-Block Saurabh vihar in Badarpur Constituency (AC-53). (Regd.No.855).	314.82	138.43	COMPLETED	Work Completed. Contractor account yet to be finalized.
626	Badarpur	53	Sh. Ramveer Singh Bidhuri	890	Jaitpur Extn.	5	Construction of Roads & S.W. Drain at Jaitpur Extn. Part-II, Block-A & B Part-I, Badarpur AC-53 (Red.No.890)	408.78	181.05	COMPLETED	Work Completed. Contractor account yet to be finalized.
627							Construction of Road & S.W. Drain at Jaitpur Extn. Part-II, Block-C & D Part-II, Badarpur AC-53 (Red.No.890).	403.54	178.73	COMPLETED	Work Completed. Contractor account yet to be finalized.
628							Construction of Roads & S.W. Drains at Jaitpur Extn. Part-II, Block-D & E, Part-III Badarpur AC-53 (Red.No.890).	396.88	175.62	COMPLETED	Work Completed. Contractor account yet to be finalized.
629							Construction of Roads & S.W. Drains at Jaitpur Extn. Part-II, Block-F & G Part-IV, Badarpur AC-53 (Red.No.890).	452.49	200.23	COMPLETED	Work Completed. Contractor account yet to be finalized.
630							Construction of Roads S.W. Drains at Jaitpur Extn. Part-II, Block-H Part-V Badarpur AC-53 (Reg.No.890)	427.36	189.28	COMPLETED	Work Completed. Contractor account yet to be finalized.
631	Badarpur	53	Sh. Ramveer Singh Bidhuri	1030	Molar Band Extn. Block E-2,	1	Construction of Road & Drain in Molar Band Extn. Block E-2, in Badarpur Constituency AC-53 (Regd. No. 1030).	676.66	512.37	COMPLETED	Work Completed. Contractor account yet to be finalized.
632	Badarpur	53	Sh. Ramveer Singh Bidhuri	1124	A-Block Hari Nagar	1	Construction of Road & Drain in A-Block Hari Nagar in Badarpur Constituency (AC-53) (Regd.No.1124).	125.64	60.85	COMPLETED	Work completed 12.02.2020. Contractor account yet to be finalized.
633	Badarpur	53	Sh. Ramveer Singh Bidhuri	1129	Hari Nagar A B-Block Extn. Part-II	1	Construction of Road & Drain in Hari Nagar A B-Block Extn. Part-II in Badarpur Constituency AC-53. (Regd.No.1129).	156.04	68.09	COMPLETED	Work completed 15.06.19. Contractor account yet to be finalized.
634	Badarpur	53	Sh. Ramveer Singh Bidhuri	1133	Molar Band Extn. G-Block	1	Construction of Road & Drain in Molar Band Extn. G-Block in Badarpur Constituency AC-53 (Regd. No. 1133).	296.57	223.88	COMPLETED	Work completed on dt. 25.09.2019. Contractor account yet to be finalized.
635	Badarpur	53	Sh. Ramveer Singh Bidhuri	1300	Mithapur Extn.	1	Construction of Road & Drain in Mithapur Extn. in Badarpur Constituency (AC-53). (Regd.No.1300).	181.84	136.38	COMPLETED	Work completed in August-2019. Contractor account yet to be finalized.
636	Badarpur	53	Sh. Ramveer Singh Bidhuri	1612	Budh Vihar Extn.,	1	Construction of Road & S.W. Drain in Budh Vihar Extn., in Badarpur Constituency (AC-53). (Regd.No.1612).	86.17	43.09	COMPLETED	Work completed. 31.07.19. Contractor account yet to be finalized.
637	Badarpur	53	Sh. Ramveer Singh Bidhuri	1083-A	Badarpur Extn., Pocket A B Mathura Road	1	Construction of Road & Drain in Badarpur Extn., Pocket A B Mathura Road in Badarpur Constituency (AC-53). (Regd.No. 1083-A).	80.06	32.06	Cancelled	Work cancelled
638	Badarpur	53	Sh. Ramveer Singh Bidhuri	1267-A	K-Block Saurabh Vihar Jaitpur Extension	1	Construction of Road & drain in K-Block Saurabh Vihar Jaitpur Extension in Badarpur Constituency AC-53 (Regd.No.1267-A).	187.59	80.67	COMPLETED	Work completed 21.01.2020. Contractor account yet to be finalized.
639	Badarpur	53	Sh. Ramveer Singh Bidhuri	1267-B	Hari Nagar Extn.-J,K,L,M-Block, Jaitpur	1	Construction of Road & drain in Hari Nagar Extn.-J,K,L,M-Block, Jaitpur Saurabh Vihar in Badarpur Constituency AC-53 (Regd.No.1267-B).	395.67	166.21	COMPLETED	Work completed on dt. 17.11.2019. Contractor account yet to be finalized.

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
640	Badarpur	53	Sh. Ramveer Singh Bidhuri	1272-A	Mithapur Extn.-1, Block-A	1	Construction of Road & S.W. Drain in Mithapur Extn.-1, Block-A in Badarpur Constituency (AC-53). (Regd.No.1272).	325.22	139.85	COMPLETED	Work completed 10.01.2020.
641	Badarpur	53	Sh. Ramveer Singh Bidhuri	1272-B	Mithapur Extn., Block-B	1	Construction of Road & S.W. Drain in Mithapur Extn., Block-B in Badarpur Constituency (AC-53). (Regd.No.1272).	131.45	63.40	COMPLETED	Work completed 26.01.2020.
642	Badarpur	53	Sh. Ramveer Singh Bidhuri	3-ELD	Badarpur village	1	Construction of Road & Drain in Badarpur village in Badarpur Constituency AC-53(Regd. No. 3-ELD).	107.56	80.82	COMPLETED	Work completed 27.01.2020. Contractor account yet to be finalized.
643	Badarpur	53	Sh. Ramveer Singh Bidhuri	93-ELD	Molar band,	1	Construction of Road & Drain in Molar band, village in Badarpur Constituency (AC-53). (Regd.No.93-ELD).	214.70	93.91	COMPLETED	Work completed 15.08.19. Contractor account yet to be finalized.
644	Badarpur	53	Sh. Ramveer Singh Bidhuri	174	Mithapur Extn. A-Block	1	Construction of Road & Drain in Mithapur Extn. A-Block in Badarpur Constituency AC-53. (Regd.No. 174).	105.18	46.29	COMPLETED	Work completed 30.07.19.
645	Badarpur	53	Sh. Ramveer Singh Bidhuri	240	Lakhpat Colony Part-II	1	Construction of Road & S.W. Drain in Lakhpat Colony Part-II, Badarpur Constituency (Regd.No. 240).	403.70	174.15	COMPLETED	Work completed 24.07.19.
646	Badarpur	53	Sh. Ramveer Singh Bidhuri	273	Sai Nagar Meethapur Extn.	1	Construction of Road & Drain in Sai Nagar Meethapur Extn. in Badarpur Constituency AC-53 (Regd.No.273).	348.38	150.29	COMPLETED	Work completed 24.07.19.
647	Badarpur	53	Sh. Ramveer Singh Bidhuri	1083	Badarpur Extn. Pocket-A,B, Mathura Road	1	Construction of Road & Drain in Badarpur Extn. Pocket-A,B, Mathura Road in Badarpur Constituency AC-53. (Regd.No. 1083).	80.06	60.84	COMPLETED	Work completed 22.07.19.
648	Badarpur	53	Sh. Ramveer Singh Bidhuri	1301	Ch. Lakha Ram Colony School RD. Shakti Vihar Pt-I	1	Construction of Road & Drain in Ch. Lakha Ram Colony School RD. Shakti Vihar Pt-I in Badarpur Constituency AC-53 (Regd. No. 1301).	59.24	44.44	COMPLETED	Work completed 10.06.19.
649	Badarpur	53	Sh. Ramveer Singh Bidhuri	1558	Molarband B-Block	1	Construction of Road & Drain in village Molarband B-Block in Badarpur Constituency (AC-53) (Regd.No.1558).	57.61	27.08	COMPLETED	Work completed 22.07.19.
650	Badarpur	53	Sh. Ramveer Singh Bidhuri	14-LOP	A-Block Meethapur Extn. Shree Colony	1	Construction of Road & S.W. Drain in A-Block Meethapur Extn. Shree Colony in Badarpur Constituency AC-53 (Regd.No.14-LOP).	25.09	11.24	COMPLETED	Work completed 02.05.19.
651	Okhla	54	Mohd. Amantullah Khan	3	Noor Nagar Extn. Jamia Nagar	1	Construction of Road & drain in Noor Nagar Extn. Jamia Nagar in Okhla Constituency (AC-54) (Regd.No. 03).	183.80	100.69	COMPLETED	Work completed 30.01.2020. Contractor account yet to be finalized.
652	Okhla	54	Mohd. Amantullah Khan	236	Abul Fazal Enclave	2	Construction of Road & Laying of pipeline in Abul Fazal Enclave, Block E to N (Balance work Block-E,F,H,L,M & N) in Okhla Constituency (AC-54) (Regd.No. 236).	457.45	329.36	ONGOING	Work in progress.
653							Construction of Road & Laying of pipeline in Abul Fazal Enclave, Block E to N (Balance work Block-G,I,J,K & N) in Okhla Constituency (AC-54) (Regd.No. 236).	441.39	280.24	ONGOING	Work in progress.
654	Okhla	54	Mohd. Amantullah Khan	391	Abul Fazal Enclave	1	Construction of Road and Drain in Abul Fazal Enclave (Main) In Okhla Constituency AC-54.(Regn.No.391)	408.00	223.54	COMPLETED	Work Completed 17.01.2020. Contractor account yet to be finalized.
655	Okhla	54	Mohd. Amantullah Khan	419	Madanpur Khaddar Extn.	3	Construction of Road & S.W. Drain at Madanpur Khaddar Extn. Part-I, Block-B, Part-II, Okhla, AC-54. (Regn.No.419)	93.39	50.98	COMPLETED	Work Completed. Contractor account yet to be finalized.
656							Construction of Road & S.W. Drain at Madanpur Khaddar Extn. Part-I, Block-A, & C, Okhla, AC-54. (Regn.No.419)	447.16	210.71	COMPLETED	Work Completed. Contractor account yet to be finalized.
657							Construction of Road & W.W. Drain at Madanpur Khaddar Extn. Part-III, Block-B, Part-I, Okhla, AC-54. (Regn.No.419).	371.48	164.76	COMPLETED	Work completed in 10.02.2020. Contractor account yet to be finalized.
658	Okhla	54	Mohd. Amantullah Khan	713	Gaffar Manzil Extn.	1	Construction of Road & Drain in Gaffar Manzil Extn. in Okhla Constituency (AC-54) (Regd.No. 713).	267.26	179.14	ONGOING	Work stopped by the local residents as DJB has yet to connect the sewer line.
659	Okhla	54	Mohd. Amantullah Khan	767	Taimoor Nagar Extn., Near Khizrabad	1	Construction of Road & Drain in Taimoor Nagar Extn., Near Khizrabad in Okhla Constituency AC-54.(Regn.No. 767)	120.68	68.79	COMPLETED	Work completed 17.09.2019. Contractor account yet to be finalized.

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
660	Okhla	54	Mohd. Amantullah Khan	1069	Abul Fazal Enclave-II, Shaheen Bagh,	1	Construction of roads and drain in Abul Fazal Enclave-II, Shaheen Bagh, Unauthorized Colony Regm.No.1069.	803.37	481.14	COMPLETED	Work completed 15.07.2019 . Contractor account yet to be finalized.
661	Okhla	54	Mohd. Amantullah Khan	1128	Aali Vihar	4	Construction of Road & Drain in Aali Vihar Block-A,B in Okhla Constituency AC-54.(Regn.No. 1128)	461.58	240.67	ONGOING	Work in progress.
662							Construction of Road & Drain in Block E,F,G & H main Road Aali Vihar in Okhla Constituency AC-54.(Regn.No. 1128)	314.56	161.72	ONGOING	Work in progress.
663							Construction of Road & Drain in Aali Vihar Block-F,G & H in Okhla Constituency AC-54.(Regn.No. 1128)	438.25	245.46	COMPLETED	Work Completed. Contractor account yet to be finalized.
664							Construction of Road & Drain in Aali Vihar Block-C,D & E in Okhla Constituency AC-54.(Regn.No. 1128)	464.44	260.14	COMPLETED	Work Completed. Contractor account yet to be finalized.
665	Trilokpuri	55	Sh. Rohit Kumar	1171	Chilla Saroda	1	Construction of Road & SW Drain at Village Chilla Saroda in Ac- 55, Trilokpuri. (Regd. No. 1171).	201.67	137.13	Ongoing	Work stopped by the contractor.
666	Kondli	56	Sh. Kuldeep Kumar	1274	Sapera Basti Village Gharoli	1	Construction of Road & SW Drain at Sapera Basti Village Gharoli Delhi-96, AC-56, (Regd. -1274).	83.55	58.49	Completed	Work completed.
667	Kondli	56	Sh. Kuldeep Kumar	1288	Kondli	1	Construction of Road & SW Drain at Kondli Colony AC-56 Kondli (Regd. No. 1288).	160.87	111.02	Ongoing	Work is in progress.
668	Kondli	56	Sh. Kuldeep Kumar	1445	Durga Park Durga Mohalla Dallupura	1	Construction of Road & SW Drain at Durga Park Durga Mohalla Dallupura East Delhi , AC-56 Kondli (Regd No. 1445).	57.54	44.31	Completed	Work completed.
669	Kondli	56	Sh. Kuldeep Kumar	1476	Gharoli Extn. B- Block, Rajbir Colony	1	Construction of Road & SW Drain at Gharoli Extn. B- Block, Rajbir Colony, Delhi - 110096, AC-56 Kondli, (Regd. No. 1476).	295.13	206.52	Ongoing	Work is in progress.
670	Laxmi Nagar	58	Sh. Abhay Verma	1571	Krishna puri Mandawali Fazalpur	1	Improvement of Streets No. 1,1A,2,3,4 & 5 Krishna puri Mandawali Fazalpur unauthorised colony in AC-58, Laxmi Nagar constituency. (Regn. No.1571)	64.88	49.35	Ongoing	Work is in progress.
671	Laxmi Nagar	58	Sh. Abhay Verma	1583	Sewa Sadan, Mandwali Fazalpur	1	Improvement of side drains & street pavement in Sewa Sadan, Mandwali Fazalpur in AC-58 Laxmi Nagar Assembly Constituency. (Regd.No.1583)	36.57	27.44	Ongoing	Work is in progress.
672	Laxmi Nagar	58	Sh. Abhay Verma	1597	A-Block Mandwali Fazalpur	1	Improvement of side drains & street pavement in A-Block Mandwali Fazalpur in AC-58 Laxmi Nagar Assembly Constituency. (Regd.No.1597)	80.10	59.66	Ongoing	Work is in progress.
673	Vishwas Nagar	59	Sh. Om Prakash Sharma	800	Madhu Vihar	1	Construction of Road & SW Drain at Madhu Vihar in Vishwas Nagar, AC-59. (Regd No. 800).	158.77	112.26	Ongoing	Work is in progress.
674	Vishwas Nagar	59	Sh. Om Prakash Sharma	LOP-12	Karkardooma	1	Construction of Road & SW Drain at Karkardooma Extn. in Vishwas Nagar, AC-59, Delhi - 110096, including maintenance for 05 years. (Regd No. LOP-12).	13.16	9.97	Completed	Work completed.
675	Gandhi Nagar	61	Sh. Anil Bajpai	16	Buland Masjid area in Shastri Park Extension	1	Repair/Restoration of damaged streets side drains & outfalling drain of Buland Masjid area in Shastri Park Extension Colony in Gandhi Nagar Constituency, AC-61. (Regn No. 16) including maintenance for 5 years.	178.50	114.24	Ongoing	
676	Gandhi Nagar	61	Sh. Anil Bajpai	443	Kanti Nagar Extn.	1	Repair/Restoration of damaged streets and service road in Kanti Nagar Extn. in Gandhi Nagar Constituency, AC-61. (Regn No. 443) including maintenance for 5 years.	66.69	45.25	Completed	
677	Gandhi Nagar	61	Sh. Anil Bajpai	1553	Kanti Nagar West	1	Improvement of damaged streets and approach road in Police Station side in Kanti Nagar West in Gandhi Nagar Constituency, AC-61. (Regn No. 1553) including maintenance for 5 years.	128.75	86.01	Completed	
678	Gandhi Nagar	61	Sh. Anil Bajpai	1573	Shanti Mohalla Extn	1	Repair/Restoration of damaged streets and side drains of Shanti Mohalla Extn. Colony in Gandhi Nagar Constituency, AC-61. (Regn No. 1573) including maintenance for 5 years.	1381.16	92.58	Completed	
679	Seemapuri	63	Sh. Rajender Pal Gautam	193	Jagatpuri, Extension	1	Improvement of side drains & roads of Jagatpuri, Extension, Unauthorized Colony, Seemapuri AC-63 (Regn. No. 193/1644) including maintenance for 5 years.	170.85	117.36	ongoing	

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
680	Rohtash Nagar	64	Sh. Jitender Mahajan	322	Makki Sarai	1	Improvement of CC Road & side drains at Makki Sarai Regn. No. 322 Shahdara in Rohtash Nagar Constituency AC-64 including maintenance for 5 years.	28.32	23.07	Completed	
681	Rohtash Nagar	64	Sh. Jitender Mahajan	1565	Nathu Colony	1	Improvement of CC Road & side drain at Nathu Colony Shahdara in Rohtash Nagar Constituency AC-64 (Regn. No. 1565) including maintenance for 5 years.	74.65	49.27	Completed	
682	Rohtash Nagar	64	Sh. Jitender Mahajan	1568	D-1 Block & E- Block Rohtash Nagar	1	Improvement of CC Road & side drains at D-1 Block & E- Block Harijan Bastie Regn. No. 1568 (Part-I & II) Shahdara in Rohtash Nagar Constituency AC-64 including maintenance for 5 years.	379.98	252.50	Completed	
683	Ghonda	66	Sh. AJAY MAHAWAR	36	Bhajanpura C-Block	1	Repair/restoration of damaged streets in Bhajanpura C-Block (Gali No. 1 to 5) in Ghonda Constituency, AC-66. (Regn No. 36) including maintenance for 5 years.	49.56	36.83	Completed	
684	Ghonda	66	Sh. AJAY MAHAWAR	43	Sanjay Mohalla	1	Repair/restoration of approach road and damaged streets in Sanjay Mohalla in Ghonda Constituency, AC-66. (Regn No. 43) including maintenance for 5 years.	49.88	34.42	Completed	
685	Ghonda	66	Sh. AJAY MAHAWAR	44	Subhash Mohalla	1	Repair/Restoration of approach road and damaged streets in Subhash Mohalla in Ghonda Constituency, including maintenance for 5 years, AC-66. (Regn No. 44).	43.55	30.05	-	Foreclosed
686	Ghonda	66	Sh. AJAY MAHAWAR	472	Bhajanpura CA-Block	1	Repair/restoration of damaged streets in Bhajanpura CA-Block in Ghonda Constituency, AC-66. (Regn No. 472) including maintenance for 5 years. (Balance Work)	31.04	21.11	Completed	
687	Ghonda	66	Sh. AJAY MAHAWAR	139-ELD	Parsadi Mohalla	1	Repair/Restoration of damaged streets in Parsadi Mohalla in Ghonda Constituency, AC-66. (Regn No. 139-ELD) including maintenance for 5 years	35.72	25.01	Completed	
688	Ghonda	66	Sh. AJAY MAHAWAR	79-ELD	Garhi Mendu Extn.	1	Repair/Restoration of damaged streets in Garhi Mendu Extn. in Ghonda Constituency, AC-66. (Regn No. 79-ELD) including maintenance for 5 years	11.73	9.07	Completed	
689	Gokalpur	68	Sh. SURENDRA KUMAR	248	D-Block, Harsh Vihar	1	Improvement of Gali with side drains/raising of side drain in D-Block, Harsh Vihar, Unauthorized colony (Regn No. 248/895) of Gokalpur Constituency (AC-68) including maintenance for 05 years.	88.25	56.56	Completed	
690	Gokalpur	68	Sh. SURENDRA KUMAR	581	Bank colony village Mandoli	1	Improvement of gali with side drains/raising of side drain in Bank colony village Mandoli (Regn No. 581/895) Unauthorized colony of Gokalpur Constituency (AC-68) including maintenance for 05 years.	80.45	52.20	ongoing	
691	Gokalpur	68	Sh. SURENDRA KUMAR	711	Kanhaiya Mohalla	1	Improvement of streets pavement and side drains of Gali SI No. 1 to 2 Kanhaiya Mohalla Exn. Johripur in Gokalpuri Constituency, including maintenance for 5 years AC-68. (Regn No. 711/895).	3.53	2.57	Completed	
692	Gokalpur	68	Sh. SURENDRA KUMAR	810	Dr. Ambedkar Colony	1	Improvement of Gali with side drains raising of drains in Dr. Ambedkar Colony, A & B Block Johripur Extn. Unauthorized colony of Gokalpuri Constituency including maintenance for 05 years, AC-68 (Regn No 810/895). (Balance Work)	43.68	19.30	ongoing	
693	Gokalpur	68	Sh. SURENDRA KUMAR	1046	Ganga Vihar	1	Improvement of gali with side drains/raising of side drains in Block A, B, C, D, E, F and G at Ganga Vihar, Part-2 U. C. (Regn No. 1046/895) of Gokalpur Constituency including maintenance for 5 years.	153.42	111.58	ongoing	
694	Gokalpur	68	Sh. SURENDRA KUMAR	1117	Harsh Vihar	1	Improvement of gali with side drain/raising of side drains in Harsh Vihar of Unauthorized Colony (Part-I, Part-2, Part-3, Part-4 & Part-5) of Gokalpur Constituency including maintenance for 5 years (Regn No. 1117/895).	788.86	585.42	ongoing	
695	Gokalpur	68	Sh. SURENDRA KUMAR	1138	Shakti Garden	1	Improvement of gali with side drains/raising of side drain in Shakti Garden, Harijan Basti Block-II, East Gokalpur, Unauthorized colony (Regn No. 1138/895) of Gokalpur Constituency AC-68, including maintenance for 05 years.	153.55	111.68	ongoing	
696	Gokalpur	68	Sh. SURENDRA KUMAR	1166	Indra Vihar Ph-2	1	Improvement of streets pavement & side drains in Indra Vihar Ph-2 (Regn No. 1166/895), Unauthorized colony of Gokalpur Constituency (AC-68) including maintenance for 05 years.	57.79	39.23	ongoing	

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
697	Gokalpur	68	Sh. SURENDRA KUMAR	1168	Indra Vihar Ph.-I	1	Improvement of Gali and raising of side drains in Indra Vihar Ph.-I Unauthorized Colony of Gokalpuri Constituency, including maintenance for 5 years AC-68. (Regn No.1168/895).	12.43	7.58	Completed	
698	Gokalpur	68	Sh. SURENDRA KUMAR	1179	Partap Nagar	1	Improvement of gali and side drains/raising of side drains in Partap Nagar, Saboli U. C. (Regn No. 1179/895) of Gokalpur Constituency including maintenance for 5 years.	114.42	84.37	ongoing	
699	Gokalpur	68	Sh. SURENDRA KUMAR	1258	Budh Vihar	1	Improvement of streets pavement and side drains in Budh Vihar Unauthorized Colony of Gokalpuri Constituency, including maintenance for 5 years AC-68. (Regn No. 1258/895).	154.80	99.84	Completed	
700	Gokalpur	68	Sh. SURENDRA KUMAR	1264	Ganga Sahai Unauthorized colony Mandoli	1	Improvement of street pavement & side drains in Ganga Sahai Unauthorized colony Mandoli village (Regn No. 1264/895) of Gokalpur Constituency (AC-68) including maintenance for 05 years.	23.96	16.17	Completed	
701	Gokalpur	68	Sh. SURENDRA KUMAR	1353	Bhagirathi Vihar Ph-I & II	1	Improvement of Gali with side drains raising of drains in Bhagirathi Vihar Ph-I & II Unauthorized colony of Gokalpur Constituency including maintenance for 05 years, AC-68 (Regn No 1353).	99.66	68.66	ongoing	
702	Gokalpur	68	Sh. SURENDRA KUMAR	1370	Pratap Nagar	1	Improvement of gali with the side drain/raising of side drains in Pratap Nagar near Saboli village, Part-I (Regn No. 1370/895) Unauthorized colony of Gokalpur Constituency (AC-68) including maintenance for 05 years.	181.77	123.62	ongoing	
703	Gokalpur	68	Sh. SURENDRA KUMAR	1417	Dr. Ambedkar Vihar	1	Improvement of streets pavement and side drain in Dr. Ambedkar Vihar U.C. (Regn No. 1417/895) of Gokalpuri Constituency, including maintenance for 5 years AC-68.	9.13	5.68	Completed	
704	Gokalpur	68	Sh. SURENDRA KUMAR	1427	C-Block Meet Nagar Wazirabad	1	Improvement of gali with the side drain/raising of side drains in C-Block Meet Nagar Wazirabad Delhi (Regn No. 1427/895) Unauthorized colony of Gokalpur Constituency (AC-68) including maintenance for 05 years.	114.13	86.38	Completed	
705	Gokalpur	68	Sh. SURENDRA KUMAR	1428	Meet Nagar	1	Improvement of gali and side drains/raising of side drains in Meet Nagar, A & B Block U. C. (Regn No. 1428/895) of Gokalpur Constituency including maintenance for 5 years.	209.33	152.23	ongoing	
706	Gokalpur	68	Sh. SURENDRA KUMAR	1135-A	Johripur Extn.	1	Improvement of Gali and raising of side drains in Johripur Extn. Village Unauthorized Colony of Gokalpuri Constituency, including maintenance for 5 years AC-68. (Regn No.1135-A/895). (Balance work).	62.15	48.43	ongoing	
707	Gokalpur	68	Sh. SURENDRA KUMAR	1135-B	C-Block Extn Johripur	1	Improvement of Gali with side drains raising of drains in Mata Wali Gali, C-Block Extn Johripur Unauthorized colony of Gokalpuri Constituency including maintenance for 05 years, AC-68 (Regn No 1135-B/895).	61.38	38.68	ongoing	
708	Gokalpur	68	Sh. SURENDRA KUMAR	19-LOP	Ram Mohalla village Johripur	1	Improvement of gali with side drains in Ram Mohalla village Johripur U. C. (Regn No. 19-LOP/895) of Gokalpur Constituency including maintenance for 5 years.	10.38	7.47	Completed	
709	Gokalpur	68	Sh. SURENDRA KUMAR	20-LOP	Harijan Basti Tunda Naga	1	Improvement of streets pavement & side drains in Harijan Basti Tunda Nagar Johripur Extension Unauthorized Colony (Regn. No. 20-LOP/895) of Gokalpur Constituency (AC-68) including maintenance for 5 years.	48.67	31.86	Completed	
710	Gokalpur	68	Sh. SURENDRA KUMAR	248-A	D-Block, Harsh Vihar	1	Improvement of Gali with side drains/raising of drains in D-Block, Harsh Vihar Unauthorized colony (Regn No 248-A/895) of Gokalpur Constituency AC-68 including maintenance for 05 years	290.57	205.46	ongoing	
711	Gokalpur	68	Sh. SURENDRA KUMAR	51-LOP	Shusila Garden, Mandoli	1	Improvement of gali with side drains/raising of side drains in Shusila Garden, Mandoli U. C. (Regn No. 51-LOP/904) of Gokalpur Constituency including maintenance for 5 years.	197.65	14.10	Completed	
712	Gokalpur	68	Sh. SURENDRA KUMAR	863-B	Shushila Garden Mandoli	1	Improvement of Gali with side drains/raising of drains in Shushila Garden Mandoli Unauthorized Colony of Gokalpur Constituency, including maintenance for 5 years AC-68. (Regn No. 863-B/895).	26.48	16.47	Completed	
713	Gokalpur	68	Sh. SURENDRA KUMAR	884-B	Rajeev Nagar Mandoli	1	Improvement of Gali with side drains/raising of drains in Rajeev Nagar Mandoli Unauthorized Colony of Gokalpur Constituency, including maintenance for 5 years AC-68. (Regn No. 884B/895).	161.42	107.81	ongoing	
714	Mustafabad	69	Sh. HAJI YUNUS	146	Roshan Vihar	1	Construction of Road & SW drain at Roshan Vihar, (AC-69), Regn. No. 146/895. including maintenance for 5 years.	152.26	90.59	Completed	

S. No.	AC NAME	AC NO.	Name of area MLA	Regd. No. of the Colony	Name of Colony	No. of Works in the colony	Name of Each Work in the colony	Estimated Cost (in lacs)	Tender Cost (in lacs)	Status of Work (Completed/ Ongoing)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
715	Mustafabad	69	Sh. HAJI YUNUS	272	Prem Vihar Nosa A,B,C & D Block	1	Development of streets pavement and side drains of Prem Vihar Nosa A,B,C & D Block, East Karawal Nagar Extn. in Mustafabad Constituency AC-69 (Regn No. 272/895) including maintenance for 5 years.	466.54	265.41	ongoing	
716	Mustafabad	69	Sh. HAJI YUNUS	274	Ambika Vihar A-Block	1	Development of streets and side drain of Ambika Vihar A-Block in Mustafabad Constituency AC-69, (Regn. No. 274/895) including maintenance for 5 years.	144.16	82.01	Completed	
717	Mustafabad	69	Sh. HAJI YUNUS	276	U-Block, Shiv Vihar	1	Development of street pavement and side drains of U-Block, Shiv Vihar, Karawal Nagar in Mustafabad Constituency AC-69 (Regn No. 276/1642) including maintenance for 5 years.	63.01	45.94	Completed	
718	Mustafabad	69	Sh. HAJI YUNUS	277	Shanti Nagar, Block-A,B,C,	1	Development of street pavement and side drains of Shanti Nagar, Block-A,B,C, Shiv Vihar, Karawal Nagar in Mustafabad Constituency (AC-69), (Regn. No. 277/895), including maintenance for 5 years.	227.67	137.95	Completed	
719	Mustafabad	69	Sh. HAJI YUNUS	279	Shiv Vihar Ph-IX	1	Development of street pavement and side drain of Shiv Vihar Ph-IX in Mustafabad Constituency (AC-69) (Regn No. 279/895) including maintenance for 5 years.	214.92	129.62	ongoing	
720	Mustafabad	69	Sh. HAJI YUNUS	369	Shiv Vihar Ph-X	1	Development of street pavement and side drain of Shiv Vihar Ph-X in Mustafabad Constituency (AC-69) (Regn No. 369/895) including maintenance for 05 years.	278.87	187.99	ongoing	
721	Mustafabad	69	Sh. HAJI YUNUS	494	Jaiuddinpur	1	Improvement of streets pavement and side drains at Jaiuddinpur in Mustafabad Constituency (AC-69) (Regn No. 494/895) including maintenance for 5 years.	26.16	17.65	Completed	
722	Mustafabad	69	Sh. HAJI YUNUS	509	Moonga Nagar	1	Repair/restoration damaged street No. 6 and side drain and raising of Culvert at Moonga Nagar in Mustafabad Constituency including maintenance for 5 years AC-69 (Regn No. 509/895).	26.04	15.89	Completed	
723	Mustafabad	69	Sh. HAJI YUNUS	549	Shiv Vihar-VI	1	Development of street pavement and side drains of Shiv Vihar-VI, Karawal Nagar in Mustafabad Constituency AC-69 (Regn No. 549/895) including maintenance for 5 years.	131.73	92.11	ongoing	
724	Mustafabad	69	Sh. HAJI YUNUS	655	Shakti Vihar	1	Construction of road & SW drain at Shakti Vihar, Mustafabad Constituency (AC-69) (Regn No. 655) including maintenance for 5 years.	134.42	92.28	Completed	
725	Mustafabad	69	Sh. HAJI YUNUS	686	Shiv Vihar, Phase-II	1	Development of streets pavement and side drains of Shiv Vihar, Phase-II in Mustafabad Constituency (AC-69) (Regn No. 686/895) including maintenance for 5 years.	370.58	230.50	Completed	
726	Mustafabad	69	Sh. HAJI YUNUS	715	Janaki, Panchal, Shiv Vihar	1	Development of street pavement and side drains of Janaki, Panchal, Shiv Vihar, Karawal Nagar in Mustafabad Constituency (AC-69), (Regn. No. 715/895), including maintenance for 5 years.	224.80	132.65	ongoing	
727	Mustafabad	69	Sh. HAJI YUNUS	736	Brijpuri	1	Improvement of streets pavement and side drains at Brijpuri in Mustafabad Constituency AC-69, (Regn. No. 736/895) including maintenance for 5 years.	145.63	94.80	Completed	
728	Mustafabad	69	Sh. HAJI YUNUS	760	Shiv Vihar Ph.-I	1	Development of streets pavement and side drains of Shiv Vihar Ph.-I, in Mustafabad Constituency AC-69 including maintenance for 5 years (Regn. No. 760/895) .	154.23	120.31	ongoing	
729	Mustafabad	69	Sh. HAJI YUNUS	766	Shiv Vihar Ph-III	1	Development of street pavement and side drain of Shiv Vihar Ph-III in Mustafabad Constituency (AC-69) (Regn No. 766/895) including maintenance for 5 years.	163.72	98.25	ongoing	
730	Mustafabad	69	Sh. HAJI YUNUS	1037	Shiv Vihar Ph-8	1	Development of street pavement and side drains of Shiv Vihar Ph-8, Karawal Nagar in Mustafabad Constituency AC-69 (Regn No. 1037/904) including maintenance for 5 years.	109.21	78.54	ongoing	
731	Mustafabad	69	Sh. HAJI YUNUS	1100	Chandu Nagar	1	Development of streets pavement and side drains at Chandu Nagar in Mustafabad Constituency AC-69 (Regn. No. 1100/895) including maintenance for 5 years.	41.77	30.58	Completed	
732	Mustafabad	69	Sh. HAJI YUNUS	1216	Nehru Vihar	1	Repair/restoration of damaged streets & side drains of Gali No. D2, D3 & 15 and raising of Culvert at Nehru Vihar in Mustafabad Constituency (AC-69) (Regn. No. 1216/895) including maintenance for 05 years.	130.90	87.56	ongoing	
733	Mustafabad	69	Sh. HAJI YUNUS	1349	Rajiv Gandhi Nagar	1	Reconstruction of outfalling RCC drain at main 25 feet road Rajiv Gandhi Nagar in Mustafabad Constituency (AC-69) (Regn No. 1349/895) including maintenance for 5 years.	316.39	235.52	ongoing	